

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Tardah/ To 2 to Dik. to 19

A. For Road

1. Damage Location Chainage:- ch 0 to 200m, ch 690 to 725m,
2. Damage Length :- 55m,
3. Nature of Damage :- road crust
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's /Tools being used in Restoration works:- Tractor, JCB
 - iii. Procedure taken up in Restoration works:- Hilly, Levelly
 - iv. Restored Length:- 55m,

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-
- } N/A
- "work found satisfactory"

Signature of JE/AE/EE

Signature
(Name of Inspection) BR

FDR 2021-2022



बिहार सरकार

पथ का नाम :- 102^{वाँ} जोह टाँजा पथ

प्रखंड का नाम :- तारडीह।

कार्य प्रमंडल :- बेनीपुर।

कार्य अंचल :- दरभंगा।

प्राक्कलित राशि :- ₹ 6,42,988 = 6

FDR 2021-22

पथ का नाम :- 10² सी डीए टी ला वन ।-

पथ का लम्बाई :- 0.725 km

प्राक्कलित राशि :- 6,42,988 = 0

बाढ़ प्रभावित लम्बाई — 55^m


प्रतिवेदन

नाह नई के अंतिम सप्ताह से लेकर नाह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।


जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव नहोदय, ग्रामीण कार्य विभाग के आदेश (पत्रांक:-मु0अ0-4 (मु0) विविध कार्य-23-60/2020-1937 पटना, दिनांक:-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों/बॉन्स पैलिंग/सीमेंट बैग में बालू भरकर यातायात बहाल किया जाय।

जलस्तर कम होने एवं पानी का बहाव बन्द होने पर्याप्त आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।


प्राक्कलन का कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रतर कार्यवाई हेतु समर्पित की जाती है।


कनीय अभियंता

ग्रामीण कार्य विभाग,
कार्य प्रशाखा, तारडीह।


3/11/21

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, तारडीह।


8/11/21


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर।


Abstract of Cost.

1. पथ का नाम:- बि.स. डीह टीला पथ।
2. प्रायकलित राशि:- 6,42,988 =₹
3. कार्य प्रमंडल:- बेनीपुर।
4. प्रखंड:- तारडीह।

1. Providing and filling Brick Bats Inculding the cost of Brick Bats and Labour cost all Complete job as per specification and direction of E/I.


$$\begin{array}{r} 271.44 \text{ m}^3 \text{ @ } 2004.96 / \text{m}^3 \text{ ————— } 5,44,226 = ₹ \\ \text{Add U.S.T 12\% ————— } 65307 = ₹ \\ \text{Add L.C 1\% ————— } 5442 = ₹ \\ \text{Add S.F (271.44 \times 1032 \times 0.10) = } 28,013 = ₹ \\ \hline \text{Rs } 6,42,988 = ₹ \end{array}$$



Junior Engineer
Rural Work Department
Work Section, Tardih


Assistant Engineer
Rural Work Department
Work Sub Division, Tardih


Executive Engineer
Rural Work Department
Works Division, Benipur

Technically sanctioned for Rs 6,42,988 =₹ (Rupees six lakhs fourty two thousand nine hundred eighty eight) only


Superintending Engineer
RWD, Works Circle, Darbhanga





Superintending Engineer
RWD, Works Circle, Darbhanga

पत्र का नाम - ठीक से जोहरीला पत्र।

कार्य प्रमण्डल - बनीपुर -

प्रमण्डल - तखीह

Flood damage length - 5.5m

S.No	Items of work	Qty
(1)	Preparation and Paving of Brick Bats including the cost of Brick Bats and labour cost of complete job of the work	
	$\text{CH - 0 to 200M} - 22.50 \text{ m} \times \left(\frac{2.10 + 2.80}{2} \right) \times 0.30 \text{ m} = 16.53 \text{ m}^3$	
	$\text{CH - 640 to 725} - 35 \text{ m} \times \left(\frac{3.50 + 3.20}{2} \right) \times 2.00 \text{ m} = 234.50 \text{ m}^3$	
	$7.20 \text{ m} \times \left(\frac{3 + 3.30}{2} \right) \times 0.90 \text{ m (Av)} = 20.41 \text{ m}^3$	
	$\underline{\hspace{10em}} 271.44 \text{ m}^3$	
	 J.E.  A.E.  E.E.	
	Checked and Verified	
	 J.E.  E.E.	