



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

A-2926

DETAILS PROJECT REPORT FOR MOTERABLE (FDR)

YEAR (2021-2022)



DISTRICT	:-	SHEIKHPURA
BLOCK	:-	GHAT KUSUMBHA
NAME OF ROAD	:-	Dih Kusumbha To Dih Kusumbha Yadav Tola
TOTAL LENGTH OF ROAD	:-	1.000 KM
TOTAL LENGTH OF DAMAGE PART	:-	0.950 KM
TOTAL LENGTH OF EFFECTIVE PART	:-	0.261 KM
TOTAL COST OF EMERGENT REPAIR	:-	3.31 Lac
AVERAGE COST PER KM	:-	3.31 Lac
TOTAL COST OF PROJECT	:-	3.31 Lac

SUBMITTED BY:

EXECUTIVE ENGINEER
RWD (W) DIVISION, MUNGER
SHEIKHPURA

स्थल निरीक्षण प्रतिवेदन

वर्ष-2021-22 के बाढ़ में क्षतिग्रस्त पथों में कराये गए मोटरेबुल कार्य की जाँच।

पथ का नाम :- घाटकुसुम्भा प्रखण्ड अन्तर्गत डीह कुसुम्भा से डीह कुसुम्भा यादव टोला पथ।
पथ की लम्बाई :- 1.00कि०मी०

प्राक्कलित राशि :- 3.31/- लाख।

अधीक्षण अभियन्ता, ग्रामीण कार्य विभाग, कार्य अंचल, मुंगेर के पत्रांक-1162 दिनांक 16.11.2021 द्वारा प्राप्त निदेश के अनुपालन में आज दिनांक 21.11.2021 को ग्रामीण कार्य विभाग, कार्य प्रमण्डल, शेखपुरा के अधीन बाढ़ से क्षतिग्रस्त पथ का निरीक्षण सहायक अभियन्ता, श्री जितेन्द्र तिवारी के साथ वर्ष 2021-22 में बाढ़ में क्षतिग्रस्त पथ का कराये गए मोटरेबुल कार्य का स्थल निरीक्षण किया। जाँच के समय कार्य प्रमण्डल, शेखपुरा के कार्यपालक अभियन्ता श्री विमल कुमार, सहायक अभियन्ता श्री अनिल कुमार, एवं कनीय अभियन्ता श्री पंकज कुमार उपस्थित रहे।

उक्त पथ के निरीक्षण के दौरान पाया गया कि पथ में बने बड़े गड्ढों में Moorum से भरकर उसके उपर G.S.B. (Gr.II) (जगह-जगह 200mm एवं 150mm मुटाई में) डालकर सम्पीडन का कार्य कराया गया है, जिसका शत प्रतिशत जाँच किया गया है, एवं उक्त पथ के प्राक्कलन एवं मापीपुस्त में दर्ज की गई मापी को कार्य स्थल के अनुसार पाया।


सहायक अभियन्ता
ग्रा०का०वि०, कार्य प्रमं०
झाझा


कार्यपालक अभियन्ता
ग्रा०का०वि०, कार्य प्रमं०
झाझा

तकनीकी प्रतिवेदन

पथ का नाम :- घाटकुसुम्भा प्रखण्ड अन्तर्गत डीह कुसुम्भा से डीह कुसुम्भा यादव टोला पथ
मरम्मत कार्य।
का मोटरेबुल

पथ की लम्बाई :- 1.00क0मी0, क्षतिग्रस्त पथांश की लम्बाई :- 0.261 कि0मी0

प्राक्कलित राशि :- 3.31/- लाख।

उपर्युक्त पथ को मोटरेबुल करने हेतु मरम्मत का प्राक्कलन, माह अगस्त 2021 में हुई भारी बारिश एवं बाढ़ अतिवृष्टि से हुई क्षति जैसे पथ वर्षात में दिनांक 18.08.2021 से दिनांक 27.08.2021 (लगभग 10 दिनों तक) तक पथ पानी में डूबा हुआ था, एवं बाढ़ का पानी बहाव होने से Pot holes बन गया था, एवं पथ में कटाव हो गया था। उक्त पथ शेखपुरा जिला के घाटकुसुम्भा प्रखण्ड में पड़ता है, उक्त प्रखण्ड में हरोहर नदी प्रखण्ड के बीचों-बीच होकर गुजरता है। गंगा नदी में बाढ़ आने के कारण हरोहर नदी में उल्टा धार बहने के कारण पूरा प्रखण्ड जलमग्न हो गया था। जिस कारण इस पथ में भी भारी क्षति हुआ। सचिव महोदय, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक-मु0अ0-4(मु0) विविध कार्य-23-60/2020-1937 दिनांक 07.07.2021 द्वारा प्राप्त निदेश के अनुसार क्षतिग्रस्त पथांश का फोटोग्राफ State MIS पर अपलोड करने के पश्चात् पथ का मोटरेबुल कार्य पूर्ण कराकर निदेशानुसार फोटोग्राफ State MIS पर अपलोड करने के उपरांत कराये गए कार्यों को मापीपुस्तिका में दर्ज कराकर प्राक्कलन तैयार किया गया है। प्रस्तुत प्राक्कलन अद्यतन अनुसूचित दर एवं सामग्रियों के औसत लीड के आधार पर बनाया गया है। पथ में बने गड्ढों को G.S.B. (Gr.II) (जगह-जगह 150mm एवं 200mm मुटाई में) डालकर सम्पीडन करने का प्रावधान किया गया है। जिसकी तकनीकी स्वीकृति अपेक्षित है।


कनीय अभियन्ता


सहायक अभियन्ता


कार्यपालक अभियन्ता
ग्रा0का0वि0, कार्य प्रमण्डल
शेखपुरा

DETAILS PROJECT REPORT FOR MOTERABLE (FDR)
YEAR (2021-2022)

GENERAL ABSTRACT OF COST

Block:--GHAT KUSUMBHA

District:--SHEIKHPURA

Length of Road:-- 1.000 KM

Name of Road:-- Dih Kusumbha To Dih Kusumbha Yadav Tola

SL. No.	Item of Work	Amount
A	COST OF EMARGENT REPAIR	2.86 Lacs
B	ADD 1% LABOUR CESS ON EMERGENT REPAIR	0.03 Lacs
C	ADD 12% GST ON EMERGENT REPAIR	0.34 Lacs
D	ADD 10% SEGNORAGE FEE ON EMERGENT REPAIR	0.08 Lacs
E	TOTAL COST OF EMERGENT REPAIR	3.31 Lacs
F	AVERAGE COST PER KM	3.31 Lacs
G	FIVE YEAR MAINTENANCE COST INCLUDING LABOUR CESS & GST	0.00 Lacs
TOTAL COST FOR EMERGENT REPAIR OF ROAD		3.31 Lacs


Junior Engineer
RWD (w)
Division,Sheikhpura


Asstt. Engineer
RWD (w) Division,Sheikhpura


Executive Engineer
RWD (w)
Division,Sheikhpura

Ref. E.E. Letter No. 1720 dt. 23.11.2021
Sanctioned by 3.31 lakh
Technically Approved for Rs. 3.31 lakh
(Rupees Three lakh thirty
one thousand) Only
for construction work & 5 Years Maintenance.

23/11/21
Superintending Engineer
Rural Works Department,
Works Circle, Munger

Inspection Report for Flood Damage Work

Date :- 21.11.2021

Name of PIU :- R.W.D., Works Division, Sheikhpura.

Name of Block/Road :- Ghatkusumbha

(A) For Road :- Dikhkusumbha to Dikhkusumbha Yadav Tola

1. Damage Location/Chainage :- 0 M to 950 M
2. Damage Length :- 0.261 km
3. Nature of Damage :- Shoulder Cutting & Potholes in Surface
4. Details of Restoration works :-

(i) Material being used in Restoration works :- Mooram & GSB go. II

(ii) Equipment's/Tools being used in Restoration works :- Roller & Tipper

(iii) Procedure taken up in Restoration works :- filling Mooram in Shoulder cutting

(iv) Restored Length :- 0.261 km
 2 1/2 GSB go. II in Potholes Compacting with Roller

(B) For Bridge :-

1. Damage Location/Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration works :-

(i) Material being used in Restoration works :-

(ii) Equipment's/Tools being used in Restoration works :-

(iii) Procedure taken up in Restoration works :-

(iv) Restored Length :-

N/A

Restoration work has been done satisfactorily

Signature of JE/AE/EE 21/11/2021
21.11.2021

Signature 21.11.2021
(Name of Inspection)
Executive Engineer
R.W.D. (W) Division,
Jhajha