

# Schedule XLV-Form No. 134

Temporary Restoration of To2-kathamatha  
To Tappu Part IV (Rec Bridge at To2-kathamatha  
To Tappu Part IV at CH 6.00 km)

RWD. Kishanganj-2

**DIVISION**

RWD. Dighalbar

**SUB-DIVISION**

**MEASUREMENT BOOK**

NO. 1178

प्रमाणित किया जाता है कि इस मापन पुस्तक में कुल 100  
(एक सौ) मुद्रित रोहरे पृष्ठ हैं। जो २५५ ग्राम  
सामग्री अभिवृत्ता, ग्रा.का.वि.कार्य अवर प्रमण्डल, ~~रा.प्र.क.~~  
के तहत से निर्माण किया जाता है।

कार्यपालक  
ग्रा.का.वि.  
अभिमान

2/7/73

Sch. XLV—Form No. 134

RWD. Kishengumj-2 DIVISION  
RWD. Dighalbarh SUB-DIVISION

## Measurement Book

No. 1478

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

1

Name to work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| Name of work :- To2 - kathamatha  |                               |    |    |    |                  |
| To tappu Part IV (Rcc Bridge At   |                               |    |    |    |                  |
| To2 - kathamatha To Tappu Part-IV |                               |    |    |    |                  |
| at ch:- 6.00 km (Diversion)       |                               |    |    |    |                  |
| Restoration work after            |                               |    |    |    |                  |
| Flood Damage                      |                               |    |    |    |                  |
| Agency :- Departmental            |                               |    |    |    |                  |
|                                   |                               |    |    |    |                  |
|                                   |                               |    |    |    |                  |
|                                   |                               |    |    |    |                  |

| Record Measurement        |  |  |  |  |          |
|---------------------------|--|--|--|--|----------|
| 1) Providing Bamboo Piles |  |  |  |  |          |
| do - all - c - Job        |  |  |  |  |          |
| 3 30 3.00 - -             |  |  |  |  | 270.00 m |
| 1 15 3.00 - -             |  |  |  |  | 45.00 m  |
| 1 30 3.00 - -             |  |  |  |  | 90.00 m  |
| 1 5 3.00 - -              |  |  |  |  | 15.00 m  |
|                           |  |  |  |  | 420.00 m |
| 2) Providing Bamboo       |  |  |  |  |          |
| Runner do - all - c - Job |  |  |  |  |          |
| 3 30.00 - -               |  |  |  |  | 90.00 m  |
| 3 10.00 - -               |  |  |  |  | 30.00 m  |
|                           |  |  |  |  | 120.00 m |

Continuation

| Particulars                                   | Details of actual measurement |       |      |      | Contents of area      |
|-----------------------------------------------|-------------------------------|-------|------|------|-----------------------|
|                                               | No.                           | L.    | B.   | D.   |                       |
| 3) Construction of Subgrade                   |                               |       |      |      |                       |
| 4 Earthwork Shoulder c- Job                   |                               |       |      |      |                       |
|                                               | 1                             | 30.00 | 4.60 | 1.65 | 227.70 m <sup>3</sup> |
|                                               | 1                             | 30.00 | 4.80 | 1.70 | 244.80 "              |
|                                               | 1                             | 30.00 | 4.80 | 1.55 | 223.20 "              |
|                                               | 1                             | 20.00 | 4.80 | 1.45 | 208.80 "              |
|                                               | 1                             | 10.00 | 6.10 | 1.40 | 85.40 "               |
|                                               | *                             |       |      |      | 989.90 m <sup>3</sup> |
| 4) Providing Brickbats in Road ditches c- Job |                               |       |      |      |                       |
|                                               | 1                             | 30.00 | 4.60 | 0.45 | 62.10 m <sup>3</sup>  |
|                                               | 1                             | 30.00 | 4.70 | 1.00 | 141.00 "              |
|                                               | 1                             | 30.00 | 4.80 | 1.50 | 216.00 "              |

|  |   |       |      |      |                       |
|--|---|-------|------|------|-----------------------|
|  | 1 | 30.00 | 4.80 | 1.00 | 144.00 "              |
|  | 1 | 10.00 | 6.10 | 1.00 | 61.00 "               |
|  |   |       |      |      | 624.10 m <sup>3</sup> |

|                            |         |      |  |  |         |
|----------------------------|---------|------|--|--|---------|
| 5) Providing Rec NR3 Crown |         |      |  |  |         |
| dia H.P do- all c- Job     |         |      |  |  |         |
|                            | 2 x 2 x | 2.50 |  |  | 10.00 m |

|                                               |   |       |      |      |                      |
|-----------------------------------------------|---|-------|------|------|----------------------|
| 6) Providing Empty cement bags do- all c- Job |   |       |      |      |                      |
|                                               | 2 | 30.00 | 0.90 | 0.60 | 32.40 m <sup>3</sup> |
|                                               | 2 | 10.00 | 1.00 | 0.50 | 10.00 "              |
|                                               |   |       |      |      | 42.40 m <sup>3</sup> |

@ 0.034 cum each bag = 1247 No

| Particulars | No. | L. | B. | D. | Contents of |
|-------------|-----|----|----|----|-------------|
|-------------|-----|----|----|----|-------------|

16/10/21  
J.E.

| Particulars                         | Details of actual measurement |       |      |      | Contents of area      |
|-------------------------------------|-------------------------------|-------|------|------|-----------------------|
|                                     | No.                           | L.    | B.   | D.   |                       |
| <u>2nd time cut</u>                 |                               |       |      |      |                       |
| <u>1) Const of Subgrade &amp;</u>   |                               |       |      |      |                       |
| <u>Earth shoulder c- Job</u>        |                               |       |      |      |                       |
|                                     | 1                             | 30.00 | 4.60 | 1.10 | 151.80 m <sup>3</sup> |
|                                     | 1                             | 30.00 | 4.80 | 1.25 | 180.00 "              |
|                                     | 1                             | 30.00 | 4.80 | 1.00 | 144.00 "              |
|                                     | 1                             | 30.00 | 4.80 | 1.20 | 172.80 "              |
|                                     | 1                             | 10.00 | 6.10 | 0.90 | 54.90 "               |
|                                     |                               |       |      |      | 703.50 m <sup>3</sup> |
| <u>2) Const. of G.S.B with</u>      |                               |       |      |      |                       |
| <u>well Graded Material</u>         |                               |       |      |      |                       |
| <u>do - all - c- Job</u>            |                               |       |      |      |                       |
|                                     | 1                             | 30.00 | 4.60 | 0.10 | 13.80 m <sup>3</sup>  |
|                                     | 1                             | 30.00 | 4.70 | 0.10 | 14.10 "               |
|                                     | 1                             | 30.00 | 4.80 | 0.10 | 14.10 "               |
|                                     | 1                             | 30.00 | 4.80 | 0.10 | 14.10 "               |
|                                     | 1                             | 10.00 | 6.10 | 0.10 | 6.10 "                |
|                                     |                               |       |      |      | 62.80 m <sup>3</sup>  |
| <u>3) Providing Brickwork c Job</u> |                               |       |      |      |                       |
| <u>do - all - c- Job</u>            |                               |       |      |      |                       |
|                                     | 1                             | 30.00 | 4.15 | 0.40 | 49.80 m               |
|                                     | 1                             | 30.00 | 4.40 | 0.55 | 72.60 "               |
|                                     | 1                             | 30.00 | 4.25 | 1.10 | 140.25 "              |
|                                     | 1                             | 30.00 | 4.35 | 0.65 | 84.63 "               |
|                                     | 1                             | 10.00 | 5.10 | 0.75 | 38.25 "               |
|                                     |                               |       |      |      | 385.73 m <sup>3</sup> |

15/11/21  
J.E.

Continuation  
15/11/21  
A.E.

| Particulars                 | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------|-------------------------------|----|----|----|------------------|
|                             | No.                           | L. | B. | D. |                  |
| <u>Abstract of cost</u>     |                               |    |    |    |                  |
| 1) Providing Bamboo Piles   |                               |    |    |    |                  |
| do - all - c - Job          |                               |    |    |    |                  |
| vide T.M.B Page (1) itm (1) |                               |    |    |    |                  |
| = 420 m @ 52.24 /-          |                               |    |    | Rs | 21,941 =         |
| 2) Providing Bamboo Runners |                               |    |    |    |                  |
| do - all - c - Job          |                               |    |    |    |                  |
| vide T.M.B Page (1) itm (2) |                               |    |    |    |                  |
| = 120 m @ 27.71 /-          |                               |    |    | Rs | 3325 =           |
| 3) Const of subgrade &      |                               |    |    |    |                  |

|                                   |  |  |  |    |            |
|-----------------------------------|--|--|--|----|------------|
| <u>Earthwork Subgrade c - Job</u> |  |  |  |    |            |
| vide T.M.B Page (2) itm (3)       |  |  |  |    | 989.90     |
| vide T.M.B Page (3) itm (1)       |  |  |  |    | 703.50     |
|                                   |  |  |  |    | 1693.40    |
| @ 174.93 /-                       |  |  |  | Rs | 2,96,226 = |

|                             |  |  |  |    |                        |
|-----------------------------|--|--|--|----|------------------------|
| 4) Providing Brickbat in    |  |  |  |    |                        |
| Road ditches c - Job        |  |  |  |    |                        |
| vide T.M.B Page (2) itm (4) |  |  |  |    | 624.10                 |
| vide T.M.B Page (3) itm (3) |  |  |  |    | 385.73                 |
|                             |  |  |  |    | 1009.83 m <sup>2</sup> |
| @ 2168.72 /-                |  |  |  | Rs | 21,90,039 =            |

|             |     |    |    |    |    |             |
|-------------|-----|----|----|----|----|-------------|
| Particulars | No. | L. | B. | D. | Rs | 25,19,531 = |
|-------------|-----|----|----|----|----|-------------|

Continuation

[illegible]

Continuation