



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

YEAR-2020-21

DETAILED PROJECT REPORT

TEMPORARY RESTORATION WORK

DISTRICT :-

DARBHANGA

BLOCK :-

Hanumannagar

ROAD NAME :

L022 T03 HARICHANDA TO SANYASI TOL

HEAD

FDR

YEAR-2021-22

TOTAL LENGTH OF ROAD

:

1.625

KM

DAMAGE LENGTH

:

0.074

KM

TOTAL COST OF PROJECT

:

0.521

LAKH

6.545/2

Executive Engineer
RWD Darbhanga-1

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- 2022 to 3 Hanicheela to Sanyasi' tile

A. For Road

1. Damage Location Chainage:- 100 M to 1.06 KM
2. Damage Length :- 74 M
3. Nature of Damage :- Road Crust damaged
4. Details of Restoration Works

- i. Material being used in Restoration works:- Brick dust
- ii. Equipment's /Tools being used in Restoration works:- J.C.B / tractor / Labour
- iii. Procedure taken up in Restoration works:- Laying w Brick dust with light ramming
- iv. Restored Length:- 74 M


B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
- i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

H / 12

were found satisfactory


Signature of JE/AE/EE


Signature
(Name of Inspection)
E.E. Benipur

GENERAL ABTRACT OF COST		
NAME OF ROAD :	L022 T03 HARICHANDA TO SANYASI TOL	
DISTRICT	DARBHANGA	
BLOCK	HANUMANNAGAR	
LENGTH OF ROAD (in Km)	1.625	
DAMAGED LENGTH (KM)	0.074	
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	
2	GST @12%	46139.142
3	Labour cess @1%	5536.697
4	Seigniorage fee	461.391
5		2374.60 -8.986
6	Grand Total	54511.8052146.216
	Say(lacs)	5.54512 0.524



JE
RWD



RWD



EE
RWD

कार्यपालक अभियंता बनीपुर के जाँच प्रतिवेदन के आधार पर
Technically sanctioned for Rs 54,511=00 (Rupees Fifty
four thousand five hundred eleven only)


अधिक्षण अभियंता
कार्य अंचल, दरमंगा
26/02/22

Detail Estimate For Motorable work of Road

	Name of road	Block			District	Division		Length(KM)	
	L022 T03 HARICHANDA TO SANYASI TOL	HANUMANNAGAR			DARBHANGA		DARBHANGA-1	1.625	
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	cum	1.00	7.00	1.75	0.15	1.84		
			1.00	5.00	1.00	0.15	0.75		
			1.00	1.00	1.00	0.10	0.10		
			1.00	1.00	2.00	0.10	0.20		
			1.00	2.00	1.00	0.10	0.20		
			1.00	3.00	1.50	0.10	0.45		
			1.00	2.00	1.50	0.10	0.30		
			1.00	3.00	1.00	0.10	0.30		
			1.00	3.00	0.50	0.15	0.23		
			1.00	4.00	0.50	0.35	0.70		
			1.00	4.00	1.00	0.10	0.40		
			1.00	30.00	0.60	0.30	5.40		
			1.00	6.00	3.00	0.60	10.80		
			1.00	3.00	3.00	0.15	1.35		
Total						23.01	2,004.96	46,139.14	
DAMAGE LENGTH(M)				74.00					
				0.074					

[Signature]
JE
RWD

[Signature]
AE
RWD

[Signature]
EE
RWD

[Signature] by
[Signature]
7.12.2024
a18

[Signature]
09/11/2024
8-8

[Signature]
B-B
Dumper