

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected By Benipuri

Name of Block/Road:- Basuara to Godaihatti

A. For Road

1. Damage Location Chainage:- 0 to 7. km

2. Damage Length :- 220M

3. Nature of Damage :- Road Surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick bats

ii. Equipment's /Tools being used in Restoration works:- JCB/ Tractor/Labour

iii. Procedure taken up in Restoration works:- Laying of brick bats with light Rammer

iv. Restored Length:- 220M

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

Work found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

E.E Benipuri

GENERAL ABTRACT OF COST

NAME OF ROAD :		BASUARA TO GODAIPATTI
DISTRICT		DARBHANGA
BLOCK		HANUMANNAGAR
LENGTH OF ROAD (in Km)		10.000
DAMAGED LENGTH (KM)		0.2207
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	144591.700
2	GST @12%	17351.004
3	Labour cess @1%	1445.917
4	Seigniorage fee	7492.78 -8.986
5	Grand Total	170831.607 163397.607
6	Say(lacs)	1.708 1.634

✓
1,39,786.00
✓ 16724.00
✓ 1398.00
7195.00
1,65,153.00
✓

JE
RWD

AE
RWD

EE
RWD

कार्यपालक अभियंता लेनीपुर के जॉय प्रतिवेदन के आधार पर

Technically sanctioned for ~~Rs 81885.00~~ (Rs eight thousand one hundred Rs 1,70,831.00 (Rs one lac seventy thousand eight hundred thirty one only)
Technically sanctioned for Rs 1,65,153.00 (Rupees one lac sixty five thousand one hundred fifty three) only.

अधिक्षण अभियंता
कार्य अंचल, दरभंगा
26/02/22

Detail Estimate For Motorable work of Road

Detail Estimate For Motorable work of Road									
	Name of road	Block		District		Division		Length(KM)	
	BASUARA TO GODAIPATTI	HANUMANNAGAR		DARBHANGA		DARBHANGA-I		10	
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	cum	1.00	4.50	1.50	0.10	0.68		
			3.00	1.20	0.50	0.10	0.18		
			2.00	1.60	0.80	0.10	0.26		
			2.00	1.50	1.20	0.15	0.54		
			1.00	2.50	0.50	0.15	0.19		
			1.00	2.00	0.40	0.10	0.08		
			1.00	2.00	1.00	0.10	0.20		
			1.00	0.60	0.50	0.10	0.03		
			6.00	1.50	1.00	0.10	0.90		
			1.00	3.50	0.75	0.10	0.26		
			2.00	1.50	1.00	0.10	0.30		
			4.00	1.00	0.60	0.10	0.24		
			2.00	1.00	1.00	0.10	0.20		
			1.00	1.50	1.20	0.10	0.18		
			1.00	5.00	0.80	0.10	0.40		
			1.00	2.00	1.00	0.10	0.20		
			2.00	5.00	1.00	0.10	1.00		
			1.00	2.50	2.50	0.13	0.78		
			4.00	1.00	1.00	0.10	0.40		
			3.00	1.00	1.00	0.10	0.30		
			1.00	2.50	1.00	0.10	0.25		
			2.00	2.00	1.00	0.10	0.40		
			1.00	5.00	2.00	0.10	1.00		
			2.00	2.00	1.00	0.10	0.40		
			1.00	12.00	1.10	0.13	1.65		
			1.00	2.00	0.13	0.10	0.03		
			1.00	1.00	1.00	0.10	0.10		
			1.00	5.00	1.75	0.15	1.31		
			1.00	2.20	1.50	0.13	0.41		
			6.00	1.50	1.00	0.10	0.90		
			1.00	5.00	1.30	0.10	0.65		
			1.00	3.00	3.00	0.15	1.35		
			1.00	2.00	2.50	0.10	0.50		
			4.00	1.50	0.80	0.80	3.84		
			1.00	14.50	2.15	0.33	10.29		
			1.00	12.60	2.15	0.30	8.13		
			2.00	30.00	2.125	0.20	25.50		
Total					72.12	2,004.96	1,44,591.70		
DAMAGE LENGTH(M)				0.22					

JE
RWD

AE
RWD

EE
RWD

checked by

10.12.2024

008

A-2

BB Baispan

total → 71.22 m
69.22 m
1,39,786 =