

CRF - HARIPUR TO BAIDHANATHPUR

Schedule XLV-Form No. 134

BE NIPUR DIVISION

THARDIH FD R/2021.22
SUB-DIVISION

MEASUREMENT BOOK

W.B. No - 1526

M.B. No - 1526

FDR - 2021-22

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 (एक सौ) (पन्ने) हैं जिस को
सहायक अभियंता श. विमल ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
तारडीह नाम से निर्गत किया जाता है

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंग)

श. विमल
28/7/21

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
AUTHORITY- E.E. R.W.D. Bhopur					
NAME OF WORK- Temporary Restoration					
of Road from CRF harrichurpur					
to Paidanathpur via Kakodha					
Bratojar Maswasi Road under					
FDR- (30.54) for Tandu Block					
NAME OF AGENCY - Departmental Work					
measurement of work Record					
date -		4.09.2021			
Item No-01 providing and filling					
of Back Bats including the					
cost of Back Bats and labour					
cost all complete job of per					
E/L					
CH- 0 to 220M - $5.50M \times \left(\frac{1.20+1.80}{2} \right) \times 0.40 = 3.30M^3$					
$6.70M \times \left(\frac{0.90+1.10}{2} \right) \times 0.30M = 1.90M^3$					
CH- 250M to 300M					
$2M \times 1M \times 0.15M = 0.30M^3$					
$16M \times \left(\frac{1+1.20+0.90}{3} \right) \times 0.15M = 2.48M^3$					
$6.0M \times \left(\frac{1.20+1.20}{2} \right) \times 0.20M = 1.50M^3$					
$7.30M \times \left(\frac{1.50+1.30}{2} \right) \times 0.30M = 3.06M^3$					
CH- 400M to 450M					
$8.20M \times \left(\frac{1.60+1.20}{2} \right) \times 0.30M = 3.45M^3$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
N/W = Temp. rest. of traffic of Const. of road CRF Kanharpur to baidhathpur via Kakodha blatotar Maswari Gate					
N/A = Departmental					
Date of measurement = 4/9/21					
Date of entry = 15/02/2022					
① Prov. & filly brick bats incl. the cost of brick bats and labour cost all Comp. Job as per spec. & dire. of E/I = $112.075 \text{ m}^3 @ 2004.96/\text{m}^3$ = 2,24,565 Add GST 12% = 26,948 LC 1% = 2246 SF $(112.075 \times 10.32 \times 0.10) = 11.559$ <u>2,65,318</u>					
JE	AE	EE			