

ਅਧਿਕਾਰੀ ਦੇ ਨਿਰਦੇਸ਼ਾਂ ਅਨੁਸਾਰ

Schedule XLV-Form No. 134

BE NIPUR DIVISION

PAR. DiH FD R. 2021-22
SUB-DIVISION

MEASUREMENT BOOK

NO. B. No. 1540


M.B.No - 1540

F.D.R./2021-22


INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल...-100/एक सौ (एक) हैं जिस को
सहायक अभियंता शशिभूषण गणनीय
कार्य विभाग कार्य अवर प्रमंडल
वीरगढ़ नाम से निर्गत किया जाता है



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंगा)


28/7/21

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
AUTHORITY - E.E R.W.D BENIPUR					
NAME OF WORK - Temporary restoration of road from Baniya to Tripit					
Toia Chowk (purri) under					
Garden Block					
NAME OF AGENCY - Departmental					
FOR - Year - 2021					
DATE OF RECORD MEASUREMENT					
- 07.12.2021					

STANDARD - Supplying and providing of 62mm to 75mm dia Bamboos piles 6m long Nail with 1km lead. d = d = ...

CFT - 1600 to 1800 M

Total length of Bamboos Piles

WORK - $(22 + 12) = 34 \text{ M}$

height of Bamboos piles one

pieces = 3.50 M

C/c 400mm @ 34 M = 86 Nos

TOTAL length of Bamboos Piles

= 86×3.50

= 301 M

Each Bamboos = $\frac{301}{6} = 50 \text{ Nos}$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Abstract of Cost</u>				
N/W =	Temp Cost of Traffic in Bawya to Anpiti Tola Chauri (Rivvi)				
N/A =	Departmental				
Date of Measurement =	7/12/2021				
Date of entry =	15/02/2022				

- ① Supp + provide of 62 mm to 75 mm dia bamboos pile 6M long Nail with 1 km lead each of work site bamboos --do--do all Comp job as per E/I
50 Nos @ 166.50/each
= 8325.00
- ② Labour for filling + cutting 62 mm to 75 mm dia bamboos pile site make shoe and driving by jet machine all Comp. job --as per E/I
= 30 M @ 31.20/m
= 936.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Labour for fitting & fixing bsm to 75mm dia. Runner in position every vertical pipes with 150mm long Nail do - do - all comp. job as per E/I 301 m @ 5.50/m = 1656.00					
④ Labour for fitting & fixing split bamboos wire mesh with 20SWG wire do - do - all comp. job					

as per E/I

301 44.20 m @ 82.20/m²

= 3633.00

⑤ Prov. & fixing of brick bats

incl. the cost of brick bats

and Labour cost all comp. job

as per E/I

= 123.51 m³@ 2004.96/m³

= 2,47,633.00

Total = 2,70,638.00

Add G.S.T 12%

= 32,477.00

L.C 1%

= 2706.00

S.E. (123.51 x 1032 x 0.10)

= 12,746.00

3,18,567.00

JE

Continuation
AE

ER