

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सहरसा।

पत्रांक-1250 / सहरसा

दिनांक- 06.08 / 2022

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल सहरसा।

सेवा में,

नोडल पदाधिकारी,
MR 3054,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:-

नई अनुरक्षण नीति 2018 शीर्ष अंतर्गत वित्तीय वर्ष 2020-21 एवं 2021-22 में व्यय हेतु
अनुरक्षण मद में आवंटन की मांग।

महोदय,

उपर्युक्त विषयक नई अनुरक्षण नीति 2018 शीर्ष अंतर्गत वित्तीय वर्ष 2020-21 एवं
2021-22 में व्यय हेतु अनुरक्षण मद में संलग्न विवरणी के अनुसार रुपये 40,66,798.00 (चालिस लाख
छयासठ हजार सात सौ अठानवे रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि
किये गये कार्यों का भुगतान किया जा सके।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

06-08-2022

कार्यपालक अभियंता
ग्रामीण कार्य विभाग

कार्य प्रमण्डल, सहरसा।

Maintenance Requisition for Scheme Head MR(3054) Under Bihar Rural Road Maintenance Policy- 2018
Name of Work Division:- Saharsa

Road Details					A. A. Details		Agreement Details					Actual Maintenance Expenditure										Current Demand for Maintenance Amount (In Lacs)						Remarks
Sl No.	Road Name	Batch No	Project ID	Actual Date of Completion	Main work Amount	Maintenance Amount	Main Work Amount	Maintenance of Agreement 1st Year	Agreement 2	Agreement 3	Agreement 4	Agreement 5	Total Main. Amount	Length as per Bump Report 1st Year	1st Year Maint. Exp.	2nd Year Maint. Exp.	3rd Year Maint. Exp.	4th Year Maint. Exp.	5th Year Maint. Exp.	6th Year Maint. Exp.	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	5th Quarter	6th Quarter	Total	
1	SANIDA - DHAMSENA	RM/S/SA H/20/0007	20904302147	22/02/2021	40.56	19.948	39.109	1.5923	2.4035	5.5617	2.95078	6.47502	19.28380	1.712	0	0	0	0	0	0	1.712	0.964	0.964					2.892
2	NH- 107 to Khasiyati	RM/S/SA H/20/0007	29431033437	18/05/2021	52.925	23.023	55.41	1.9934	2.8483	6.6829	3.5223	7.2209	22.4678	1.6	0	0	0	0	0	0	1.6	1.1234	1.123					2.2468
3	Approach road of Bridge over River Tilau near Rampur village Gumbhara's panchayat under Sour Bazar Block	RM/S/SA H/20/0007	29431033532	22/01/2021	75.094	31.387	74.763	2.43273	3.78977	9.47607	4.7441	10.53853	30.9812	3.04	0	0	0	0	0	0	3.04	1.54906	1.549	1.549				4.64718
4	Partial Chowk Rajpulpur to Ithara Rampur Sapha	RM/S/SA H/19/0002	20904304016	04/06/2020	112.94	65.85	109.697	6.385	6.885	19.796	9.323	21.371	63.76	6.795	0	0	0	0	0	0	6.795	3.188	3.188	3.188	3.188	3.188		19.128
5	Saharsa Zila Aungmye Sour Bazar Prakhari Ke Kachharia Panchayat Se Poraha Panchayati Sadak se Malabadi Tola Hite Hue Gorina Pukhi Sadak Tak	RM/S/SA H/19/0002	20904305006	29/06/2020	74.64	41.77	72.177	4.209	4.696	11.705	6.007	12.565	39.182	3.8	0	0	0	0	0	0	3.8	1.959	1.959	1.959	1.959	1.959		11.754
40.66798																												

Executive Engineer
RWD Work Division
Saharsa

26-08-2022

STANDARD FORMAT FOR QUARTERLY STATEMENT

PIU NAME- RWD, Saharsa 5th Quarter (05.06.2021 to 04.09.2021)

1	Name of the Road	Sony Bazar Kachhaya Panchayat Fosshaha to Ghatm pakkisadak Via mahadalit tola
2	Batch No / Package no	MR-N/19-20 Saharsa / 20
3	Project ID	20904305006
4	Total Length of Road (in Km)	3.80 km
5	Length of Road to Meet Required Service Level [Completed Length] (in KM) [1]	3.80 km
6	No of Total Quarter (ie 3 Months as a unit) in 5 years.	20
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	39.18286. lakh
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as par Schedule (in Lakh) [2]	1.95914 lakh

Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payment [6] = [3] / [1] * [2] * [4]
		Length Non- Compliance [3]	Weighted Value for Payment Reduction (%) [4]	
1	PAVED ROADS (CARRIAGEWAY)	0.00	60%	0.00
2	SHOULDERS AND EMBANMENTS	0.00	10%	0.00
3	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00	15%	0.00
4	SIGNAGE AND ROAD SAFETY	0.00	10%	0.00
5	VEGETATION	0.00	5%	0.00
TOTAL PAYMENT REDUCATION FOR THE QUARTER (in Lakh) [5]				0.00
TOTAL PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				1.95914

M/S SUNRISE CONSTRUCTION

Date of Inspection by E / I his agent prepared by
Contractor's self Control unit

Slochin B. A. K. Lital
Name and Designation of person inspecting

Signature of person inspecting road

28-07-2021
EXECUTIVE ENGINEER
Certify by E / I (signature) Date:-
R.W.D Works Division
Saharsa

Government of Bihar
OM01

Rural Works Department

Road From: Sour Bazar Kadhaya Panchayat Forshaha to Golma Pakki Sadak via Mahadalit tola
Length of Road : 3.80 KM
Period : 5th Quarter (05.06.2021 to 04.09.2021)
Inspector : JE, RWD, Sub Division, Sour Bazar

ORDINARY MAINTENANCE INSPECTION REPORT
From OM01

To,
Executive Engineer,
RWD, Works Division, Saharsa
Position : J.E

Date : 28.07.2022

No.	Standard work item	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed Pavement												No Pothole found.
OM101	Pothole Patching	m2	Nil	Nil	Nil	Nil							No surface Depression and Rut Patching found.
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil	Nil							No Crack Sealing found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No loss of Aggregate (Surface)
OM104	Surface Treatment												No Bleeding/Flushing required.
	(a) Loss of Aggregate	m2	Nil	Nil	Nil	Nil							No Crocodile cracking found.
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil							No Edge Repair required.
	(c) Crocodile cracking	m2	Nil	Nil	Nil	Nil							
OM105	Edge Repair	m2	Nil	Nil	Nil	Nil							
OM106	Digouts	m2	N.A	N.A	N.A	N.A							
OM107	Concrete Pavement	m3	N.A	N.A	N.A	N.A							
	Other activities												
OM200 Shoulder													
	Unsealed Shoulder												No Edge Drop-Off required.
OM201	(a) Edge Drop-Off	Lm	Nil	Nil	Nil	Nil							No Roughness, Scouring or Potholes required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil							No Embankment Repair required.
	Embankment Repair	m3	Nil	Nil	Nil	Nil							
OM202	Other activities												
OM300 Drainage including culverts major													Not required.
OM301	Surface Drains & Verge	Lm	N.A	N.A	N.A	N.A							Not required.
OM302	Culvert Cleaning	No.	Nil	Nil	Nil	Nil							Not required.
OM303	Culvert and Pit repair	m3	Nil	Nil	Nil	Nil							
	Other activities	m2	Nil	Nil	Nil	Nil							

"S SUNRISE CONSTRUCTION"
PROPRIETOR

[Signature]

EXECUTIVE ENGINEER
RWD, Works Division
Saharsa

[Signature]
28-07-2022

Standard work item		Work	Unit of work required in each kilometre										Comments
No.	Name	Units	1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												
	Grass Control												Not required.
	(a) Road side - general Tidy	Ha	Nil	Nil	Nil	Nil							
	(b) clean near safety signs, kilometre posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not required.
OM401													
	Tree and Shrub Management												Not required.
	Cutting tree	No.	Nil	Nil	Nil	Nil							Not required.
	Cutting Shrubs	No.	Nil	Nil	Nil	Nil							Not required.
	Other activities												
OM500	Safety Signage and Road												Not required.
OM501	Signs Maintenance	No.	Nil	Nil	Nil	Nil							Not required.
OM502	Guard Stones	Lm	N.A	N.A	N.A	N.A							Not required.
OM503	Distance Stance	No.	N.A	N.A	N.A	N.A							Not required.
OM504	Road Marking	m2	Nil	Nil	Nil	Nil							Not required.
	Other activities												

US SUNRISE CONSTRUCTION

(Signature of Contract or Authorized Representative)

Date 28-07-22 Time

Place

EXECUTIVE ENGINEER

RW Division

SARAS

28-07-2022

Saharsa jila antargat saur bazar prakhand ke kendriya panchayat se forsaha pradhanmantri sadak se mahadalit tola hote hue golima pakki sadak tak.

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 1.137 * X - 181.0 X = 5700 Y = 6299		
28/7/22	15:24:3	48	0.1	340	10.1	3400	3684	G	25.778503	86.715804	Normal			
28/7/22	15:24:20	48	0.1	350	30.3	3500	3798	G	25.779626	86.716588	Normal			
28/7/22	15:24:40	48	0.1	280	20.2	2800	3002	G	25.779737	86.717241	Normal			
28/7/22	15:24:59	48	0.1	320	20.2	3200	3457	G	25.779800	86.718084	Normal			
28/7/22	15:25:15	48	0.1	300	20.2	3000	3230	G	25.779900	86.719034	Normal			
28/7/22	15:25:34	48	0.1	310	20.2	3100	3343	G	25.780224	86.719810	Normal			
28/7/22	15:25:54	48	0.1	300	20.2	3000	3230	G	25.780768	86.720762	Normal	Good		
28/7/22	15:26:8	48	0.1	290	30.3	2900	3116	G	25.781158	86.721639	Normal			
28/7/22	15:26:25	48	0.1	280	20.2	2800	3002	G	25.782077	86.722658	Normal			
28/7/22	15:26:40	48	0.1	280	30.3	2800	3002	G	25.782291	86.723479	Normal			
28/7/22	15:26:52	48	0.1	290	30.3	2900	3116	G	25.782245	86.724321	Normal			
28/7/22	15:27:10	48	0.1	330	20.2	3300	3571	G	25.782198	86.724847	Normal			
28/7/22	15:27:28	48	0.1	320	20.2	3200	3457	G	25.782423	86.726129	Normal			
28/7/22	15:27:46	48	0.1	330	20.2	3300	3571	G	25.782973	86.726409	Normal			
28/7/22	15:28:5	48	0.1	300	20.2	3000	3230	G	25.783022	86.826567	Normal			
28/7/22	15:28:21	48	0.1	320	30.3	3200	3457	G	25.781881	86.728340	Normal			
28/7/22	15:28:40	48	0.1	290	20.2	2900	3116	G	25.781594	86.729050	Normal			
28/7/22	15:28:56	48	0.1	320	20.2	3200	3457	G	25.781737	86.730109	Normal			
28/7/22	15:29:14	48	0.1	260	20.2	2600	2775	G	25.781780	86.730670	Normal			
28/7/22	15:29:30	48	0.1	350	20.2	3500	3798	G	25.781683	86.732121	Normal			
28/7/22	15:29:48	48	0.1	340	20.2	3400	3684	G	25.781949	86.733152	Normal			
28/7/22	15:30:5	48	0.1	270	20.2	2700	2888	G	25.782340	86.733730	Normal			
28/7/22	15:30:22	48	0.1	330	20.2	3300	3571	G	25.782881	86.733755	Normal			
28/7/22	15:30:40	48	0.1	310	20.2	3100	3343	G	25.783876	86.833958	Normal			
28/7/22	15:31:0	48	0.1	300	20.2	3000	3230	G	25.784693	86.734142	Normal			
28/7/22	15:31:18	48	0.1	350	30.3	3500	3798	G	25.785373	86.734581	Normal			
28/7/22	15:31:32	48	0.1	320	30.3	3200	3457	G	25.787013	86.735001	Normal			
28/7/22	15:31:45	48	0.1	330	30.3	3300	3571	G	25.787740	86.735255	Normal			
28/7/22	15:32:03	48	0.1	290	20.2	2900	3116	G	25.787630	86.735604	Normal			
28/7/22	15:32:23	48	0.1	270	20.2	2700	2888	G	25.788910	86.736064	Normal			
28/7/22	15:32:40	48	0.1	350	20.2	3500	3798	G	25.789552	86.736794	Normal			
28/7/22	15:32:55	48	0.1	300	30.3	3000	3230	G	25.790232	86.737136	Normal			
28/7/22	15:33:12	48	0.1	320	20.2	3200	3457	G	25.790787	86.737523	Normal			
28/7/22	15:33:24	48	0.1	320	30.3	3200	3457	G	25.790805	86.738737	Normal			
28/7/22	15:33:42	48	0.1	330	20.2	3300	3571	G	25.790991	86.739595	Normal			
28/7/22	15:34:2	48	0.1	260	20.2	2600	2775	G	25.791071	86.740546	Normal			
28/7/22	15:34:20	48	0.1	300	20.2	3000	3230	G	25.791162	86.741279	Normal			
28/7/22	15:34:40	48	0.1	300	20.2	3000	3230	G	25.791340	86.742777	Normal			

28/7/22

EXECUTIVE ENGINEER
R.W.D Works Division
Saharsa

28/7/22

M/S SUNRISE CONSTRUCTION

Work/

number

28/07/2022

48

Test Date :

28/07/2022

Road Name

Section No. 48, Eqn Y = 0 * X ^ 2

Machine No :

1279

Road Type

(R) RURAL ROAD

Start S No :

Side :

Interval

Weather :

UV Range :

1361

To

5000

1000

mm/km

Start Location :

0

Dist Range

0

To

39

01

1000 m

End Location :

389

Equation :

Y = 0 * X ^ 2 + 1137 * X - 1810

Generate Report and Graph

Redraw Graph

Map View

File C:\Users\BRDDA135\OneDrive\Desktop\Babbar\Golma to Pasraha.xlsx Section No. 48, Eqn Y = 0 * X ^ 2

Name of Customer M/S SUNRISE CONSTRUCTION, Name of Work/ Road Saharsa jila antargat saurhazar



0 010203040506070809 1 111213141516171819 2 212223242526272829 3 3132333435363738

Distance * 1000 m

Handwritten signature

28/07/2022

EXECUTIVE ENGINEER
R.W.D Works Division
Saharsa