

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिवान-2

पत्रांक...1470-अनु... सिवान, दिनांक...20-07-2022

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सिवान-2

सेवा में,

नोडल पदाधिकारी
बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- योजना शीर्ष बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत पूर्ण कराये गये पथों के अनुरक्षण कार्य का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि योजना शीर्ष बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के अन्तर्गत पूर्ण कराये गये पथों का अनुरक्षण कार्य के भुगतान हेतु विवरणी विहित प्रपत्र में तैयार कर इस पत्र के साथ संलग्न किया जा रहा है।

अतः अनुरोध है कि प्रपत्र के अनुसार आवंटन उपलब्ध कराने की कृपा की जाए। ताकि संवेदक के अनुरक्षण की राशि ससमय भुगतान किया जा सके।

अनु0-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिवान-2


20/07/22

Name of Works Division:- Siwan-2

Maintenance Requisition Formate for Scheme Head- MR (3054) Under

ROAD DIVISION - SIWALI-2														
Sl.no.	Road Details			Actual Date of Completion	AA Details		Agreement							
	Name of Raods	Batch No.	Project ID		Main Work Amount (in Lakh)	Maintenance Amount (in lakh)	Main Work Amount (in Lakh)	Agreement-1	Agreement-2	Agreement-3	Agreement-4	Agreement-5	Total Maintenance	Length (in Km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	P.W.D.Biswania - Rampur	RM/Sl/SIW/ 19/0001	31406602028	15-01-2021	104.625	40.528	104.61	3.76174	3.8501	10.98297	5.49061	12.32603	36.41145	4.4
2	PWD Marera - Garwar	RM/Sl/SIW/ 19/0001	31406602034	15-01-2021	121.891	45.045	121.62	4.00545	4.15152	12.5497	5.89493	13.9239	40.5255	5.2
3	CMDG, PWD Road to Pihui	RM/Sl/SIW/ 19/0001	31406701002	15-01-2021	58.192	23.474	58.14	2.19731	2.23606	6.35058	3.21191	7.10622	21.10208	2.5
4	Aasawa to kampakar path	RM/Sl/SIW/ 19/0001	31406701011	19-01-2021	105.422	39.811	94.467	3.59559	3.71323	11.00824	5.27093	12.23115	35.81914	4.5
5	Makarwar to Anoni path	RM/Sl/SIW/ 19/0001	31406701019	15-01-2021	42.445	15.733	38.174	1.40123	1.44985	4.36278	2.06069	4.87283	14.14738	1.8
Total -----					432.57500	164.59100	417.01100	14.96132	15.40076	45.25427	21.92907	50.46013	148.00555	18.40

Bihar Rural Road Maintenance Policy-2018

Sl.no.	Actual Maintenance Expenditure						Current Maintenance Demand										Remarks
	1st. Year Maintenance	2nd. Year Maintenance	3rd. Year Maintenance	4th Year Maintenance	5th Year Maintenance	Total Maintenance Expenditure	Length as per Bump Report	IRI As per Bump Report	1st QTR Maintenance	2nd QTR Maintenance	3rd QTR Maintenance	4th QTR Maintenance	5th QTR Maintenance	6th QTR Maintenance	7th QTR Maintenance	Total	
1	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32
1	0.00	0.00	0.00	0.00	0.00	0.00	4.40	3597	2.02284	2.02284	2.02284	2.02284	-	-	-	8.09136	
2	0.00	0.00	0.00	0.00	0.00	0.00	5.20	3461	2.25139	2.25139	2.25139	2.25139	-	-	-	9.00556	
3	0.00	0.00	0.00	0.00	0.00	0.00	2.50	3546	1.17233	1.17233	1.17233	1.17233	-	-	-	4.68932	
4	0.00	0.00	0.00	0.00	0.00	0.00	4.50	3550	1.98993	1.98993	1.98993	1.98993	-	-	-	7.95972	
5	0.00	0.00	0.00	0.00	0.00	0.00	1.50	3498	0.65496	0.65496	0.65496	0.65496	-	-	-	2.61984	
									8.09145	8.09145	8.09145	8.09145				32.36580	


 Executive Engineer
 R.W.D. Works Division
 Siwan-2
 Date 20/7/22

FORM GFR 19-A**(See Government of India's Decision (1) below Rule-150)****Form of utilisation Certification up to month of UP TO 20.07.2022****Maintenance of Roads under New Maintenance Policy 2018****R.W.D. Works Division, Siwan-2 (Siwan)**

SL. NO.	Name of Scheme	Sanction No & Date with Amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1.	Maintenance of Rural Road under New Maintenance Policy 2018	Secretary cum Empowered officer B.R.R.D.A Letter No- 14 Date- 18.07.2022	1.48035	Certified that out of Rs 1.48035 Lacs of grant in aid received during the Year 2022-23 favour of Executive Engineer R.W.D. Works Div. Siwan-2. A sum of Rs 0.00 Lacs has been utilized for the purpose of Maintenance Under New Maintenance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs 1.48035 Lacs remaining unutilized at the end of the period under.
		Total	1.48035	


2. Certified that I have satisfied my self that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- I. Works have been supervised by Executive Engineer/ Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Consturction material have been tested.
- IV. Measurements have been recorded in the MBS and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physiacl progress achieved:

- i. Construction of Road Works.
- ii. Construction of CD Works.


Divisional Accounts officer
Rural WorkDepartment
Works Division, Siwan-2


Executive Engineer
Rural WorkDepartment
Works Division, Siwan-2


P. Raja
20/7/22

Name of work : Aasawa to kanpakar path		
Name of customer : Kumar Manash Construction Private Limited		
(R)Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMF(cm)	Speed(Km/Hr)	Ultram(Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
31/03/22	11 18:23	30	100	100	28.0 cm	4.0 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0948896	N	84.1907053	E	Normal
31/03/22	11 18:49	30	100	200	26.0 cm	13.7 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0946951	N	84.1917200	E	Normal
31/03/22	11 19:15	30	100	300	23.0 cm	14.1 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.0945368	N	84.1925592	E	Normal
31/03/22	11 20:16	30	100	400	30.0 cm	5.8 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0943403	N	84.1937189	E	Normal
31/03/22	11 21:25	30	100	500	30.0 cm	5.2 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0940161	N	84.1945658	E	Normal
31/03/22	11 22:06	30	100	600	26.0 cm	9.0 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0935793	N	84.1955881	E	Normal
31/03/22	11 23:06	30	100	700	25.0 cm	5.9 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.0931005	N	84.1964350	E	Normal
31/03/22	11 24:01	30	100	800	19.0 cm	6.6 Km/Hr	1900.0 mm/Km	1970	2.77	Good	26.0926485	N	84.1972361	E	Normal
31/03/22	11 24:50	30	100	900	22.0 cm	7.2 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.0921106	N	84.1981592	E	Normal
31/03/22	11 28:50	30	100	1000	22.0 cm	1.5 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.0918550	N	84.1985712	E	Normal
31/03/22	11 29:37	30	100	1100	28.0 cm	7.5 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11 30:12	30	100	1200	27.0 cm	9.8 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11 30:37	30	100	1300	20.0 cm	14.8 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11 31:00	30	100	1400	24.0 cm	15.3 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.0899420	N	84.2023783	E	Normal
31/03/22	11 31:31	30	100	1500	30.0 cm	11.6 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0895758	N	84.2033548	E	Normal
31/03/22	11 32:06	30	100	1600	27.0 cm	10.4 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0895758	N	84.2033548	E	Normal
31/03/22	11 32:39	30	100	1700	21.0 cm	11.0 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.0891485	N	84.2051477	E	Normal
31/03/22	11 33:16	30	100	1800	28.0 cm	9.8 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0891213	N	84.2062159	E	Normal
31/03/22	11 33:41	30	100	1900	23.0 cm	14.1 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.0884733	N	84.2072763	E	Normal
31/03/22	11 34:00	30	100	2000	30.0 cm	18.9 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0883017	N	84.2081079	E	Normal
31/03/22	11 34:21	30	100	2100	26.0 cm	16.6 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0883017	N	84.2081079	E	Normal


 31/3/22
 A.V.
 12/09/22
 A.V.

Name of work : Aasawa to Kanpakar path		
Name of customer : Kumar Manash Construction Private Limited		
(R)Rural Road		
Good	Average	Poor
< 4000	4001 - 6000	> 6000

31/03/22	11:34:46	30	100	2200	30.0 cm	14.7 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0870085	N	84.2087259	E	Normal
31/03/22	11:35:13	30	100	2300	30.0 cm	13.2 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0864592	N	84.2086267	E	Normal
31/03/22	11:35:45	30	100	2400	26.0 cm	11.7 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0864592	N	84.2086267	E	Normal
31/03/22	11:36:12	30	100	2500	28.0 cm	4.0 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0948896	N	84.1907053	E	Normal
31/03/22	11:36:37	30	100	2600	26.0 cm	13.7 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0946951	N	84.1917200	E	Normal
31/03/22	11:37:11	30	100	2700	23.0 cm	14.1 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.0945368	N	84.1925592	E	Normal
31/03/22	11:37:49	30	100	2800	30.0 cm	5.8 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0943403	N	84.1937189	E	Normal
31/03/22	11:38:18	30	100	2900	20.0 cm	5.2 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.0940161	N	84.1945658	E	Normal
31/03/22	11:38:52	30	100	3000	26.0 cm	9.0 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0935793	N	84.1955881	E	Normal
31/03/22	11:39:22	30	100	3100	15.0 cm	5.9 Km/Hr	1500.0 mm/Km	1608	2.31	Good	26.0931005	N	84.1964350	E	Normal
31/03/22	11:39:56	30	100	3200	29.0 cm	6.6 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.0926485	N	84.1972361	E	Normal
31/03/22	11:40:19	30	100	3300	22.0 cm	7.2 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.0921106	N	84.1981592	E	Normal
31/03/22	11:40:48	30	100	3400	32.0 cm	1.5 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.0918550	N	84.1985712	E	Normal
31/03/22	11:41:13	30	100	3500	28.0 cm	7.5 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11:41:54	30	100	3600	27.0 cm	9.8 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11:42:17	30	100	3700	30.0 cm	14.8 Km/Hr	3000.0 mm/Km	2984	3.99	Good	26.0917082	N	84.1988306	E	Normal
31/03/22	11:42:00	30	100	3800	24.0 cm	15.3 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.0899420	N	84.2023783	E	Normal
31/03/22	11:43:29	30	100	3900	30.0 cm	11.6 Km/Hr	3000.0 mm/Km	2864	3.99	Good	26.0895758	N	84.2033548	E	Normal
31/03/22	11:43:56	30	100	4000	27.0 cm	10.4 Km/Hr	2700.0 mm/Km	2893	3.66	Good	26.0895758	N	84.2033548	E	Normal
31/03/22	11:44:21	30	100	4100	21.0 cm	11.0 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.0891485	N	84.2051477	E	Normal
31/03/22	11:44:54	30	100	4200	28.0 cm	9.8 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0887213	N	84.2062159	E	Normal
31/03/22	11:45:18	30	100	4300	23.0 cm	14.1 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.0884733	N	84.2072763	E	Normal


 21/3/22
 12/07/22
 A.E.

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Siwan-2

Government of Bihar
OM01
Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Aasawa to kanpakar path
Length of Road: 4.5 KM
Periode : From.....
Inspector: A.E RWD Sub Division, Andar

To: Executive Engineer
RWD Works Division Siwan-2
Position: A.E

Date:

S No	Standard Work item Name	Work Units	Units of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM101	OM100 Sealed Pavement												
	Pothole Patching	m2	Nil	Nil	Nil	Nil							No. Pothole found.
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil	Nil							No Surface Depression and Rut Patching found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack Sealing found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	Nil	Nil	Nil	Nil							No Loss of Aggregate (Surface Ravelling) found
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil							No Bleeding/Flushing Required
	(c) Crocodile Cracking	m2	Nil	Nil	Nil	Nil							No Crocodile Cracking found
OM105	Edge Repair	m2	Nil	Nil	Nil	Nil							No Edge Repair Required
OM106	Digouts	m2	N/A	N/A	N/A	N/A							
OM107	Concrete Pavement	m3	N/A	N/A	N/A	N/A							
	Other activities	Lm											
OM200	Shoulder												
	Unsealed Shoulder	No											
	(a) Edge Drop off	Lm	Nil	Nil	Nil	Nil							No Edge Drop off Required
OM201	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Defects rectified within stipulated time.
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil							No Holding water found
OM202	Embankment Repair	No	Nil	Nil	Nil	Nil							No Embankment Repair Required
	Other Activite (Raincut)		3%	1%	2%	Nil							Defects rectified within stipulated time.
OM 300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A	N/A							Not Required
OM302	Culvert Cleaning	Lm											Culvert maintain within stipulated time
OM303	Culvert and Pit repair	m2	Nil	Nil	Nil	Nil							Not Required

30/06/20
30/06/20
A.E

Other activities (White Washing)	m2	Nil	Nil	Nil	Nil	Nil												Not Required
OM 400 Vegetation																		
Grass Contorol																		
OM401																		
a) Roadside-General Tidy	Ha	Nil	Nil	Nil	Nil	Nil												Not Required
b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Nil	Nil	Nil	Nil	Nil												Not Required
Tree and shrub management	No	Nil	Nil	Nil	Nil	Nil												Not Required
Cutting trees	No	Nil	Nil	Nil	Nil	Nil												Not Required
Cutting Shrubs	No	Nil	Nil	Nil	Nil	Nil												Not Required
OM402																		
Other activities (Trimming of Grass)	M2	Nil	Nil	Nil	Nil	Nil												Not Required
OM500																		Not Required
Safety Signage and Road																		Not Required
OM501																		Not Required
Signs Maintenance	No	Nil	Nil	Nil	Nil	Nil												Not Required
OM502																		Not Required
Guard Stones	Lm	N/A	N/A	N/A	N/A	N/A												Not Required
OM503																		Not Required
Distance Stones	No	N/A	N/A	N/A	N/A	N/A												Not Required
OM504																		Not Required
Road Marking	m2	Nil	Nil	Nil	Nil	Nil												Not Required
Other activities																		

Bidder

Appendix

Executive Engineer, Rural Works Department, Work Division, Siwan-2

30/06/22
AE

STANDARD FORMAT FOR ROADS QUARTELY STATEMENT

Name :- Siwan-2

1st Quarter

1	Name of the Road	Agasawa to Kappakay Path		
2	Batch No.	RM/ST/STW/19/0001		
3	Project ID	314-06701011		
4	Total Length of Road (in Km)	4.5 Km		
5	Length of Road to Meet Required Service Level [Completed Length] (in km) [1]	4.5 Km		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20 Quarter		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	3979874=		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	198993=		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGE WAY)	0	60%	0
II	SHOULDERS AND EMBANKMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0
IV	SIGNAGE AND ROAD SAFETY	0	10%	0
V	VEGETATION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				198993=

Date of inspection by E/I or his agent prepared by Contractor's self Control unit

Sudhakar Kumar Singh
Name and Designation of person inspecting road

(Signature)

Date

Signature of person inspecting road
30/06/22

EXECUTIVE ENGINEER
RWD, WORKS DIVISION
SIWAN-2

STANDARD FORMAT FOR ROADS QUARTELY STATEMENT

Name :- Siwan-2

2nd Quarter

1	Name of the Road	A98919 to kmpakar path		
2	Batch No.	R/M/ST/STW/19/0001		
3	Project ID	31406761011		
4	Total Length of Road (in Km)	4.5 km		
5	Length of Road to Meet Required Service Level [Completed Length] (in km) [1]	4.5 km		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20 Quarter		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	3979874 = ~		
8	Quartely Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	198993 = ~		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGE WAY)	0	60%	0
II	SHOULDERS AND EMBANMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0
IV	SIGNAGE AND ROAD SAFETY	0	10%	0
V	VEGATAION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				198993 = ~

Date of inpection by E/I or his agent prepared by Contractor's self Control unit

Sudhakar Kumar Gupta
Name and Designation of person inspecting road

30/6/22
(Signature)

Date

Am
30/06/22

Signature of person inspecting road

EXECUTIVE ENGINEER
RWD, WORKS DIVISION
SIWAN-2

STANDARD FORMAT FOR ROADS QUARTELY STATEMENT

Name :- Siwan-2

3rd Quarter

1	Name of the Road	Aasawa to Karpakar Path		
2	Batch No.	RM/SI/SIN/19/0001		
3	Project ID	31406701011		
4	Total Length of Road (in Km)	4.5km		
5	Length of Road to Meet Required Service Level [Completed Length] (in km) [1]	4.5km		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20 Quarter		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	3979874=		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	198993		
Compliance Criteria	Standard Job Description	Nnn-Compliance		Reduction Payment [6]=[3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGE WAY)	0	60%	0
II	SHOULDERS AND EMBANMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0
IV	SIGNAGE AND ROAD SAFETY	0	10%	0
V	VEGATAION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				1,98,993 =

Date of inspection by E/I or his agent prepared by Contractor's self Control unit

Sudhakar Kumar Gupta
Name and Designation of person inspecting road

(Signature) 30/6/22

Date

30/06/22

Signature of person inspecting road

EXECUTIVE ENGINEER
RWD, WORKS DIVISION
SIWAN-2