

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिकरहना, ढाका।

पत्रांक ०२०(अनु०) / दिनांक- ११/०१/२०२२

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सिकरहना, ढाका।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग,
विश्वेशरैया भवन पॉचवां तल्ला, बिहार, पटना।

विषय :- M/R (3054) New Maintenance Policy 2018 योजना हेतु आवंटन अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, ढाका अन्तर्गत M/R (3054) New Maintenance Policy 2018 योजना के अधीन कराये गये कार्य के विरुद्ध भुगतान हेतु आवंटन अधियाचना विहित प्रपत्र में संलग्न कर सर्पित किया जाता है।

अनु०- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिकरहना, ढाका।
11/01/22

OFFICE OF THE EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT, WORKS DIVISION, DHAKA, MOTIHARI.

Requisition Format for Scheme Head - MR (3054) under Bihar Rural New Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Rural Works Department, Works Division, Sikharua, Dhaka.

Sl	Package No.	Name of Road	Project Id as per MIS	A/A Letter No. & Date	Administrative Approval		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	M/R-N/19-20/Dhaka/20	Dhaka Phulwaria Road - Parsa	31708602082	Lt. No.-5039 & Dt.-18.10.19	3.275	112.0198	71.24547	32.20960	49-SBD/2020-21	07.10.2021	-	3369.333	25	5	0.00000	0.00000	60.97540	
2	M/R-N/19-20/Dhaka/20	Karmawa - Barharwa	31708602100	Lt. No.-5039 & Dt.-18.10.19	2.640	100.3189	66.52252	26.92669	49-SBD/2020-21	07.10.2021	-	3633.037	25	5	0.00000	0.00000	64.94537	
Total:-															0.00000	0.00000	125.92077	

1. Signed Hard copy and Soft Copy (in Excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Divisional Account Officer
Rural Works Department,
Works Div., Sikharua, Dhaka.

11/10/22

Executive Engineer
Rural Works Department,
Works Div., Sikharua, Dhaka.

11/11/22

11/11/22

Road Name:- Karmawa to Barharwa, Contractor Name:- M/S R.N Construction

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY mm/km ROAD	Latitude Longitude	Event
7/1/22	12:57:35	39	0.1	360	10.1	3500	3568 G	26.70925 85.21471	Normal
7/1/22	12:57:35	39	0.1	380	20.2	3800	3759 G	26.70976 85.21384	Curve
7/1/22	12:58:10	39	0.1	390	20.2	3900	3855 G	26.71055 85.21414	Curve
7/1/22	12:58:10	39	0.1	360	30.3	3600	3568 G	26.71142 85.21401	Normal
7/1/22	12:58:45	39	0.1	380	20.2	3800	3759 G	26.7123 85.21399	Curve
7/1/22	12:58:45	39	0.1	350	30.3	3500	3473 G	26.71323 85.21379	Normal
7/1/22	12:59:0	39	0.1	390	20.2	3900	3855 G	26.71393 85.21352	Curve
7/1/22	12:59:21	39	0.1	280	30.3	2800	2805 G	26.71473 85.21348	Normal
7/1/22	12:59:21	39	0.1	380	40.4	3800	3759 G	26.71561 85.21382	Normal
7/1/22	13:0:0	39	0.1	400	10.1	4000	3950 G	26.71639 85.21397	Culvert
7/1/22	13:0:31	39	0.1	360	20.2	3600	3568 G	26.71729 85.21396	Culvert
7/1/22	13:0:31	39	0.1	340	20.2	3400	3378 G	26.71816 85.21397	Normal
7/1/22	13:1:0	39	0.1	380	20.2	3800	3759 G	26.71906 85.21374	Curve
7/1/22	13:1:7	39	0.1	400	10.1	4000	3950 G	26.71989 85.21359	Curve
7/1/22	13:1:7	39	0.1	370	30.3	3700	3664 G	26.72082 85.21355	Normal
7/1/22	13:1:42	39	0.1	360	20.2	3600	3568 G	26.72166 85.21337	Normal
7/1/22	13:2:0	39	0.1	340	20.2	3400	3378 G	26.72262 85.213	Normal
7/1/22	13:2:17	39	0.1	390	30.3	3900	3855 G	26.72349 85.2135	Normal
7/1/22	13:2:17	39	0.1	370	30.3	3700	3664 G	26.7244 85.2135	Normal
7/1/22	13:2:17	39	0.1	380	30.3	3800	3759 G	26.72528 85.21328	Normal
7/1/22	13:2:52	39	0.1	360	30.3	3600	3568 G	26.72619 85.21303	Normal
7/1/22	13:3:0	39	0.1	390	30.3	3900	3855 G	26.72711 85.21296	Normal
7/1/22	13:3:0	39	0.1	390	30.3	3900	3855 G	26.72796 85.21303	Normal
7/1/22	13:3:28	39	0.1	340	30.3	3400	3378 G	26.72887 85.21318	Normal
7/1/22	13:3:28	39	0.1	380	30.3	3800	3759 G	26.72975 85.21327	Normal
7/1/22	13:3:28	39	0.1	330	30.3	3300	3282 G	26.73066 85.21338	Normal
7/1/22	13:4:3	39	0.034	120	10.1	3529	3501 G	26.73098 85.2134	Normal
					Total IRI	98092			
					Avg IRI	3633.037			

$$Y = 0 * X^2 + 0.954 * X + 134.5$$

$$X = 3529$$

$$Y = 3501$$

(R) RURAL ROAD

Good	Average	Poor
<4000	4001-5000	>5001

Signature
11.1.22
AE

Signature
11.1.22
EE
Executive Engineer
R. W D. Works Division
Dhaka

Name of Customer : M/S R.N. CONSTRUCTION
 Name of Work/ Road : Karmawa to Barharwa
 Lab Job number : 31708602100
 Date : 07-01-2022
 Section No. : 39

Test Date : 07-01-2022
 Machine No : 437
 Start S No : 0.00
 Start E No : 2.640
 Weather : Normal
 Start Location : 26.709252
 End Location : 85.2134
 Road Name : Karmawa to Barharwa
 Road Type : (R) RURAL ROAD
 Side :
 Interval
 UIV Range : 1805 To 5000 1000 mm/km
 Dist Range : 0 To 2.8 0.1 * 1000 m
 Equation : $Y = 0 * X^2 + 0.954 * X + 134.5$

Print

Generate Report and Graph

Redraw Graph

Map View

File : D:\Pakaridaya\Office\BUMP integrater (437)\Dhaka division\MS R.N construction\07011356.Xls, Section No.
 Name of Customer : M/S R.N. CONSTRUCTION, Name of Work/ Road : Karmawa to Barharwa, Lab Job number



