

निरीक्षण प्रतिवेदन

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ के पत्रांक 1381 दिनांक 20.11.2021 में दिये गये निर्देश के आलोक में दिनांक 20.11.2021 से दिनांक तक ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ अन्तर्गत ग्रामीण कार्य विभाग, कार्य प्रमंडल पूर्णियाँ, में कुसवा, जलालगढ़, श्रीमर के नगर एवं पूर्णियाँ पूर्व प्रखंड के वर्ष 2021 की बाढ़ से निम्नलिखित क्षतिग्रस्त पथों के Temporary Restoration कार्य के स्थल का निरीक्षण किया गया एवं इन कार्यों को प्राक्कलन के अनुरूप पाया गया। कार्य की वर्तमान स्थिति संतोषजनक है एवं पथ इस स्थलो पर मोटेरेबल है।


Block - Jalalgarh

Sl. No	Division	Road Name	Road Status	Length (In Km.)	Estimated Cost for Restoration (In Lakh)	Remarks
1	2	3	4	5	6	7
1	Purnea	JALARGARH NH 57 MOTIYARPUR - DIMIHA	Completed	7.050	1.896	RESTORATION WORK COMPLETED
2	Purnea	Dimia To Suraha Tola Dimia	Completed	3.150	5.313	RESTORATION WORK COMPLETED
3	Purnea	Jalalgarh (NH 57) - Bakania Village	Completed	17.600	3.101 6.350	RESTORATION WORK COMPLETED
4	Purnea	Katail - Bhateli (Khata Ghat)	Completed	1.920	5.965	RESTORATION WORK COMPLETED


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, कुसवा
जलालगढ़


सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, कुसवा
जलालगढ़


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल पूर्णियाँ


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कटिहार



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR MOTRABLE REPAIRING OF ROAD

F.D.R. PART - MOTRABLE RESTORATION

JALARGARH NH-57 MOTIYARPUR TO DIMIHA

DETAILED ESTIMATE OF F.D.R. MOTRABLE REPAIRING ROAD

ROAD LENGTH	0 TO 7050	
DISTRICT	PURNEA	
BLOCK	JALALGARH	
DIVISION	PURNEA	
TOTAL LENGTH OF ROAD	7.050	KM
TOTAL COST OF F.D.R. PART - A	Rs. 1.632	Lacs
ADD G.S.T @ 12%	Rs. 0.196	Lacs
ADD Labour Cess @ 1%	Rs. 0.016	Lacs
ADD Seigniorage Fee @ 10%	Rs. 0.052	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 1.896	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Purnea

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : JALARGARH NH-57 MOTIYARPUR TO DIMIHA

DISTRICT PURNEA

DIVISION PURNEA

BLOCK JALALGARH

LENGTH OF ROAD (IN KM) 7.050

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	EARTH WORK	0.240
2	HUME PIPE	0.405
3	BRIKCK BAT	0.987
4	SAND BAGS	0.000
5	BAMBOO WORK	0.000
6	STEEL DRUM SHEET	0.000
TOTAL COST OF PROJECT =		1.632
Add G.S.T. @ 12%		0.196
Add Labour Cess @ 1%		0.016
Add Seigniorage Fee @ 10%		0.052
Total Cost of Restoration Work =		1.896

[Signature]
14/11/21
J.E.
RWD

[Signature]
14/11/21
A.E.
RWD

[Signature]
14/11/21
E.E.
RWD

Provisional Technical Sanction for Rs 1.896 lacs (Rupees One lac eighty nine thousand 996 hundred) only.

[Signature]
10.1.22

JALARGARH NH-57 MOTIYARPUR TO DIMIHA

Sl. No.	SDB SL NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	3.3	301.5	EARTH WORK								
			Construction of Embankment with approved material obtained from borrow pits with a lift upto 1.5 m transporting to site, spreading grading to required slope and compacting to meet requirement of Table 300.1 and 300.2 with a lead of 1000 m as per Technical								
			C/O To ANNEXURE "B"						80.73		
			Less H.P. Qty. (3.14)x(1.23/2) ² xLength (1000 mm Dia						-14.85		
				Cum					65.88	364.81	24033.68
2	9.3	(c)	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design.								
			Providing and laying reinforced cement concrete pipe NP3 For Restoration (1000 mm dia Single Row)								
					5	2.50			12.500		
				RM					12.500	3241.530	40519.13
3	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						50.830		
				Cum					50.830	1941.880	98705.76
										Total Cost fo Flood Protective work (In Rs.) =	163258.57
										Total Cost fo Flood Protective work (In Lakh) =	1.633

JE.
14/11/21

A.E.
14/11/21

E.E.
14/11/21

JALARGARH NH-57 MOTIYARPUR TO DIMIHA

ANNEXURE "A"

Sl. No.	Chainage At (Mtr.)	No.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)	Remarks
		1	9.20	(4.10+4.40)/2	(4.10+4.40)/2	1.30	50.83	
						Total=	50.83	
		J.E.			A.E.	E.E.		

JALARGARH NH-57 MOTIYARPUR TO DIMIHA

ANNEXURE "B"

[illegible]