

निरीक्षण प्रतिवेदन

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ के पत्रांक 1361 दिनांक 20.11.2021 में दिये गये निर्देश के आलोक में दिनांक 01.12.2021 से दिनांक तक ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ अन्तर्गत ग्रामीण कार्य विभाग, कार्य प्रमंडल पूर्णियाँ, में ~~कसबा, जलालगढ़, श्रीनगर~~ के नगर एवं पूर्णियाँ पूर्व प्रखंड के वर्ष 2021 की बाढ़ से निम्नलिखित क्षतिग्रस्त पथों के Temporary Restoration कार्य के स्थल का निरीक्षण किया गया एवं इन कार्यों को प्राक्कलन के अनुरूप पाया गया। कार्य की वर्तमान स्थिति संतोषजनक है एवं पथ इस स्थलो पर मोटेरेबल है।

Block - Krityanand Nagar

Sl. No	Division	Road Name	Road Status	Length (In Km.)	Estimated Cost for Restoration (In Lakh)	Remarks
1	2	3	4	5	6	7
1	Purnea	L029-T-01 to Gangeli (VR29)	Completed	1.605	2.918 3.060	RESTORATION WORK COMPLETED
2	Purnea	Kajha Hatia To Tharaha Museri	Completed	3.985	16.767	RESTORATION WORK COMPLETED
3	Purnea	Baiman Chowk to Joka	On Going	1.510	4.681	RESTORATION WORK COMPLETED

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, ~~कसबा~~

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, ~~कसबा~~

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल पूर्णियाँ

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कटिहार



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR MOTRABLE REPAIRING OF ROAD

F.D.R. PART - MOTRABLE RESTORATION

KAJHA HATIA TO THARSHA MUSHERI

DETAILED ESTIMATE OF F.D.R. MOTRABLE REPAIRING ROAD

ROAD LENGTH	0 TO 3985	
DISTRICT	PURNEA	
BLOCK	K NAGAR	
DIVISION	PURNEA	
TOTAL LENGTH OF ROAD	3.985	KM
TOTAL COST OF F.D.R. PART - A	Rs. 14.175	Lacs
ADD G.S.T @ 12%	Rs. 1.701	Lacs
ADD Labour Cess @ 1%	Rs. 0.142	Lacs
ADD Seigniorage Fee @ 10%	Rs. 0.749	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 16.767	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Purnea

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : KAJHA HATIA TO THARSHA MUSERI

DISTRICT PURNEA


DIVISION PURNEA

BLOCK K NAGAR

LENGTH OF ROAD (IN KM) 3.985


Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	EARTH WORK	3.274
2	HUME PIPE	0.000
3	BRIKCK BAT	5.477
4	SAND BAGS	3.899
5	BAMBOO WORK	1.525
6	STEEL DRUM SHEET	0.000
TOTAL COST OF PROJECT =		14.175
Add G.S.T. @ 12%		1.701
Add Labour Cess @ 1%		0.142
Add Seigniorage Fee @ 10%		0.749
Total Cost of Restoration Work =		16.767


14/11/21
J.E.
RWD


14/11/21
A.E.
RWD


14/11/21
E.E.
RWD

Provisional Technical Sanction for Rs. 16.767 lacs (Rupees Sixteen lacs Seventy six thousand seven hundred only.)


10.1.21

KAJHA HATIA TO THARSHA MUSERI

Sl. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMT (in Rs.)
1	3.3	301.5	EARTH WORK								
			Construction of Embankment with approved material obtained from borrow pits with a lift upto 1.5 m transporting to site, spreading grading to required slope and compacting to meet requirement of Table 300.1 and 300.2 with a lead of 1000 m as per Technical								
			C/O To ANNEXURE "B"								
									897.40		
2	4.5		Brick Bats	Cum					897.40	364.81	327380.49
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"								
									282.030		
				Cum					282.030	1941.880	547668.42
3	10.7.40	WRD	Labour for Sand filling in Cement Bag, swing and laying materials.								
									14256.00		
				Bag					14256.000	27.351	389915.86
4	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
				m		13.00			13.00		
				m		34.00			34.00		
				m		12.00			12.00		
				m		28.00			28.00		
			Total Length						87.00		
			(Length / 0.3) x 4 + 1						1161	51.090	59315.49
5	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	3.00	87.00			261		
									261.000	28.050	7321.05
6	14.18		Supplying fitting and fixing in position splot bamboo woven chanchary with 20 SWG G.I etc. Complete job								
				Sqm	307.00	1.20			368.4	233.130	85885.09
											1417486.40
											14.175

24/11/24




A.E.

F.E.

JE.



KAJHA HATIA TO THARSHA MUSERI
ANNEXURE "A"

SL. No.	Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)
		1	6.00	(2.40+2.80)/2	(2.40+2.80)/2	(0.30+0.22)/2	4.06
		1	3.50	(2.60+2.40)/2	(2.60+2.40)/2	(0.30+0.20)/2	2.19
		1	19.50	(2.60+2.90)/2	(2.60+2.90)/2	(0.30+0.40)/2	18.77
		1	7.20	(2.0+1.40)/2	(2.0+1.40)/2	(0.30+0.26)/2	3.43
		1	17.60	(1.40+0.60)/2	(1.40+0.60)/2	(0.30+0.35)/2	5.72
		1	29.20	(2.50+2.80)/2	(2.50+2.80)/2	(0.30+0.36)/2	25.54
		1	30.00	(2.70+2.50)/2	(2.70+2.50)/2	(0.30+0.38)/2	26.52
		1	30.00	(2.50+2.90)/2	(2.50+2.90)/2	(0.30+0.40)/2	28.35
		1	30.00	(2.65+2.80)/2	(2.65+2.80)/2	(0.36+0.40)/2	31.07
		1	30.00	(2.40+2.70)/2	(2.40+2.70)/2	(0.30+0.38)/2	26.01
		1	30.00	(2.70+2.60)/2	(2.70+2.60)/2	(0.30+0.40)/2	27.83
		1	30.00	(2.80+2.70)/2	(2.80+2.70)/2	(0.30+0.38)/2	28.05
		1	30.00	(2.60+2.70)/2	(2.60+2.70)/2	(0.30+0.45)/2	29.81
		1	20.00	(2.60+2.10)/2	(2.60+2.10)/2	(0.30+0.40)/2	16.45
		1	14.00	(2.50+2.20)/2	(2.50+2.20)/2	(0.30+0.20)/2	8.23
Total=							282.03
 J.E.  A.E.  E.E.							

ANNEXURE "B"

