

2-6-22 PS-12123686=0

MMNS-WB-20 Garsey-01

(1) Bolygaris to harnathpur via Alapokhar

Schedule XLV-Form No. 134

Garsey DIVISION

Kadwey SUB-DIVISION

Measurement Book

No - 1928

M/S. T. N. P. S. H. S. I. W.
Agreement No - 41 S.D. - 0.20.21-2
Date 20.2.21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work	Construction & Maintenance of				
	Road Baluganj to Mooratpur				
	Via Alapolehar Under MMAS (WB)				
Name of Agency	M/s Tirupati Enterprises.				
	Rep:- Krishan Kumar Tibrewal				
No of Agreement	- 41 MBD/ 2021-22				
Date of Started	30-07-2021				
Date of Completion	29-07-2022				
Actual Date of Completion	In Progress.				
Date of Measurement					

Abstract of Cost

(1/1) Providing & Fixing Working
--- as per technical Specification

Vide MB- 1928 Page- 22

Item 1/1 Total Qty = 17.00 No

@ 4000.00/each Rs. 68000.00

(2/2) Clearing & grubbing road Land

--- as per technical Specification

Vide MB- 1928 Page- 22

Item 2/2 Total Qty = 0.760 Hect

@ 50000.00/Hect Rs. 38000.00

(3/3) Excavation for roadway in Soil

--- as per technical Specification

Vide MB- 1928 Page- 22

Item (3/3) Total Qty = 52.50 M³

@ 131.00/M³ Rs. 6877.00

(4/4) Construction of embankment

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F R		1632	1421		2.00
Total		1632	1421		2.00
Add GST @ 12%					1958571 = 00
Add L. Cess @ 1%					163214 = 00
S. Fee @ 10%					191547 = 00
Sub Total					18634753 = 00
Less Porroous payable					12123686 = 00
Total					6511067 = 00

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
वारसाई, (कटिहार)

4-7-22

All Over Material Statement			
(1) Earth Works	58840.79	M ³ @	33.00/M ³
(2) C/SB (1251.26 M ³)			
53mm to 9.5mm	750.75	M ³ @	680.62/M ³
9.5mm to 2.36mm	300.20	M ³ @	514.58/M ³
Sand	450.45	M ³ @	175.80/M ³
(3) WBM 10mm-17 (555.89 M ³)			
S/Motel	672.32	M ³ @	511.58/M ³
S/Screening	133.41	M ³ @	397.73/M ³
(4) Permen Coat	4.800	MT	
(5) Taek Coat	1.523	MT	
(6) MSS (Type B) (5641.88 M ²)			
Bitumen (S-80)	10.720	MT	
Waste Plastic	857.56	kg @	53.55/kg
Stone chips	152.33	M ³ @	523.37/M ³