

## Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21

Name of PIU :-RWD (W) Div. ....Durbhanga-2

Name of Block :- MADHWAPUR

Name of Road :- BAINGRA TO TARAIA

For Road :-

1. Damage Location/ Chainage :- CH 6.300KM

2. Damage Length :- 26m

3. Nature of Damage :- BREACHES

4. Details of Restoration Works :- 20.40 m<sup>3</sup>

i. Material being used in Restoration Works BRICK BATS


ii. Equipment's/ Tools being used in Restoration Works Roller & Tractor

iii. Procedure taken up in Restoration Works Filling & Compaction


iv. Restored Length 26m


Remarks :-

Work found Satisfactory

  
20.12.21  
JE

Signature of JE/AE

  
20/12/2021

  
20/12/21  
Signature of E.E

**Estimate for Restoration work of Road from Baingra To Taraiya Road for the year 2021-2022 in Madhawapur Block**

Length-4.630 KM

| Sr NO. | Item of Work                                                                                                                                                                                                              |        |       |        |          |      |         |          |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|-------|--------|----------|------|---------|----------|
| 1      | Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats) |        |       |        |          |      |         |          |
| Ch     | Nos                                                                                                                                                                                                                       | Length | Width | Height | Quantity | Unit | Rate    | Amounts  |
| 0.30   | 1                                                                                                                                                                                                                         | 6.00   | 3.75  | 0.30   | 6.750    |      |         |          |
| 0 km   | 1                                                                                                                                                                                                                         | 20.00  | 3.75  | 0.30   | 22.50    |      |         |          |
|        |                                                                                                                                                                                                                           |        |       |        | 29.250   | Cum  | 1939.93 | 56742.95 |

Add 12% GST

=Rs

Add 1% L/Cess

=Rs

Add signorage fee (29.25x1032x10%)

=Rs

Total

=Rs

6809.2

567.43

3018.60

67138.14

39574.57

4748.95

395.75

2105.28

46824.55

Say Rs 46825=00

*[Signature]*  
20-11-21

JE  
RWD  
Madhwapur

AE  
RWD

Madhwapur

*[Signature]*  
20-11-21

EE  
RWD

Benipatti

check & verified for qty = 20.40 cum

*[Signature]*  
20.12.21

*[Signature]*  
20/12/2021  
A.E.

*[Signature]*  
20/12/21

प्रमाणित 492 दिनांक 28/03/22 कार्यपालक अभियंता दरभंगा-2 के ऑफिस के आधार पर Technically sanctioned for Rs. 46,825=00 (Rupees forty six thousand eight hundred twenty five only)

Superintending Engineer  
RWD Work Circle, Darbhanga

*[Signature]*  
11/05/22