

Inspection Report For Flood Damage Work

Date :-

1. Name of PIUs- Executive Engineer RWD, Chakia
2. Name of Block- Chakia
3. Name of Road- Ramjanki chowk sitakund se bedu ban madhuban
mallah tola.

(A) For Road

1. Damage Location/ Chainage:- 1100 - 1150 mtr
2. Damage Length:- 20 mtr
3. Nature Of Damage:- Breach & surface damage due to heavy rain.
4. Details Of Restoration works:-
 - (i) Material being used in restoration works:- Brick bat, local Sand,
 - (ii) equipments / Tools being used in Restoration works:- Tractor, JCB, Static Roller,
 - (iii) Procedure taken up in Restoration Works:- Departmental.
 - (iv) Restored length:- 20 mtr

work found satisfactory


Signature of Inspecting Officer
(Executive Engineer)
R.W.D. W.D. Raxaul

प्रतिवेदन

कार्य का नाम :- Ramjanki chowk sitakund se bedi ban madhuban

malah tola.....पथ मे अप्रत्याशित बाढ़ / अतिवृष्टि 2021 से क्षतिग्रस्त पथ में यातायात चालू करने हेतु आपातकालीन मरम्मत कार्य।


प्रखण्ड :- चकिया


वित्तीय वर्ष : 2021-2022


प्रककलित राशि :-

प्रस्तुत प्राक्कलन, जिसकी प्रककलित राशि0.92..... है, प्रखण्ड चकिया में यातायात बहाली हेतु आपातकालीन मरम्मत के लिए तैयार किया गया है।

अभियंता प्रमुख, ग्रामीण कार्य विभाग, बिहार पटना के पत्रांक 4275 दिनांक 22/10/21 द्वारा दिये गए निर्देश के आलोक में उक्त पथ के क्षतिग्रस्त भाग में brick Bats & Local sand भरकर पथ को चालू करने का प्रावधान किया गया है। प्राक्कलन वर्तमान चालू अनुसूचित दर पर तैयार किया गया है। इसकी घटनोत्तर स्वीकृति अपेक्षित है।


23/10/21
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा चकिया


23/10/21
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल चकिया


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल चकिया

GENERAL ABSTRACT OF COST FOR FDR

Name of road RAM JANKI COHWK SITAKUND SE BEDIBAN MADHUBAN
District EAST CHAMPARAN
Block CHAKIA
Division CHAKIA
length of road (in Km) 2.401

SL NO	DESCRIPTION	AMOUNT (LAKHS)
1	Excavation in soil using hydraulic excavator	-
2	Brick bats	84159.00 90,555.00
3	Sand filling	1104.00 1,679.00
4	Sand bags	
5	Bamboo piles	
Total		INR 92,234.00

SAY 85,300/- 85,263.00

Aswi
23/10/21

Junior Engineer
Rural Works Department
Work Section,
Chakia

Pho
23/10/21

Assistant Engineer
Rural Works Department
Work Sub Division
Chakia

Pho
23/10/21

Executive Engineer
Rural Works Department
Works Division,
Chakia

Post facto T.A.T.S is accorded for Rs. 85,300.00
Eighty Five
Three hundred (.....) only.


S.E. (R.W.D.)
works Circle
Motihari

Name of Road :- COHWK SITAKUND SE BEDIBAN MADHUBAN MA


Block :- CHAKIA
Appendix - II

sl no	Chainage	no	Length	Width (M)	Avg. Width (M)	Thickness (M)	Av. Thickness (M)	quantity (Cum)
1		1	6		4		1	24
2		1	7		3		0.95	19.95

Total 43.95


23/10/21
Junior Engineer
Rural Works Department
Work Section,
Chakia


23/10/21
Assistant Engineer
Rural Works Department
Work Sub Division
Chakia


23/10/21
Executive Engineer
Rural Works Department
Works Division,
Chakia

Name of Road :- RAM JANKI COHWK SITAKUND SE BEDIBAN MADHUB/

Block :- CHAKIA

Appendix - II

sl no	Chainage	no	Length	Width (M)	Avg. Width (M)	Thicknes s(M)	Av. Thicknes s (M)	quantity (Cum)
1		1	6		3.75		0.1	2.25
2		1	7		2		0.1	1.4
Total								3.65

Asw
23/10/21

Junior Engineer
Rural Works Department
Work Section,
Chakia

W
23/10/21

Assistant Engineer
Rural Works Department
Work Sub Division
Chakia

W
23/10/21

Executive Engineer
Rural Works Department
Works Division,
Chakia