

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH- 3059 (E.D.R) 2007					
Name of work: Temporary restoration of road Harshahi to Pantokg.					
Agency: Departmental					
Authority: E.E. R.D.D. Raxaul					
Date of Entry: 18/07/02					
(1) Providing laying of					
Brick Bats E/I					
CH- 1000.0 M					
127.0 m x	$\frac{3.70+3.50}{2}$ m	$\frac{0.15+0.50}{2}$ m			171.95 m ²
CH- 1070.0 M					
9.0 m x	$\frac{3.70+3.90}{2}$ m	$\frac{0.20+0.450}{2}$ m			11.12 m ²
CH- 1090.0 M					

13.0 m x	$\frac{3.50+3.55}{2}$ m	$\frac{0.20+0.450}{2}$ m			15.53 m ²
					198.09 m ²

14/7/02	18/7/02				
JEL	A.C.				

ABSTRACT OF COST

(1) Providing, laying of					
Brick Bats E/I					
vide TMB Page 3					
198.09 m ² @	Re 19	1.02 p m ² @			378558 =
		say to	Re		378600 =

14/7/02	18/7/02				
JEL	A.C.				

Continued

Executive Engineer
Rural Works Department
Works Division, Raxaul

20.5.22