

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division. Samastipur

2. Name of Block – Samastipur

3. Name of Road/Bridge – LO48 SH to Dhurdakh

A. for Road

1. Damage Location/Chainage : 1.40 km

2. Damage Length : 0.100 km

3. Nature of Damage : Surface Damage due to flood.

4. Details of Restoration Works :

i. Material being used in Restoration works : 1000 m² of H.P., Brickbat, G.S.D

ii. Equipments/Tools being used in Restoration Works : Hammer, Tractor

iii. Procedure taken up in Restoration works :

iv. Restored Length : 0.100 km

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

Work done found satisfactory

Santosh
20/4/22

J.E.

A.E.

Executive Engineer,
R.W.D. Works Division,
Samastipur

Signature
(Name of Inspector)

E. B. Bauri
RWD Works Division


कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

प्रतिवेदन


योजना का नाम : L048 SM to Dhuklah.
लंबाई : 1.56 कि०मी०।
क्षतिग्रस्त लंबाई : 0.10 कि०मी०
प्राक्कलित राशि : 1.319 लाख।
प्रखंड : समस्तीपुर।

प्रस्तुत प्राक्कलन समस्तीपुर प्रखंड उपरोक्त पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी एवं अतिवृष्टि के कारण पथ के आर-पार कट जाने एवं गड़ढ़े हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए ब्रीक्स बैट्स & 1 m dia H.P. का प्रावधान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण ~~2 लाख~~ है।


प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


9/10/2021

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


9/10/2021

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

Details measurement FDR Road for "L048 SH to Dhurlakh." For year

2021-22

item.No.	Item of work	No	length	width	thickness	Qty
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job					
		1	8.00	4.00	0.07	2.24
		1	2.00	1.00	0.10	0.20
		1	3.00	1.00	0.07	0.21
		1	1.00	0.50	0.15	0.08
		2	1.00	1.00	0.07	0.14
		1	0.70	0.60	0.07	0.03
		1	1.50	0.70	0.20	0.21
		1	10.00	1.00	0.15	1.50
		1	6.00	3.00	0.10	1.80
		1	5.00	1.00	0.10	0.50
		1	10.00	1.00	0.10	1.00
		1	7.00	1.00	0.10	0.70
		1	5.00	1.00	0.15	0.75
		1	11.00	3.00	0.20	6.60
		1	1.00	0.70	0.10	0.07
		1	10.00	4.00	0.15	6.00
		1	4.00	1.00	0.10	0.40
		1	3.00	1.00	0.15	0.45
		1	15.00	4.00	0.15	9.00
					Total Qty	31.87 cum

2	Providing and laying NP3 1000 mm dia HP in single row ---do all comp. job.					
		3	2.50	1.00	1.00	7.50
					Total Qty	7.50 mtr

Sandesh
09/10/21

PR
9/10/21
AE

Details measurement FDR Road for "L048 SH to Dhurlakh." For year
2021-22

1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job				
		cum	1896.72	31.87	60456.81
2	Providing and laying NP3 1000 mm dia HP in single row ---do all comp. job.				
		mtr	7504.88	7.50	56286.6
				Total	116743.4

Santosh
09/10/2021
JE

Pras.
21/09/2021
AE

GENERAL ABSTRACT OF COST

Block Samastipur
construction length of Road
Name of Road

District- Samastipur
1.56 KM
L048 SH to Dhurlakh

Sr.no	Item of work	Amount
A	Total cost of Construction	116743
	Add GST@12%	14009
	Add labour Cess@1%	1167
	Total Project Cost(A)	131920

[Signature]
09/10/21
Junior Engineer

[Signature]
21/10/2021
Assistant Engineer

[Signature]
21/10/21
Executive Engineer

provisionally technical copy. Sanctioned for Rs 1,31,920:00 say One lakh thirty one thousand ninety two only with angle p and OHC.

[Signature]
24/12/21

For *[Signature]*
24.12.21,

[Signature]
24/12/21
T.A