

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Samastipur
2. Name of Block – Samastipur
3. Name of Road/Bridge – Aadharpur to Bixampur Bante

A. for Road

1. Damage Location/Chainage : 2.5, 4.00 km, 4.5 km
2. Damage Length : 0.35 km
3. Nature of Damage : Surface damage due to heavy rain & flood
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brick bat & m.s.B
 - ii. Equipments/Tools being used in Restoration Works : Hammer, roller, tractor
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : 0.35 km

B. for Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

Santosh
20/4/22

J.E.

A.E.

Executive Engineer,
R.W.D. Works Division,
Samastipur

work done, found S.O. H's factory.

Signature
(Name of Inspector)

E. B. Bandy
RWD name of S.O. H's


कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

प्रतिवेदन


योजना का नाम : Aadharpur to Birkempur Bander
लंबाई : 5.60 कि०मी०।
क्षतिग्रस्त लंबाई : 0.35 कि०मी०
प्राक्कलित राशि : 1.12 लाख।
प्रखंड : समस्तीपुर।

प्रस्तुत प्राक्कलन समस्तीपुर प्रखंड उपरोक्त पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी एवं अतिवृष्टि के कारण पथ के आर-पार कट जाने एवं गड्ढे हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए ब्रीक्स बैट्स ————— का प्राक्धान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण 6 अद्यतन है।


प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


26/10/21

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


26/10/21

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर


26/10/21

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

Details measurement FDR Road for "ADHARPUR TO VIKRAMPUR
BANDE." For year 2021-22

item.No.	Item of work	No	length	width	thickness	Qty
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job					
		1	10.00	1.00	0.07	0.70
		1	3.00	0.60	0.07	0.13
		1	3.00	1.00	0.10	0.30
		1	1.00	1.00	0.10	0.10
		1	3.00	0.60	0.10	0.18
		1	2.50	1.00	0.10	0.25
		1	4.00	6.00	0.10	2.40
		1	0.60	1.00	0.10	0.06
		1	1.50	1.00	0.07	0.11
		1	3.00	1.00	0.07	0.21
		1	8.00	1.00	0.07	0.56
		1	5.00	1.00	0.07	0.35
		1	5.00	0.60	0.10	0.30
		1	5.00	0.60	0.10	0.30
		1	27.00	1.20	0.15	4.86
		1	26.00	1.20	0.15	4.68
		1	50.00	2.50	0.10	12.50
		1	10.00	1.00	0.10	1.00
		1	32.00	1.00	0.10	3.20
		1	20.00	1.20	0.15	3.60
		1	4.50	3.20	0.07	1.01
		1	10.00	1.00	0.10	1.00
		1	5.00	1.00	0.10	0.50
		1	35.00	4.00	0.10	14.00
					Total Qty	52.29 cum

2	Prov.laying spreading GSB....					
		0				0.00
		0				0.00
		0				0.00
					Total Qty	0.00 cum

Santosh
26/10/21
JE

SR
26/10/21
JE

Details measurement FDR Road for "Adharpur to vikrampur bande,"
For year 2021-22

Item.No.	Item of work	Unit	rate	Qty	Amount
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer including all Complete Job				
2	Prov. Laying spreading GSB-II	cum	1896.72	52.29	98177.59
		cum	2122	0.00	0
Total					98177.59

Sanjeev
 26/10/21
 JE

Pran
 26/10/21
 JE

GENERAL ABSTRACT OF COST

Block	Samastipur	District-	Samastipur
construction length of Road		5.680 KM	
Name of Road		Adharpur to vikrampur bande	

Sr.no	Item of work	Amount
A	Total cost of Construction	99178
	Add GST@12%	✓ 11901
	Add labour Cess@1%	992
	Total Project Cost(A)	✓ 112071

Santosh
26/10/21
junior Engineer

SR
26/10/2024
Assistant Engineer

Executive Engineer

Provisionally each in Caring. Sanctioned. 1, 12, 071 = 20 say one last.
twelve hours and seventy one only including C10 and
O.H.C. @ Mar-08

(Handwritten signature)
29.12-2017

**करोड़ का विकास
राष्ट्रीय कार्य दिशापत्र
कावे संघ, कलकत्ता**

(Handwritten signature)
24/12/21
T.A

(Handwritten signature)
24.12.21