

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Samastipur

2. Name of Block – Samastipur

3. Name of Road/Bridge – Dhurdakh Middle School to NH nohampur Road

A. for Road

1. Damage Location/Chainage : 0.600, 0.850, 1.1. KM

2. Damage Length : 0.50 KM

3. Nature of Damage : Surface Damage due to flood & heavy rainfall & water logging.

4. Details of Restoration Works :

i. Material being used in Restoration works : Brick Bat, G.S.B.

ii. Equipments/Tools being used in Restoration Works : Roller, tractor,

iii. Procedure taken up in Restoration works : Rolling.

iv. Restored Length : 0.50 KM

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

Santosh
20/4/22

J.E.

A.E.

my
20.4.22
Executive Engineer,
R.W.D. Works Division,
Samastipur

any done found Sak's fact

Wad
20/4/22

Signature
(Name of Inspector)


कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

प्रतिवेदन


योजना का नाम : Dhuslakh Middle School to Mohanpur Road.
लंबाई : 1.20 कि०मी०।
क्षतिग्रस्त लंबाई : 0.50 कि०मी०
प्राक्कलित राशि : 2.54 लाख।
प्रखंड : समस्तीपुर।

प्रस्तुत प्राक्कलन समस्तीपुर प्रखंड उपरोक्त पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी एवं अतिवृष्टि के कारण पथ के आर-पार कट जाने एवं गड्ढे हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए ब्रीक्स बैट्स का प्रावधान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण के अधीन है।


प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


12/9/2024

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


12/9/2024

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर


12/9/2024

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

**Details measurement FDR Road for "Dhurlakh Middle School to NH
Mohanpur Road" For year 2021-22**

item.No.	Item of work	No	length	width	thickness	Qty
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job					
		1	150.00	3.20	0.20	96.00
		1	180.00	3.40	0.20	122.40
		1	40.00	3.00	0.15	18.00
		1	80.00	3.00	0.15	36.00
		1	30.00	2.50	0.15	11.25
		1	28.00	2.12	0.15	8.90
		1	26.00	2.80	0.15	10.92
		1	33.00	1.80	0.20	11.88
		1	35.00	2.50	0.15	13.13
					Total Qty	328.48 cum

Santosh
12/9/21
JE

Shr
14/9/21
AE

Details measurement FDR Road for 'Dhurlakh Middle School to NH
Mohanpur Road" For year 2021-22

Item No.	Item of work	Unit	rate	Qty	Amount
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job				
		cum	1896.72	328.48	623032.7
				Total	623032.7

Santosh
12/9/21

TE

Shr
14/9/21
HE

GENERAL ABSTRACT OF COST

Block Samastipur
construction length of Road
Name of Road

District- Samastipur
1.2 KM
Dhurlakh Middle School to NH Mohanpur Road

Sr.no	Item of work	Amount
A	Total cost of Construction	623833
	Add GST@12%	74764
	Add labour Cess@1%	6230
	Total Project Cost(A)	704027

[Signature]
12/9/21
Junior Engineer

[Signature]
12/9/21
Assistant Engineer

[Signature]
12/9/21
Executive Engineer

Sanctioned 7.20 say 700000
Approved for Rs. 704027
Handed over including C.P. and O.H.C.
12/9/21

[Signature]
24/12/21
T.A.