

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Samastipur

2. Name of Block – Samastipur

3. Name of Road/Bridge – SH 104 to Chak Abdulgani

A. for Road

1. Damage Location/Chainage :

2. Damage Length : 0.050 km

3. Nature of Damage : B.T surface & E/shoulder damage due to heavy water flow

4. Details of Restoration Works :

i. Material being used in Restoration works : Sand Bag, Brick Bat, W.S.B.

ii. Equipments/Tools being used in Restoration Works : Tractor, Roller

iii. Procedure taken up in Restoration works : Manual, & rolling

iv. Restored Length : 0.050 km

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

Samastipur
20/4/22

J.E.

A.E.

Executive Engineer,
R.W.D. Works Division,
Samastipur

21
20.4.22

Wm have found cat's tractor

20/4/22

Signature
(Name of Inspector)

E. E. Bawa
RMD WMD Samastipur


कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

प्रतिवेदन


योजना का नाम : SH TO 4 to chakabahal gami
लंबाई : 2.45 कि०मी०।
क्षतिग्रस्त लंबाई : 0.05 कि०मी०
प्राक्कलित राशि : 1.39 लाख।
प्रखंड : समस्तीपुर।

प्रस्तुत प्राक्कलन समस्तीपुर प्रखंड उपरोक्त पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी एवं अतिवृष्टि के कारण पथ के आर-पार कट जाने एवं गड़ढ़े हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए ब्रीक्स बैट्स का प्रावधान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण 4 सड़की है।


प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


26/10/24

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


26/10/24

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर


26/10/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

**Details measurement FDR Road for "SH T04 to Chakabdulgani" For
year 2021-22**

item.No.	Item of work	No	length	width	thickness	Qty	
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job						
		1	60.00	3.00	0.15	27.00	
		1	10.00	3.00	0.15	4.50	
		1	5.00	3.00	0.07	1.05	
		1	3.00	2.00	0.07	0.42	
		1	15.00	2.00	0.10	3.00	
		1	26.00	2.00	0.07	3.64	
		1	28.00	1.80	0.15	7.56	
		1	30.00	2.13	0.15	9.59	
						Total Qty	56.76 cum

2	Prov.laying spreading GSB....						
		1	0.00	0.00	0.00	0.00	
						Total Qty	0.00 cum

3	Supplying of empty cement bag of 1.2 cft capacity with carriage ,labour cost , local sand with coarse strength of bag strengthning ...as per specification.						
		1	15	4	2.5	150	cum
		1	450			450	Nos Bags

Santosh
26/10/21
JE

SR
26/10/21
A2

**Details measurement FDR Road for "SH T04 to Chakabdulgani" For
year 2021-22**

item.No.	Item of work	Unit	rate	Qty	Amount
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job				
		cum	1896.72	56.76	107648.3
2	Prov. Laying spreading GSB-II				
		cum	708.47	0.00	0
3	Supplying of empty cement bag of 1.2 cft capacity with carriage, labour cost, local sand with coarse strength of bag strengthening ... as per specification.				
		Nos	34.29	450.00	15430.5
				Total	123078.8

Santak
26/10/21
JE

Pran
26/10/21
AE

GENERAL ABSTRACT OF COST

Block Samastipur
construction length of Road
Name of Road

District- Samastipur
1.2 KM
SH T04 to Chakabdulgani

Sr.no	Item of work	Amount
A	Total cost of Construction	123079
	Add GST@12%	14769
	Add labour Cess@1%	1231
	Total Project Cost(A)	139079

Santosh
26/10/21
junior Engineer

S.R.
26/10/21
Assistant Engineer

[Signature]
26.10.21
Executive Engineer

Sanctioned for Rs 1,39,079.00 say one lakh thirty nine thousand and seven hundred only including C.P. and O.H.C.

for
24.12.21
24/12/21
24/12/21
T.A