



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

2021-22

FLOOD DAMAGED REPORT



Baniyapur Se Pirauta Khas Sadak ke Gandki Nadi ke Katav ka Suraksha kary

DISTRICT	:-	Chapra	
DIVISION	:-	Chapra 2	
BLOCK	:-	Baniyapur	
TOTAL LENGTH OF ROAD	:-	0.164	KM
TOTAL COST OF SURFACE RENEUAL	:-	14.742	Lac
TOTAL COST OF PROJECT	:-	14.742	Lac

FLOOD DAMAGED REPORT

GENERAL ABSTRACT OF COST

Block:-- Baniyapur

District:- Chapra

Length of Road:-- 0.164 KM

Name of Road:-- Baniyapur Se Pirauta Khas Sadak ke Gandki Nadi ke Katav ka Suraksha kary

SL. No.	Item of Work	Amount
A	TOTAL COST OF CONSTRUCTION	14.742 Lacs
	TOTAL	14.867 Lacs


Junior Engineer 29.10.21


Asstt. Engineer


Executive Engineer

SE
RWD

1	Empty Cement Bag With sand	10.925	0.109	1.311	12.345
2	Supply For Bamboo	1.227	0.012	0.147	1.386
3	Bamboo Piles	0.373	0.004	0.045	0.421
4	Bamboo Waven Chachari	0.474	0.005	0.057	0.536
5	Bamboo Runers	0.047	0.000	0.006	0.053
SUB TOTAL OF SURFACE RENEWAL		13.046	0.130	1.565	14.742
TOTAL COST OF PROJECT IN LACS =		13.046	0.130	1.565	14.742

TE
RWD
29.10.21

AE
RWD

EE
RWD
29.10.21

Inspection Report for Flood Damage

Date :-

1. Name of PIUs :- R.W.D, (W) Division, Chapra

2. Name of Block/Road:- *Bahapns, To Bahayaps to Prabanta Khan Ghat (VR-7)*

A. FOR ROAD


1. Damage Location/Chainage :- *8th Km*
2. Damage Length :- *0.164 Km*
3. Nature of Damage :- *Shoulder, road embankment cutting surrounding of Ghatki etc*
4. Details of Restoration :- *Bambo pilling, Sand bag (mud), Chacha Bambo hammers.*
 - i. Material being used in restoration :- *Bambo, Bambo hammers*
 - ii. Equipment/Tools being used in restoration works :-
 - iii. Procedure taken up in restoration works :- *Manual labour,*
 - iv. Restored length :- *0.164 Km*

B. FOR BRIDGE

1. Damage Location/Chainage :- *8th Km*
2. Damage Length :- *0.164 Km*
3. Nature of Damage :- *Shoulder, road embankment*
4. Details of Restoration :- *Bambo pilling, Sand bag filling, etc.*
 - i. Material being used in Restoration :- *Bambo, Bambo hammers, Sand bag filling*
 - ii. Equipment/Tools being used in Restoration Works :-
 - iii. Procedure taken up in Restoration Works :-
 - iv. Restored Length :- *0.164 Km*


Signature of JE/AE/EE


22/11/21
BR

Satisfactory

Signature
22/11/2021
(Name of Inspector)
R.W.D. (W) Division
Chapra-I