

Inspection Report for Flood Damage Work

Date:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Samastipur

2. Name of Block – Samastipur

3. Name of Road/Bridge – 1040 to Harpur along Sahjital

A. for Road

1. Damage Location/Chainage : 0.6, 0.8, 0.9 km

2. Damage Length : 0.15 km

3. Nature of Damage : Surface Damage due to heavy rainfall

4. Details of Restoration Works :

i. Material being used in Restoration works : Brick Bat, G.S.B.,

ii. Equipments/Tools being used in Restoration Works : Roller, Tractor,

iii. Procedure taken up in Restoration works : Rolling,

iv. Restored Length : 0.15 km

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

Wm. date, found of Smt's factory

Santosh
20/4/22

J.E.

A.E.

my
20.4.22
Executive Engineer,
R.W.D. Works Division,
Samastipur

Signature

(Name of Inspector)

E. G. Borey

RMD WMS JSW's factory


कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर


प्रतिवेदन


योजना का नाम : Hazipur Allgh to Shah Si Tolq.
लंबाई : 1.05..... कि०मी०।
क्षतिग्रस्त लंबाई : 0.15..... कि०मी०
प्राक्कलित राशि : 0.669 लाख।
प्रखंड : समस्तीपुर।

प्रस्तुत प्राक्कलन समस्तीपुर प्रखंड उपरोक्त पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी एवं अतिवृष्टि के कारण पथ के आर-पार कट जाने एवं गड़ढ़े हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए ब्रीक्स बैट्स का प्रावधान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण 3 वाटर है।

प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


28/10/21
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


28/10/21
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

Details measurement FDR Road for "Harpur Alloth to Shah Ji Tola."

For year 2021-22

item.No.	Item of work	No	length	width	thickness	Qty	
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job						
		4	4.50	4.00	0.20	14.40	
		2	0.90	0.90	0.08	0.12	
		1	0.90	0.35	0.20	0.06	
		1	20.00	0.90	0.20	3.60	
		1	8.00	0.90	0.20	1.44	
		4	10.00	1.00	0.15	6.00	
		1	3.50	2.00	0.20	1.40	
		7	1.50	2.00	0.20	4.20	
					Total Qty	31.22	cum

2	Prov.laying spreading GSB....						
		0				0.00	
		0				0.00	
		0				0.00	
					Total Qty	0.00	cum

Santosh
28/10/21

AE
28/10/21
AE

Details measurement FDR Road for "Harpur Alloth to Shah Ji Tola."

For year 2021-22					
Item.No.	Item of work	Unit	rate	Qty	Amount
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job				
		cum	1896.72	31.22	59224.13
2	Prov. Laying spreading GSB-II				
		cum	2122	0.00	0
Total					59224.13

Sanjay
28/10/21

Sanjay
28/10/21
H2

GENERAL ABSTRACT OF COST

Block Samastipur
construction length of Road
Name of Road

District- Samastipur
1.05 KM
Harpur Alloth to Shah Ji Tola

Sr.no	Item of work	Amount
A	Total cost of Construction	59224
	Add GST@12%	7107
	Add labour Cess@1%	592
	Total Project Cost(A)	66923

[Signature]
28/10/21
Junior Engineer

[Signature]
28/10/21
Assistant Engineer

[Signature]
28/10/21
Executive Engineer

Sanctioned for Rs 66,923.00 say Sixty -
Six thousand Nine hundred and twenty three only
C.P and O.H.C.

[Signature]
24/12/21
for
24.12.21

बनाया जाय
बांधीय कार्य विभाग
कार्य संयोजक, प्रकल्प

[Signature]
24/12/21
T.A