

Inspection Report for Flood Damage Work

Date

1. Name of PIUs – Sri Ram Sewak Singh
2. Name of Block/Road – matikani / Lozi to Lal Dighara

A. For Road

1. Damage Location/Chainage : 210m, 1200m
2. Damage Length : 225m
3. Nature of Damage : Grad cuttip and shoulder scouring
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brk Brck bed, earth
 - ii. Equipments/Tools being used in Restoration works : tractor, JCB
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : 225m

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration works :
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

C. Requirement of new CD/Bridge

- i. Name of Road : Lozi to Lal Dighara
- ii. Location/Chainage : 210m, 1200m
- iii. Type of CD work/Length required : 3NO of 2x6.0m x 2.5m pre cast culvert

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature
19/11/21
Signature of JE/AE/EE

Signature
19/11/21
AE

Signature
19/11/21
EE

प्रतिवेदन

यह प्रतिक्रिया जो मातृ राप्ता 688508 का है, मरिहानी
प्रकंड के L021 से लाल दियारा पीएमजीएम वाईए
पथ के Flood Damaged Restoration के लिए निर्दि-
शावना तैयार किया गया है।

L021 से लाल दियारा पथ मरिहानी प्रकंड के
पूर्व लगे से बाढ़ प्रभावित क्षेत्र में पड़ा है। इस पथ
की पूरी लम्बाई गुप्ता लयभिनियाँ बाँध एवं गंगा के
बीच में आता है। बाढ़ के दिनों में यह पथ पूरित हो
जाता है तथा इस पथ के Across उप से करीब 3 स 4
फीट ऊँचाई में पानी बहता है, जिसके कारण पथ में कटिंग
हो जाता है। साथ-साथ shoulder एवं Embankment
में भी scowder हो जाता है।

उपरोक्त बातों का ध्यान में रखते हुए इस प्रतिक्रिया
में तत्काल पथ के यातायात को बरताने के
उद्देश्य से Block भर सिपिंग किया गया है। इससे
उप से हलक का प्रावधान है ताकि इस समतल
Smooth बनाया जा सके। इस वर्तमान अनुसूचित
दा प्य तैयार का प्रवक्ता अनुमोदन एवं प्रशासनिक
स्वीकृति देन हेतु समर्पित किया जाता है।

मि. जे. ए.
29/10/21
J.E.
marihani

प्र. ए.
29/10/21
A.E.
marihani

मि. ए. ए.
29/10/21
E.E.
RWD(W) मि. म. म. म.
Begusar

Flood Damaged Repair Estimate for the year Road from Lozi to Lal Biyara for the year 2021.

- ① Supplying, filling and levelling brick bat with all complete job. Near culvert cutting.

$$1 \times 23.0 \times 6.0 \times 0.250 \text{ cu} = 34.50 \text{ m}^3$$

$$1 \times 30.0 \times 6.25 \times 1.000 \text{ cu} = 187.50 \text{ m}^3$$

$$1 \times 15.0 \times 6.25 \times 0.250 = 23.43 \text{ m}^3$$

$$1 \times 16.0 \times 1.25 \times 0.300 \text{ cu} = 6.00 \text{ m}^3$$

$$1 \times 48.0 \times 1.0 \times 0.300 \text{ cu} = 14.40 \text{ m}^3$$

$$3 \times 30.0 \times 1.20 \times 0.300 \text{ cu} = 32.40 \text{ m}^3$$

$$\underline{298.23 \text{ m}^3}$$

$$@ 1896.72 / \text{m}^3 \quad \text{₹ } 565659 = 00$$

- ② Construction of Embankment with all complete job. over brick bat.

$$1 \times 23.0 \times 6.0 = 138.0 \text{ m}^2$$

$$1 \times 30.0 \times 6.25 = 187.50 \text{ m}^2$$

$$1 \times 15.0 \times 6.25 = 93.75 \text{ m}^2$$

$$1 \times 16.0 \times 1.25 = 20.06 \text{ m}^2$$

$$1 \times 48.0 \times 1.0 = 48.0 \text{ m}^2$$

$$3 \times 30.0 \times 1.20 = 108.0 \text{ m}^2$$

$$\underline{595.25 \text{ m}^2}$$

$$\text{only} - 1 \times 595.25 \times 0.30 \text{ cu} = 178.575 \text{ m}^3$$

$$@ \text{Rs } 244.38 / \text{m}^3 \quad \text{₹ } 43640 = 00$$

$$\text{₹ } 609299 = 00$$

$$\text{Add GST + Labourers @ 13\%} = \text{₹ } 799209 = 00$$

$$\underline{\text{₹ } 688508 = 00}$$

Prepared
29/10/21
J.E
Maitani

Checked
29/10/21
A.E
Maitani

Approved
29/10/21
E.E
RWD (W) Biyara
Begusarai

Technically approved for Rs. 88,500 = 00 by
Engineering Officer, District Engineer, Bihar
including over Head charge 12% CP, 12%, 12%
10/12/21
T. A.

आचार्य विद्यापीठ
राष्ट्रीय कार्य विभाग
वाराणसी, उत्तरप्रदेश



कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग
Rural Works Department. (W) Division, Rosera

पत्रांक :-2316/ रोसड़ा, दिनांक :- 03/ 12 /2021

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेगुसराय।

विषय:- जाँचफल प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक-1927
दिनांक- 16.11.2021

महाशय,

उपर्युक्त विषय के संदर्भ में कहना है, कि प्रसांगिक पत्र के आलोक में दिनांक- 25.11.2021 को मेरे द्वारा आपके प्रमंडल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। जिसका जाँच प्रतिवेदन निम्न प्रकार से है:-

क्रमांक	सड़क का नाम	प्राकलित राशि (लाख)	अभियुक्ति
01	Bhukhmariya dhala to village kaith (pul tak)	4.79	
02	To1 to kasimpur PMGSY Path	16.30	
03	Lo21 to Lal Diyara	6.88	
04	Jagatpura to minapur (Ramdini)	3.34	
05	Lo26 to Lava chak PMGSY Path	16.57	

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रोसड़ा।

Inspection Report for flood Damage Work

Date:-

- 1 Name of PIUs- Executive Engineer, R.W.D. Works Division, Begusarai
- 2 Name of Block:- Matihani
- 3 Name of Road/ Bridge:- Lo 21 to laldisa
- 4 For Road:- N/A
- A Damage Location/Chainage:- N/A
- 1 Damage Length:- 222.0 M
- 2 Nature of Damage:- , Plank, Road Cmsl damaged
- 3 Details of Restoration Works:- Earth work and bridge bats used in Plank & also in road Cmsl
- 4 Material Being used in Restoration Works:- Earth work, Bridge bats
- i Equipments/Tools being used in Restoration Works:- J.C.B, Tractor, Roller, Skilled Labour
- ii Procedure taken up in Restoration Works:- N/A
- iii Restored Length:- 222.0 M
- iv For Bridge:- N/A
- 1 Damage Location/ Chainage:- at side Record measurement taken
- 2 Damage Length:- 222.0 M
- 3 Nature of Damage:- Plank and Cmsl damage.
- 4 Details of Restoration Works:- Earthwork, N/A
- i Material Being used in Restoration Works:- N/A
- iii Equipments/Tools being used in Restoration Works:- N/A
- iii Procedure taken up in Restoration Works:- N/A
- iv Restored Length:- 222.0 M

[Signature]
J.E

[Signature]
J.E

[Signature]
Executive Engineer
R.W.D. Works Division,
Begusarai

[Signature]

[Signature]
08/08/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, रोसड़ा