

Inspection Report for Flood Damage Work

Date:

1. Name of PIUs – Sri Ramsewak Singh, E.E RWD(W) Dintion Begusar
2. Name of Block/Road – Jagatpura to minipur (Ramdin)

A. For Road

1. Damage Location/Chainage : at 160m, 800m.
2. Damage Length : 75.0m.
3. Nature of Damage : Road cutting.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brick bed, Earth
 - ii. Equipments/Tools being used in Restoration works : Tractor,
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : 75m.

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration works:
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :

C. Requirement of new CD/Bridge

- i. Name of Road :
- ii. Location/Chainage :
- iii. Type of CD work/Length required :

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature
19/11/21

Signature of JE/AE/EE

Signature
19/11/21
AE

Signature
19/11/21
EE
Signature

प्रतिवेदन

3,34,504=00

यह प्रोजेक्ट जो मात्र (अथवा) 356743-00 का है, मसिहानी पुलवर्ग के ~~द्वारा~~ ~~ए~~ जगह से मीणापुरा रामदीपी 1 PMDP विह का Flood Damaged Restoration हेतु तैयार किया गया है।

यह पथ मसिहानी पुलवर्ग के पूर्णतः बाढ़ प्रभावित क्षेत्र में पड़ा है। इसका अर्थ मीणापुरा बाढ़ में यह पथ दो जगह से कट गया जिसके कारण यातायात बाधित हो गया था।

यातायात चालू करने के उद्देश्य से तत्काल रूप से इस करिग में Block किया जाने का प्रावधान किया गया है। साथ-साथ shoulder में मिट्टी डालने का भी प्रावधान किया गया है। इस वर्तमान अद्वितीय दृष्टि तैयार की तकनीक ^{अनुमोदन} ~~स्वीकृति~~ एवं प्रशासनिक स्वीकृति हेतु समर्पित किया जाता है।

मिहानी
29/10/21
G.E
matihani

अनुमोदन
29/10/21
A.E
matihani

अनुमोदन
29/10/21
R.E
R.D.(w) मीणापुरा
Bhugavara

Flood Damaged Repair Estimate for the road from Jagatpur
9 to Minapur (Ramdini) for the year 2021

- ① Supplying filling and levelling brick bat
with all complete job

1st cutting - $1 \times 13.0 \times 6.75 \times 0.75 \text{ av} = 65.8125 \text{ m}^3$

$1 \times 7.0 \times 1.75 \times 0.75 \text{ av} = 9.1875 \text{ m}^3$

$1 \times 7.0 \times 1.25 \times 0.60 \text{ av} = 5.25 \text{ m}^3$

2nd cutting - $2 \times 10.0 \times 1.0 \times 0.60 \text{ av} = 12.0 \text{ m}^3$

$2 \times 13.0 \times 1.0 \times 0.60 \text{ av} = 15.60 \text{ m}^3$

$1 \times 9.0 \times 5.0 \times 0.90 \text{ av} = 40.50 \text{ m}^3$

148.3495 m³

@ ₹ 1896.72 / m³ ~~₹ 281377 = 00~~

- ② Construction of embankment with
all complete job.

$1 \times 13.0 \times 6.75 = 87.75 \text{ m}^2$

$1 \times 7.0 \times 1.75 = 12.25 \text{ m}^2$

$1 \times 7.0 \times 1.25 = 8.75 \text{ m}^2$

$2 \times 10.0 \times 1.0 = 20.0 \text{ m}^2$

$2 \times 13.0 \times 1.0 = 26.0 \text{ m}^2$

$1 \times 9.0 \times 5.0 = 45.0 \text{ m}^2$

199.75 m²

Qty - $1 \times 199.75 \text{ m}^2 \times 0.30 \text{ av} = 59.925 \text{ m}^3$

@ ₹ 244.38 / m³ ~~₹ 14644 =~~

₹ 296021 =

Add GST + 4 cess @ 13% = ₹ 38483 =

₹ 334504 = 00

Prepared
29/10/21
J.E
RWD (Matihari)

Checked
29/10/21
A.E
Matihari

Reviewed
29/10/21
E.E
RWD (W) Division
Bhugosari

Technical Copy Approved for 3,34,500 = 00 say Three
Lakh, Thirty four thousand Five Hundred only.

Cellar
10-12-2021

Shyam
10/12/21
T.A

अधीनस्थ अधिकारी
राज्यीय कार्य विभाग
नगर विकास, रायचूर



कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग
Rural Works Department. (W) Division, Rosera

पत्रांक :-2316/ रोसड़ा, दिनांक :- 03/ 12 /2021

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेगुसराय।

विषय:- जाँचफल प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक-1927
दिनांक- 16.11.2021

महाशय,

उपर्युक्त विषय के संदर्भ में कहना है, कि प्रसांगिक पत्र के आलोक में दिनांक- 25.11.2021 को मेरे द्वारा आपके प्रमंडल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। जिसका जाँच प्रतिवेदन निम्न प्रकार से है:-

क्रमांक	सड़क का नाम	प्राकलित राशि (लाख)	अभियुक्ति
01	Bhukhmariya dhala to village kaith (pul tak)	4.79	
02	To1 to kasimpur PMGSY Path	16.30	
03	Lo21 to Lal Diyara	6.88	
04	Jagatpura to minapur (Ramdini)	3.34	
05	Lo26 to Lava chak PMGSY Path	16.57	

विश्वासभाजन,

A-1
311111


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रोसड़ा।


Inspection Report for flood Damage Work

Date:-

- 1 Name of PIUs- Executive Engineer, R.W.D. Works Division, Begusarai
- 2 Name of Block:- Mathani
- 3 Name of Road/ Bridge:- Jagatpura to Minatur (Ramdini)
- 4 For Road:- Yes
- A Damage Location/Chainage:- N/A
- 1 Damage Length:- 82m.
- 2 Nature of Damage:- Earth work, Road crust
- 3 Details of Restoration Works:- Earth work, Back bat
- 4 Material Being used in Restoration Works:- Earth work, Back bat
- i Equipments/Tools being used in Restoration Works:- JCB, Roller
- ii Procedure taken up in Restoration Works:- N/A
- iii Restored Length:- 82m.
- iv For Bridge:- N/A
- 1 Damage Location/ Chainage:- N/A
- 2 Damage Length:- N/A
- 3 Nature of Damage:- N/A
- 4 Details of Restoration Works:- N/A
- i Material Being used in Restoration Works:- N/A
- iii Equipments/Tools being used in Restoration Works:- N/A
- iii Procedure taken up in Restoration Works:- N/A
- iv Restored Length:-


J.E.


A.E.


Executive Engineer
R.W.D. Works. Division,
Begusarai


05/05/22

कार्यपालिका अभियंता
(Name of Inspector)
प्रमाण कार्य विभाग
कार्य प्रमंडल, रोसड़ा