

Inspection Report for Flood Damage Work

Date:

1. Name of PIUs - Sri Ramsewak Singh, E.E RWD(W) Division Begusar
2. Name of Block/Road - Jagatpura to minapur (Ramdin)

A. For Road

1. Damage Location/Chainage : at- 160m, 800m.
2. Damage Length : 75.0m.
3. Nature of Damage : Road cutting.
4. Details of Restoration Works :
 - i. Material being used in Restoration works : Brck bed, Earth
 - ii. Equipments/Tools being used in Restoration works : Tractor,
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length : 75m.


B. For Bridge


1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration works :
 - ii. Equipments/Tools being used in Restoration works:
 - iii. Procedure taken up in Restoration works :
 - iv. Restored Length :


C. Requirement of new CD/Bridge

- i. Name of Road :
- ii. Location/Chainage :
- iii. Type of CD work/Length required :

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.


Signature of JE/AE/EE


AE


Signature

प्रतिवेदन

3,34,504=00

यह प्रोजेक्ट जो मात्र (अथवा) 356743-00 का है, मरिहानी पुलकट के ~~द्वारा~~ गणरुप से मीणापुरा रामदीरी 1 PMVY प्लॉट का Flood Damaged Restor-
न के लिए तैयार किया गया है।

यह पथ मरिहानी पुलकट के पूर्णतः बाढ़ प्रभावित क्षेत्र में पड़ा है। इसका आये भीषण बाढ़ में यह पथ दो जगह से कट गया जिसके कारण यातायात बाधित हो गया था।

यातायात चालू करने के उद्देश्य से वर्तमान रूप से इस करिग में Block Bit मान का प्रावधान किया गया है। साथ-साथ shoulder में मिट्टी डालने का भी प्रावधान किया गया है। यह वर्तमान अनुसूचित दायरे तैयार की तकनीक ^{अनुमान} स्वीकृत एवं प्रशासनिक स्वीकृति हेतु समर्पित किया जाता है।

किंगड
29/10/21
G.E
matihani

29/10/21
A.E
matihani

29/10/21
E.E
RBD(W) Matihani
Bhagwan

Flood Damaged Repair Estimate for the road from Jagatpur to minapur (Ramdini) for the year 2021

- ① Supplying filling and levelling brick bat
with all complete job

$$1^{st} cutting - 1 \times 13.0 \times 6.75 \times 0.75 av = 65.8125 m^3$$

$$1 \times 7.0 \times 1.75 \times 0.75 av = 9.1875 m^3$$

$$1 \times 7.0 \times 1.25 \times 0.60 av = 5.25 m^3$$

$$2^{nd} cutting - 2 \times 10.0 \times 1.0 \times 0.60 av = 12.0 m^3$$

$$2 \times 13.0 \times 1.0 \times 0.60 av = 15.60 m^3$$

$$1 \times 9.0 \times 5.0 \times 0.90 av = 40.50 m^3$$

$$\underline{148.3495 m^3}$$

$$@ ₹ 1896.72 / m^3 \quad \text{---} \quad ₹ 281377 = 00$$

- ② construction of embankment with
all complete job.

$$1 \times 13.0 \times 6.75 = 87.75 m^2$$

$$1 \times 7.0 \times 1.75 = 12.25 m^2$$

$$1 \times 7.0 \times 1.25 = 8.75 m^2$$

$$2 \times 10.0 \times 1.0 = 20.0 m^2$$

$$2 \times 13.0 \times 1.0 = 26.0 m^2$$

$$1 \times 9.0 \times 5.0 = 45.0 m^2$$

$$\underline{199.75 m^2}$$

$$@ m^2 - 1 \times 199.75 m^2 \times 0.30 av = 59.925 m^3$$

$$@ ₹ 244.38 / m^3 \quad \text{---} \quad ₹ 14644 =$$

$$\underline{₹ 296021 =}$$

$$\text{Add GST + 4 cess @ 13\% = ₹ 38483 =}$$

$$\underline{₹ 334504 =}$$

By
29/10/21
J.E
RWD (matilahi)

By
29/10/21
A.E
matilahi

By
29/10/21
E.E
RWD (W) Division
Begusarai

Tech W. Comy approved for 3,34,500.00 say Three
Lakh, Thirty four thousand five hundred only.

By
10/12/21
T.A

By
10/12/21
अधीक्षक अभियंता
राजीव चंद मिश्रा
जंटे चंपन, प्रमोदी

Inspection Report for flood Damage Work

Date:-

- 1 Name of PIUs- Executive Engineer, R.W.D. Works Division, Begusarai
- 2 Name of Block:- *Motihani*
- 3 Name of Road/ Bridge:- *Jagatpura to Minapur (Ramdini)*
- 4 For Road:- *Yes*
- A Damage Location/Chainage:- *N/A*
- 1 Damage Length:- *82m*
- 2 Nature of Damage:- *Earth work, Road crust*
- 3 Details of Restoration Works:- *Earth work, Back bat*
- 4 Material Being used in Restoration Works:- *Earth work, Back bat*
 - i Equipments/Tools being used in Restoration Works:- *DCB, Roller*
 - ii Procedure taken up in Restoration Works:- *N/A*
 - iii Restored Length:- *82m*
 - iv For Bridge:- *N/A*
- 1 Damage Location/ Chainage:- *N/A*
- 2 Damage Length:- *N/A*
- 3 Nature of Damage:- *N/A*
- 4 Details of Restoration Works:- *N/A*
 - i Material Being used in Restoration Works:- *N/A*
 - iii Equipments/Tools being used in Restoration Works:- *N/A*
 - iii Procedure taken up in Restoration Works:- *N/A*
 - iv Restored Length:-

[Signature]
J.E.

[Signature]
A.E. 5/5/2022

[Signature]
Executive Engineer
R.W.D. Works. Division,
Begusarai

[Signature]

[Signature]
05/05/22

कार्यपालक अभियंता
(Name of Inspector)
प्रमाण कार्य विभाग
कार्य प्रमंडल, रोसड़ा