

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिवान-2

पत्रांक.....1412..... सिवान, दिनांक.....13/7/22

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सिवान-2

सेवा में,

सचिव-सह-प्राधिकृत पदाधिकारी
बिहार ग्रामीण पथ विकास एजेन्सी
भूमि विकास बैंक भवन
बुद्ध मार्ग, पटना।

विषय:- योजना शीर्ष नई अनुरक्षण निति 2018 MR/3054 अन्तर्गत पथों में मरम्मत हेतु
अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक में कहना है कि योजना शीर्ष नई अनुरक्षण
निति 2018 MR/3054 अन्तर्गत संलग्न विहित प्रपत्र में 168.20437 लाख (एक करोड़ अड़सठ
लाख बीस हजार चार सौ सैतीस) रुपये मात्र आवंटन देने की कृपा की जाय।

अनु0-अधियाचना पत्र, Bump Integrator Equipment Report की छाया प्रति,
एकरारनामा की छाया प्रति,

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिवान-2

13/7/22

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- RWD, WORKS DIVISION, SIWAN-2																		
S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allowed Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Siwan-2/18	PWD Road To Ukrenia	NEA220001252	661/10.02.20	8.700	333.5345	189.79077	81.42625	215MBD of 2020-21/28.12.21	05.07.22	05.7.2022	Good	25mm	5.031	0	0	168.20437	Complete
Total																	168.20437	

प्रमाणित किया जाता है कि पथ में कसये गये कार्य के सभी अवयववार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन संबंधित कनीय अभियंता 50 प्रतिशत मापी का सत्यापन संबंधित सहायक अभियंता एवं 10 प्रतिशत मापी का सत्यापन अद्योहस्ताक्षरी यथा कार्यपालक अभियंता द्वारा किया जा चुका है। कसया गया कार्य मानक एवं विशिष्टियों के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग, कार्य प्रवर्तन
सिवान-2


सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रवर्तन
सिवान-2


प्रस्थापन सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रवर्तन
सिवान-2


Executive Engineer
RWD Works Division
Siwan-2

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilisation Certificate up to 13th July 2022**NEW MAINTENANCE POLICY (2018)**

Sl.No	Name of Scheme	Sanction No.& Date with Amount, (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural roads under NEW MAINTENANCE POLICY (2018)	24/19.03.2020 59/18.08.2020 78/29.10.2020 82/13.11.2020 86/11.12.2020 05/12.01.2021 17/26.02.2021 20/19.03.2021 26/15.04.2021 52/24.08.2021 58/27.10.2021 60/09.11.2021 64/06.12.2021 68/23.12.2021 02/03.01.2022 05/25.01.2022 10/21.02.2022 18/11.03.2022 01/20.05.2022	309.44834 40.85500 127.93990 129.95438 140.17554 246.86987 257.50061 46.15519 70.50399 58.39236 177.05420 87.58854 1.27421 167.06400 614.19943 279.43486 11.26696 726.24067 62.42914	Certified that out of Rs 3296.84658 lacs received during the years 2021-22 in favour of Ex. Engineer, RWD, Works Division, siwan-2 Bihar, a sum of Rs 3287.64755 Lacs has been utilized for the purpose of NEW MAINTENANCE POLICY-2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs 9.19903 lacs remaining unutilized at the end of the period under.
	Total :		3296.84658	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.

19/7/22
RWD, WORKS DIVISION
SIWAN-2

13/7/22
EXECUTIVE ENGINEER
RWD, WORKS DIVISION
SIWAN-2

Name of work : PWD ROAD - UKRENIA

Name of customer : M/S Pawan Construction

(R)Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMPI(cm)	Speed(km/Hr)	Ull(mm/Km)	Corrected Ull (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
08/07/22	11:45:04	62	100	100	11.0 cm	8.4 Km/Hr	1100.0 mm/Km	1247	1.84	Good	26.1292448	N	84.0931940	E	Normal
08/07/22	11:45:30	62	100	200	15.0 cm	13.9 Km/Hr	1500.0 mm/Km	1608	2.31	Good	26.1282854	N	84.0931025	E	Normal
08/07/22	11:45:54	62	100	300	21.0 cm	15.0 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1273851	N	84.0928888	E	Normal
08/07/22	11:46:18	62	100	400	24.0 cm	14.7 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.1268127	N	84.0925455	E	Normal
08/07/22	11:46:40	62	100	500	20.0 cm	16.0 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1257908	N	84.0923014	E	Normal
08/07/22	11:47:02	62	100	600	17.0 cm	16.8 Km/Hr	1700.0 mm/Km	1789	2.54	Good	26.1248140	N	84.0919580	E	Normal
08/07/22	11:47:21	62	100	700	28.0 cm	18.5 Km/Hr	2600.0 mm/Km	2803	3.55	Good	26.1238748	N	84.0918970	E	Normal
08/07/22	11:47:41	62	100	800	20.0 cm	18.3 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1229908	N	84.0918970	E	Normal
08/07/22	11:48:02	62	100	900	27.0 cm	17.4 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1221819	N	84.0919428	E	Normal
08/07/22	11:48:23	62	100	1000	27.0 cm	17.2 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1214933	N	84.0915537	E	Normal
08/07/22	11:48:43	62	100	1100	20.0 cm	17.5 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1207781	N	84.0908518	E	Normal
08/07/22	11:49:05	62	100	1200	29.0 cm	16.3 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.1198912	N	84.0903635	E	Normal
08/07/22	11:49:27	62	100	1300	22.0 cm	16.0 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1191416	N	84.0899286	E	Normal
08/07/22	11:49:50	62	100	1400	24.0 cm	15.5 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.1182871	N	84.0894251	E	Normal
08/07/22	11:50:11	62	100	1500	21.0 cm	17.3 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1174250	N	84.0887232	E	Normal
08/07/22	11:50:28	62	100	1600	33.0 cm	21.1 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.1168792	N	84.0885248	E	Normal
08/07/22	11:50:44	62	100	1700	33.0 cm	22.0 Km/Hr	3300.0 mm/Km	3238	4.31	Good	26.1156836	N	84.0883112	E	Normal
08/07/22	11:51:00	62	100	1800	26.0 cm	22.2 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.1148481	N	84.0881205	E	Normal
08/07/22	11:51:17	62	100	1900	22.0 cm	22.5 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1140146	N	84.0879908	E	Normal
08/07/22	11:51:34	62	100	2000	33.0 cm	21.2 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.1131964	N	84.0879908	E	Normal
08/07/22	11:51:50	62	100	2100	33.0 cm	21.3 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.1121435	N	84.0883646	E	Normal

2/5/22
8/9/22

13/09/22
A.E

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्र० सिवान-2

Name of work : PWD ROAD - UKRENIA															
Name of customer : M/S Pawan Construction															
(R)Rural Road															
Good			Average				Poor								
< 4000			4001 - 6000				> 6000								
08/07/22	11:52:07	62	100	2200	25.0 cm	21.4 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.1114149	N	84.0868393	E	Normal
08/07/22	11:52:26	62	100	2300	24.0 cm	19.0 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.1104250	N	84.0863112	E	Normal
08/07/22	11:52:46	62	100	2400	33.0 cm	18.5 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.1095915	N	84.0862044	E	Normal
08/07/22	11:53:05	62	100	2500	32.0 cm	18.9 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.1086645	N	84.0864790	E	Normal
08/07/22	11:53:24	62	100	2600	32.0 cm	19.0 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.1077681	N	84.0863112	E	Normal
08/07/22	11:53:42	62	100	2700	26.0 cm	19.6 Km/Hr	2600.0 mm/Km	2803	3.55	Good	26.1069289	N	84.0861052	E	Normal
08/07/22	11:54:01	62	100	2800	25.0 cm	19.2 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.1061621	N	84.0875635	E	Normal
08/07/22	11:54:23	62	100	2900	28.0 cm	16.7 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.1059656	N	84.0867548	E	Normal
08/07/22	11:54:44	62	100	3000	33.0 cm	16.6 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.1051111	N	84.0862818	E	Normal
08/07/22	11:55:08	62	100	3100	32.0 cm	14.8 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.1045141	N	84.0860071	E	Normal
08/07/22	11:55:32	62	100	3200	27.0 cm	15.3 Km/Hr	2700.0 mm/Km	2893	3.66	Good	26.1036463	N	84.0853205	E	Normal
08/07/22	11:55:59	62	100	3300	27.0 cm	13.2 Km/Hr	2700.0 mm/Km	3597	4.74	Good	26.1031103	N	84.0847330	E	Normal
08/07/22	11:56:26	62	100	3400	29.0 cm	13.2 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.1032553	N	84.0840998	E	Normal
08/07/22	11:56:54	62	100	3500	23.0 cm	13.2 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1036215	N	84.0827341	E	Normal
08/07/22	11:57:20	62	100	3600	34.0 cm	13.2 Km/Hr	3400.0 mm/Km	3326	4.42	Good	26.1039476	N	84.0818033	E	Normal
08/07/22	11:57:55	62	100	3700	28.0 cm	10.4 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.1042891	N	84.0809412	E	Normal
08/07/22	11:58:19	62	100	3800	19.0 cm	14.8 Km/Hr	1900.0 mm/Km	1970	2.77	Good	26.1047983	N	84.0801096	E	Normal
08/07/22	11:58:40	62	100	3900	25.0 cm	16.7 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.1053591	N	84.0791712	E	Normal
08/07/22	11:59:02	62	100	4000	19.0 cm	16.3 Km/Hr	1900.0 mm/Km	1970	2.77	Good	26.1058397	N	84.0783548	E	Normal
08/07/22	11:59:23	62	100	4100	20.0 cm	17.1 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1063566	N	84.0775080	E	Normal
08/07/22	11:59:46	62	100	4200	21.0 cm	16.2 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1069021	N	84.0766458	E	Normal
08/07/22	12:00:08	62	100	4300	20.0 cm	16.2 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1073503	N	84.0758629	E	Normal

2/10/12
8/7/12
5.7

13/07/12
A.F.

कार्यालयक अभियंता
ग्रामीण कार्य विभाग
कार्य प्र० सिवान-२

Name of work : PWD ROAD - UKRENIA
Name of customer : M/S Pawan Construction

(R) Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

08/07/22	12:00:30	62	100	4400	23.0 cm	16.0 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1079035	N	84.0749674	E	Normal
08/07/22	12:00:53	62	100	4500	15.0 cm	15.9 Km/Hr	1500.0 mm/Km	1608	2.31	Good	26.1083918	N	84.0742197	E	Normal
08/07/22	12:01:15	62	100	4600	19.0 cm	16.2 Km/Hr	1900.0 mm/Km	1970	2.77	Good	26.1089988	N	84.0733118	E	Normal
08/07/22	12:01:44	62	100	4700	18.0 cm	12.2 Km/Hr	1800.0 mm/Km	1880	2.65	Good	26.1095228	N	84.0724802	E	Normal
08/07/22	12:02:08	62	100	4800	23.0 cm	15.0 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1101007	N	84.0716639	E	Normal
08/07/22	12:02:31	62	100	4900	22.0 cm	15.7 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1105070	N	84.0709619	E	Normal
08/07/22	12:02:54	62	100	5000	26.0 cm	15.5 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.1110773	N	84.0700541	E	Normal
08/07/22	12:03:18	62	100	5100	27.0 cm	15.3 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1116514	N	84.0691767	E	Normal
08/07/22	12:03:41	62	100	5200	17.0 cm	15.8 Km/Hr	1700.0 mm/Km	1789	2.54	Good	26.1121167	N	84.0683908	E	Normal
08/07/22	12:04:04	62	100	5300	25.0 cm	15.6 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.1126108	N	84.0676279	E	Normal
08/07/22	12:04:25	62	100	5400	22.0 cm	16.5 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1132574	N	84.0666971	E	Normal
08/07/22	12:04:47	62	100	5500	15.0 cm	16.6 Km/Hr	1500.0 mm/Km	1970	2.77	Good	26.1137953	N	84.0658884	E	Normal
08/07/22	12:05:12	62	100	5600	20.0 cm	14.7 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1143198	N	84.0651407	E	Normal
08/07/22	12:05:34	62	100	5700	23.0 cm	15.7 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1148806	N	84.0644083	E	Normal
08/07/22	12:06:01	62	100	5800	32.0 cm	13.6 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.1154432	N	84.0634470	E	Normal
08/07/22	12:06:15	62	100	5900	30.0 cm	14.4 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.1171961	N	84.0603037	E	Normal
08/07/22	12:06:39	62	100	6000	30.0 cm	15.1 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.1175718	N	84.0592813	E	Normal
08/07/22	12:06:07	62	100	6100	20.0 cm	12.8 Km/Hr	2000.0 mm/Km	2060	2.88	Good	26.1181326	N	84.0589838	E	Normal
08/07/22	12:06:40	62	100	6200	22.0 cm	11.0 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1190481	N	84.0593119	E	Normal
08/07/22	12:10:00	62	100	6300	25.0 cm	17.4 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.1199236	N	84.0595560	E	Normal
08/07/22	12:10:23	62	100	6400	22.0 cm	15.9 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1207609	N	84.0595026	E	Normal
08/07/22	12:10:46	62	100	6500	30.0 cm	15.2 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.1210260	N	84.0588846	E	Normal

8/7/22
A.C

13/09/22
A.C

कार्यपालक अभिप्रता
समीप कार्य विभाग
कार्य प्र० सिवान-2

Name of work : PWD ROAD - UKRENIA		
Name of customer : M/S Pawan Construction		
(R)Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

08/07/22	12:11:14	62	100	6600	28.0 cm	13.2 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.1220598	N	84.0589380	E	Normal
08/07/22	12:11:45	62	100	6700	32.0 cm	11.7 Km/Hr	2200.0 mm/Km	2241	3.11	Good	26.1229086	N	84.0590982	E	Normal
08/07/22	12:13:35	62	100	6800	27.0 cm	10.4 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1239805	N	84.0597696	E	Normal
08/07/22	12:14:01	62	100	6900	23.0 cm	13.8 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1248541	N	84.0605328	E	Normal
08/07/22	12:14:28	62	100	7000	18.0 cm	13.2 Km/Hr	1800.0 mm/Km	1880	2.65	Good	26.1257162	N	84.0609064	E	Normal
08/07/22	12:14:55	62	100	7100	21.0 cm	13.7 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1264772	N	84.0613642	E	Normal
08/07/22	12:15:20	62	100	7200	21.0 cm	14.2 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1273413	N	84.0616388	E	Normal
08/07/22	12:15:45	62	100	7300	27.0 cm	14.2 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1283083	N	84.0621119	E	Normal
08/07/22	12:16:09	62	100	7400	21.0 cm	15.1 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1290464	N	84.0628443	E	Normal
08/07/22	12:16:35	62	100	7500	27.0 cm	10.4 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.129805	N	84.0597696	E	Normal
08/07/22	12:17:01	62	100	7600	23.0 cm	13.8 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.1248541	N	84.0605328	E	Normal
08/07/22	12:17:38	62	100	7700	18.0 cm	13.2 Km/Hr	1800.0 mm/Km	1880	2.65	Good	26.1257162	N	84.0609064	E	Normal
08/07/22	12:18:59	62	100	7800	21.0 cm	13.7 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1264772	N	84.0613642	E	Normal
08/07/22	12:19:27	62	100	7900	21.0 cm	14.2 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1273413	N	84.0616388	E	Normal
08/07/22	12:19:51	62	100	8000	27.0 cm	14.2 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.1283083	N	84.0621119	E	Normal
08/07/22	12:20:24	62	100	8100	21.0 cm	15.1 Km/Hr	2100.0 mm/Km	2151	2.99	Good	26.1290464	N	84.0628443	E	Normal

24/07/22
08/09/22
J.E

13/10/22
A.E

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य नं० सिवान-2

4600

Name of Customer: M/S Pawan Construction, Machine no: 19208, Road: PWD ROAD - UKRENIA, Date: 08-07-22, Section No: 62, Equation: $Y=0.904X+252.3$

3675

UIV mm/km

2750

1825

900

0.1020.3040.5060.7080.9 1 1.1121.3141.5161.7181.9 2 2.1222.3242.5262.7282.9 3 3.1323.3343.5363.7383.9 4 4.1424.3444.5464.7484.9 5 5.1525.3545.5565.7585.9 6 6.1626.3646.5666.7686.9 7 7.1727.3747.5767.7787.9 8 8.182

Distance*1000 m

[Signature]
8/9/22
J.E

[Signature]
13/07/22
A.E

[Signature]
कर्मचारी अधिकारी
संयोजक कार्य विभाग
कार्य नं० सिवात-2