

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRAOUL

Name of Block/Road:- Kusheshwar Asthan / Temporary Restoration of Road Kalua to Missri

A. For Road

1. Damage Location Chainage:- 1800 to 3630 m
2. Damage Length :- 38.75
3. Nature of Damage :- Surface Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick Bats
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:- Brick Bats filling
 - iv. Restored Length:- 38.75 m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N. A

Satisfactory

Signature of JE/AE/EE

[Signature]
20/12/21

[Signature]
20/12/21

(Name of Inspection)

ABSTRACT OF COST

Road Name - KALNA TO MISSI
Block Name - Kusheshwarsthan
Division - Biraul

1 Cost of brick bat including
labour of material -

Add 12% of GST -

Add 1% of LC -

Add SF for bricks (22.26x1063x10%)

~~44621~~ 43889.24

~~44621~~ 43889.24

~~5355~~ 5277.20

446 439.24

2366 2259.20

~~52788~~ 51864.20

21.89

Kusheshwar
05/11/21

JE

Kusheshwarsthan

AE
05/11/21

AE

Kusheshwarsthan

EE
05/11/21

EE

Biraul

कार्यपालक अभियंता बेनीपट्टी के जाँच पत्रांक 1056/बेनीपट्टी
दिनांक 2-6-22 के आधार पर Technically sanctioned
for Rs 51,864=00 (Rupees fifty one thousand eight
hundred sixty four only)

6/6/22
Superintending Engineer,
RWD Work Circle, Darbhanga.

Abhinav
06/06/22

KALNA TO MISSI

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
1800	2.4	3.7	0.075	0.67
	1	1	0.075	0.08
1870	2	0.8	0.075	0.12
	1	1	0.075	0.08
1890	1.9	2	0.075	0.29
2270	5.3	1.9	0.075	0.76
2940	9.5	4	0.45	17.10
3120	3.7	1.5+0.6+1/3	0.075	0.29
	2.9	1.4	0.075	0.30
	2	1.5	0.075	0.23
	1	0.6	0.075	0.05
	3.3	3	0.075+0.150/2	1.11
3610	2+1.5/2	4	0.075	0.53
3630	1	3.75	0.075	0.680-28
			TOTAL	22.26 21.89
			@ 2004.96	44621 43889 = 00

TOTAL AMOUNT	44621 43889 = 00
ADD FOR GST 12%	5354 5277 = 00
ADD 1% LABOUR CESS	446 439 = 00
Add SF for bricks (22.26x1063x10%)	2366 2259 = 00
	<u>52788 51864 = 00</u>

Kusheshwar
05/11/21
JE
Kusheshwarsthan

Kusheshwar
05/11/21
AE
Kusheshwarsthan

Biraul
EE
Biraul

Damaged length - 38.75 M
 Restored quantity - 21.89 M³
 Verified & found correct.
Indrani
20/12/21
S.E.
21.7/14/1
2.6.22
EE