

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20/12/21 Name of PIU :- RWD (W) Div. Sambhanga-2

Name of Block :- BLFT

Name of Road :- Yadunandan Paswan house to
Ram Kripal Yadav House

For Road :-

1. Damage Location/ Chainage :- CH 1.20KM

2. Damage Length :- 8m

3. Nature of Damage :- Pot holes

4. Details of Restoration Works :- 9.6 m³

i. Material being used in Restoration Works Brick Bats

ii. Equipment's/ Tools being used in Restoration Works Roller & Tractor

iii. Procedure taken up in Restoration Works Filling & Compaction

iv. Restored Length 8m

Remarks :- Work found Satisfactory

Signature of JE/AE
20.12.21
A.D.

Signature of E.E
20/12/21

Estimate for Restoration work of Road from Ydunandan Paswan house to Ram kripal yadav House for the year 2021-2022 in Bisfi Block

Length-1.491 KM

Sr NO.	Item of Work							
1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)							
Ch	Nos	Length	Width	Height	Quantity	Unit	Rate	Amount
1.2	1	8.00	2.00	0.60	9.60			
Km					9.60	Cum	1939.93	18623.33

Add 12% GST =Rs 2234.80 ✓
 Add 1% L/Cess =Rs 186.23 ✓
 Add Signorance Fee(9.60x1032x10%) =Rs 990.72 ✓
 Total =Rs 22035.08 ✓

[Signature]
 20/11/21
 JE
 RWD
 Bisfi

[Signature]
 20/11/21
 AE
 RWD
 Bisfi

[Signature]
 20/11/21
 EE
 RWD
 Benipatti

checked & Verified for Qty = 9.60 cum

[Signature]
 20.12.21
 JE

[Signature]
 20/12/2021
 AE

[Signature]
 20/11/21

प्रमाणित ५९२ दिनांक २८/०३/२२ कार्यपालक अभियंता वरमंगा-२ के
 ऑफिस के आधार पर .

Technically sanctioned for Rs 22,035=00 (Rupees twenty
 two thousand thirty five only)

[Signature]
 20/11/21
 Superintending Engineer
 RWD Work Circle, Darbhanga

[Signature]
 11/05/22