

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRAUL

Name of Block/Road:- KUSHRESHWARASTHAN / Temporary Restoration of Jhaghara to Chigeli Road

A. For Road

1. Damage Location Chainage:- 370.04 to 2285.04

2. Damage Length :- 428.80 M

3. Nature of Damage :- Ditch in Road

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:- Brick bats filling

iv. Restored Length:- 428.80 M

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

NA

work is satisfactory

Inspected
25.11.21

Signature of JE/AE/EE

Signature

(Name of Inspection)

ABSTRACT OF COST

Road Name - ~~Temporary Restoration of~~ JHAJHARA TO CHIGRI Road.
Block Name - Kusheshwarsthan
Division - Biraul

Cost of brick bat including
labour of material -

422305	433132.00
422305	
50677	57976.00
4223	4331.00
22964	2294.00
500169	511733.00

Add 12% of GST -

Add 1% of LC -

Add SF for bricks (x1063x10%)

[Signature]
05/11/21

JE

Kusheshwarsthan

[Signature]
05/11/21

AE

Kusheshwarsthan

[Signature]
EE
Biraul

Part facts T/S awarded for Rs 511733.00
in works (five lakh eleven thousand seven
hundred and thirty three only) awarded for
letter no 2267 date 28/12/21 by EE RWD
Benipatti.

[Signature]
Superintending Engineer
RWD Works Circle, Darbhanga
[Signature]

Temporary Restoration of Road JHAJHARA TO CHIGRI Road.

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
379	3.5	3	0.075	0.79 ✓
702	5.6	3.6	0.3	6.05 ✓
711	3	2	0.15 ✓	0.90 ✓
716	6.7	3.5	0.15	3.52 ✓
	1	1	0.15	0.15 ✓
729	1	1	0.075	0.08 ✓
738	1	1	0.075	0.08 ✓
769	1.5	1	0.075	0.11 ✓
770	7.2	3	0.075	1.62 ✓
810	8.4	3	0.15	3.78 ✓
857	2.5	2.5	0.15	0.94 ✓
867	5.8	2	0.15	1.74 ✓
890	5	3	0.15	2.25 ✓
960	41	3.3	0.15	20.30 ✓
1011	3	2	0.15	0.90 ✓
1095	5	3	0.15	2.25 ✓
1137	5.3	3.6	$0.15+0.3+0.14$ /3	3.73 ✓
1146	11.1	2.1	$0.150+0.3+1.2$ /3	12.82 ✓
1155	2	2	$0.15+0.3+1.2$ 3	2.20 ✓
1200	5.3	2.5	0.15	1.99 ✓
1241	5	3	0.15	2.25 ✓
1335	5	2	0.15	1.50 ✓
1374	3.5	2.2	0.15	1.16 ✓
1411	3.5	2	0.15	1.05 ✓
1419	2	1.5	0.15	0.45 ✓
1442	2	2	0.075	0.30 ✓
1465	6	2	0.075	0.90 ✓
1485	6.6	2.4	0.075	1.19 ✓
1513	5.7	2	0.075	0.86 ✓
1551	4.7	3	0.075	1.06 ✓
1567	3	2	0.075	0.45 ✓
1604	6.2	3	0.075	1.40 ✓
	3	3	0.075	0.68 ✓
	1	1	0.075	0.08 ✓
1710	2.5	2	0.075	0.38 ✓
1722	2	1.5	0.075	0.23 ✓
1761	5.9	2.5	0.075	1.11 ✓

47/11/11

1770	4.5	1.9	0.075	0.64 ✓
1794	1.5	2	0.075	0.23 ✓
1827	3.5	2.3	0.075	0.60 ✓
1833	4	1.5	0.075	0.45 ✓
1863	3.5	3	0.15	1.58 ✓
1882	6.5	1.5	0.15	1.46 ✓
1933	9.8	2.6	0.3	7.64 ✓
1954	4.6	2.6	0.3	3.59 ✓
2008	7	2	0.075	1.05 ✓
2028	2.5	1.5	0.075	0.28 ✓
2033	4	2.5	0.075	0.75 ✓
2046	4.5	2.5	0.075	0.84 ✓
2057	7.2	3	0.15	3.24 ✓
2079	22	4	0.15+0.3+0.15 0/3	17.60 ✓
2119	4.3	2.7	0.15	1.74 ✓
2128	5.5	2.7	0.15	2.23 ✓
2134	2X8	0.9	0.075	1.08 ✓
2142	2.5	2.7	0.075	0.51 ✓
2148	13	2.7	0.15	5.27 ✓
2175	4.7	3	0.15	2.12 ✓
2200	4.7	2.5	0.15	1.76 ✓
2214	8.3	2.5	0.15	3.11 ✓
2235	5.5	2	0.15	1.65 ✓
2284	86.7	2.9+3+2.8/3	0.3	75.43 ✓
			TOTAL	216.03 ✓
			@ 2004.96	422305 433132

TOTAL AMOUNT

ADD FOR GST 12%

ADD 1% LABOUR CESS

Add SF for bricks (216.63x1063x10%)

~~422305~~

50677 51976=0

4223 433120

~~22964~~ 22294=0

500169

511733=0

Amal
05/11/21

JE

Kusheshwarsthan

Am
05/11/21

AE

Kusheshwarsthan

[Signature]
EE
Biraul

Damaged length - 428.80M
 Restored Quantity - 216.03 M³
 Verified and found correct.

Indhi
25.11.21
T.E

on 20/11/21
20-12-21
EE