

Inspection Report of Flood Damage work

Name of PU: RWD Works Division, **BIRAUD**

Name of Block Road: **Kasheshwar / Temporary Restoration of Road Simaraha to Kankauliya**
Asthan

A. For Road

1. Damage Location Chainage:- **70.4 to 1600.0**
2. Damage Length :- **85.50**
3. Nature of Damage :- **Ditch in crust, fawk Damage**
4. Details of Restoration Works

i. Material being used in Restoration works:- **Brick bats**

ii. Equipment's / Tools being used in Restoration works

iii. Procedure taken up in Restoration works

iv. Restored Length: **85.50** **Brick bats filling**

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length
3. Nature of Damage
4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's / Tools being used in Restoration works

iii. Procedure taken up in Restoration works

iv. Restored Length:-

N.A.

Satisfactory

Indra
20/12/21
T.E

m. j. g. n.

(Name of Inspection)

ABSTRACT OF COST

Road Name -
Block Name -
Division -

SIMARAHA TO KARALIYA
Kusheshwarsthan
Biraul

1 Cost of brick bat including
labour of material -

Add 12% of GST -

Add 1% of LC -

Add SF for bricks (92.50x1063x10%)

185464 47578 200

185464 47578 =00

22256 5709 =00

1855 476 =00

9833 2449 =00

219407 56212200

Amel
05/11/21

JE

Kusheshwarsthan

Amel
05/11/21

AE

Kusheshwarsthan

Amel
05/11/21

Biraul

कार्यालय अभियंता के ऑफिस पत्रांक 1056/बेनीपट्टी दिनांक-2-6-22
Technically sanctioned for Rs 56,212=00 (Rupee fifty six
thousand two hundred twenty)

Amel
06/06/22

Superintending Engineer
RWD Work Circle, Darbhanga
Abhinav
06/06/22

SIMARAHA TO KARALIYA

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
70	2.8	1	0.1	3.90 0.28
90	1	1	0.075	0.08
			0.150+0.250+	
100	4.3	1.8	0.150/3	7.20 1.42
	2	0.3	0.075	2.38 0.05
120	4.5	1	0.075	5.58 0.34
380	4	1.3	0.075	5.38 0.39
	1	1	0.075	0.08
	7	1.6+1.3+1/3	0.075	0.68 ✓
860	1	1	0.075	2.08 0.075
			0.075+0.150+	
1000	19.2	2.9+2.10+1.7/3	0.075/3	34.69 4.29
1010	5.6	3.7+3.2/2	0.075+0.45/2	5.07 ✓
1020	2.1	1	0.075	3.18 0.16
1270	3.2	3.3+1.9/2	0.075+0.150/2	0.94
1420	8.1	1.1+1.50+2.10/3	0.075	0.95
			0.095+0.250+	
1500	12.8	2.2+1.6+1.6+1.7/4	0.150/3	3.75
1580	3.8	3.2	0.35	7.35 4.26
1600	3.2	1.9	0.15	5.25 0.91
			TOTAL	92.50 23.73
		@ 2004.96		185464 47578 ✓

TOTAL AMOUNT
 ADD FOR GST 12%
 ADD 1% LABOUR CESS
 Add SF for bricks (92.50x1063x10%)

~~185464~~ 47578 2.00 ✓
~~22256~~ 5709 2.00 ✓
~~1855~~ 4762.00 ✓
~~9833~~ 2449.00 ✓
219407 56212.00 ✓

[Signature]
 05/11/21
 JE
 Kusheshwarsthan

[Signature]
 05/11/21
 AE
 Kusheshwarsthan

[Signature]
 EE
 Biraul

Damage Length - 85.50 M.
 restored Quantity - ~~92.50~~ 23.73 M.
 verified & found correct.
[Signature]
 20/12/21
 S.E.

[Signature]
 20/12/21
 EE