

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRAOUL.

Name of Block/Road:- Gaurabauram/Temporary Restoration of Aashi To Bishanpur Road

A. For Road

1. Damage Location Chainage:- 2504 to 2890.04
2. Damage Length :- 137.40
3. Nature of Damage :- Road Damage, Road Cut

Details of Restoration Works

- i. Material being used in Restoration works:- Brick bat
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:- Brick bats filling
- iv. Restored Length:-

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

work is satisfactory

Signature of JE/AE/EE

Dhondhy
12/12/2021

Signature
EE Benipath
(Name of Inspection)

ABSTRACT OF COST

oad Name - ~~Temporary Restoration~~ ^{of Road from} AASHI TO BISHANPUR Road.
Block Name - Gaurabauram
Division - Biraul

Cost of brick bat including
labour of material -

280569 ✓

280569

Add 12% of GST -

33668 ✓

Add 1% of LC -

2806 ✓

Add SF for bricks (139.94x1032x10%)

14442 ✓

331485 ✓

[Signature]
05/11/24

JE
GAURABAURAM

[Signature]
AE
Gaurabauram

[Signature]
EE
Biraul

Post facto T/S accorded for Rs 3,31,485/- (Rupees three lac thirty one thousand four hundred and eighty five) only. In reference to. Letter no. 2187 dtd 13.12.2024 of EE, RWD, WD, Benipatti.

[Signature]
Superintending Engineer
RWD, Works Circle, Darbhanga
[Signature]

or any Restoration of road from AASHI TO BISHANPUR Road.

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
25	1.5 ✓	1.5 ✓	0.25 ✓	0.56 ✓
100	1.5 ✓	2 ✓	0.15 ✓	0.45 ✓
150	1.4 ✓	2 ✓	0.25 ✓	0.70 ✓
180	2 ✓	1.5 ✓	0.15 ✓	0.45 ✓
324	31.5 ✓	3.5 ✓	0.3 ✓	33.08 ✓
1583	2.5 ✓	1.5 ✓	0.3 ✓	1.13 ✓
1630	30 ✓	3.9 ✓	0.3 ✓	35.10 ✓
1707	35 ✓	3.5 ✓	0.3 ✓	36.75 ✓
1771	15 ✓	3.8 ✓	0.3 ✓	17.10 ✓
1935	5 ✓	3.7 ✓	0.15 ✓	2.78 ✓
1945	6 ✓	3.9 ✓	0.3 ✓	7.02 ✓
2658	3 ✓	3.5 ✓	0.25 ✓	2.63 ✓
2889	1.5 ✓	2.5 ✓	0.3 ✓	1.13 ✓
2890	1.5 ✓	2.4 ✓	0.3 ✓	1.08 ✓
137.40 Mtr				
@				
TOTAL				139.94 ✓
2004.96				280569

TOTAL AMOUNT	280569
ADD FOR GST 12@	33668
ADD 1% LABOUR CESS	2806
Add SF for bricks (139.04x1032x10%)	14442
	<u>331485</u>

Handwritten signature
JE
Gaurabauram

AE
Gaurabauram

Handwritten signature
EE
Biraul

Damaged length = 137.40 Mtr

Restored qty by Bricks bats = 139.94 M3

Handwritten signature
12-12-2021
2.E

Handwritten signature
12-12-21
EE