

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRAUL

Name of Block/Road:- Gaurabauram / Temporary Restoration of Gagniyagachi to
Bishanpur.

A. For Road

1. Damage Location Chainage:- 170.04
2. Damage Length :- 10.80
3. Nature of Damage :- Pcc Damage, Flank Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bat
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:- Brick bats filling
 - iv. Restored Length:- 10.80 M

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

Work is satisfactory

Bhushan
27-12-2021
Signature of JE/AE/EE

27/12/21
Signature EE Benipatti
(Name of Inspection)

ABSTRACT OF COST

Road Name - GAGHNIA GACHI TO BISHANPUR
Block Name - Gaurabauram
Division - Biraul

Cost of brick bat including
labour of material -

21493

21493

Add 12% of GST -

2579

Add 1% of LC -

215

Add SF for bricks (10.72x1063x10%)

1140

25427

25393=

Handwritten signature
05/11/21

JE

GAURABAURAM

Handwritten signature
05/11/21

AE

Gaurabauram

Handwritten signature
EE
Biraul

Post facto T/S accorded for Rs 25,393/- (Rupees
twenty five thousand ~~four~~ ^{three} hundred and ~~twenty~~
^{ninety three} ~~seven~~ only in reference to letter no. 2187 dtd
13.12.2021 of EE, RWD, ND, Barpatti.

Handwritten signature
Superintending Engineer
RWD, Works Circle, Darbhanga

GAGHNIA GACHI TO BISHANPUR

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
170	3.5	1.8	0.9	5.67
	7.3	1+0.61+0.70/3	0.9	5.05
	<u>10.80m</u>		TOTAL	10.72
			@ 2004.96	21493

TOTAL AMOUNT	21493
ADD FOR GST 12%	2579
ADD 1% LABOUR CESS	215
Add SF for bricks (10.72x1063x10%)	1140 1106
	<u>25427</u>
	25393=0

K. S. D.
05/11/21
JE
Gaurabauram

A. S. D.
AE
Gaurabauram

S. D.
EE
Biraul

Damaged length = 10.80m

~~Damaged~~ Restore qty by brick bats = 10.72M³

S. D.
12-12-2021
2.5'

S. D.
12-12-21
EE