

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRAU

Name of Block/Road:- Gaurabauram/Temporary Restoration of road from Parsarmata Sarani

A. For Road

1. Damage Location Chainage:- 1150
2. Damage Length :- 66.0
3. Nature of Damage :- Road cut
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bat
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:- Brick bats filling
 - iv. Restored Length:-

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

NA

work is satisfactory

R. S. D. S.
12/12/2021

Signature of JE/AI/EE

12/12/21
12-12-21

Signature
EE Benipatti
(Name of Inspection)

ABSTRACT OF COST

Road Name - PARSARMA TO SARAUNI
Block Name - Gaurabauram
Division - Biraul

1 Cost of brick bat including
labour of material -

125049 ✓

125049 ✓

Add 12% of GST -

15006

Add 1% of LC -

1250

Add SF for bricks (62.37x1063x10%)

~~6630~~ 6437 = ∞

~~147935~~

147742 = ∞

Amved
6/5/11/21

JE

GAURABAURAM

Am
6/5/11/21

AE

Gaurabauram

Am
6/5/11/21
EE
Biraul

Post facto T/s accorded for Rs. 1,47,742/- (Refers one
lax forty seven thousand ^{seven} hundred and thirty five) only
in reference to the letter no. 2187 dtd 13.12.2024 of
EE, RWD, W.D, Benifatti.

Am
6/5/11/21
Superintending Engg
RWD, Works Circle, Darbhanga

PARSARMA TO SARAUNI

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
1150	66	3.3+3/2	0.3	62.37
			TOTAL	62.37
		@	2004.96	125049

TOTAL AMOUNT
ADD FOR GST 12%
ADD 1% LABOUR CESS
Add SF for bricks (62.37x1063x10%)

125049

15006

1250

6630

6437=0

147935

147742=0

Handwritten signature
05/11/21

JE

Gaurabauram

Handwritten signature
05/11/21

AE

Gaurabauram

Handwritten signature
05/11/21

EE

Biraul

Damaged length - 66.0 mtr
Restore qty = 62.37 M³

Handwritten signature
12/12/21

2 E

2 E

05/11/21
12.12.21

EE

Bunipatti