

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. *Sarbhanga-2*

Name of Block :- BENIPATTI

Name of Road :- LO30 TO KATAIYA

For Road :-

1. Damage Location/ Chainage :- CH 0.00 KM TO CH 100.00 KM

2. Damage Length :- 95m

3. Nature of Damage :- Breaches and Potholes

4. Details of Restoration Works :- ~~115.78~~ 115.78 m³

i. Material being used in Restoration Works Brick bats

ii. Equipment's/ Tools being used in Restoration Works Back hoe loader,
Roller, Tractor

iii. Procedure taken up in Restoration Works Filling & Compaction

iv. Restored Length : 95m

Remarks :- Work found satisfactory

[Signature]
20.12.21
Signature of JE/AE

[Signature]
20/12/21
Signature of E.E

Name of Road: L030 to Kataiya

Block : BENIPATTI

District: MADHUBANI

Length : 1.234 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded Jhama khoa or Stone filter under Brick pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I								
		CH 0.00 Km	1	99.50 250	3.95 2.75	0.50 450	196.513			
						Total	196.513	Cum	1939.93	381220.49

Add GST 12% Rs= 45746.46
 Add Labour Cess 1% Rs= 3812.20
 Add Signorage Fee (196.513x1032x10%) Rs= 20280.09
 Total Rs= 451059.25

[Signature]
 20/11/21

JE
 RWD BENIPATTI

[Signature]
 20/11/21

AE
 RWD BENIPATTI

[Signature]
 20/11/21

EE
 RWD BENIPATTI

Verified and found correct for Qty = 115.78 M³

[Signature]
 20.12.21
 J.E.

[Signature]
 20/12/2021
 A.E.

[Signature]
 20/12/21

पत्रांक 492 दिनांक 28/03/22 कार्यपालक अभियंता दरभंगा-2 के जॉय के
 आधार पर Technically sanctioned for Rs 2,65,752.00
 (Rupees two lac sixty five thousand seven hundred fifty two
 only)

Superintending Engineer
 RWD Work Circle, Darbhanga

[Signature]
 11/05/22