

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. Danbhangar-2
Name of Block :- HARLAKHI
Name of Road :- PHULHARTI MANGAR HATHA
For Road :-

1. Damage Location/ Chainage :- CH 0.00 Km to CH 2.000 Km

2. Damage Length :- 291.1m

3. Nature of Damage :- Breaches & Potholes

4. Details of Restoration Works :- 116.152 m³

i. Material being used in Restoration Works : Brick bats

ii. Equipment's/ Tools being used in Restoration Works Roller and Tractor

iii. Procedure taken up in Restoration Works Filling and Compaction

iv. Restored Length : 291.1m

Remarks :- Road found Satisfactory

[Signature]
20.12.21
Signature of JE/AE

[Signature]
20/12/21
Signature of E.E

Name of Road: Phulhar To Mangrahatta Block : HARLAKHI District: MADHUBANI Length : 3.000 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I								
		CH-0.100KM	1	12.000	2.500 1	0.300	9.00			
		CH-0.150KM	1	15.000	2.500 0.5	0.300	11.25			
		CH-0.200KM	1	5.000	2.500	0.250	3.13			
		CH-0.300KM	1	8.000	2.500 1.5	0.200	4.00			
		CH-0.500KM	1	9.000	2.000 1.5	0.300	5.40			
		CH-0.700KM	2	4.000	2.000 1.5	0.300	4.80 3.6			
		CH-1.00KM	1	2.600	2.000 1.5	0.200	1.04			
		CH-1.100KM	1	8.000	3.000 1	0.600 1.5	14.40 12.6 4.2			
			1	10.500	3.000 2.5	0.400	12.60 10.5			
			1	15.000	3.000 1.0	0.200	9.00			
		CH-1.200 KM	1	13.000	2.500	0.300	9.75			
			1	3.000	1.500	0.300	1.35			
			1	15.000	1.750	0.300	7.88			
		CH-1.400 KM	2 25	60.000	3.000 2.5 1/2	0.200	36.00 27.5			
			2	8.000	1.500	0.300 0.1	3.60 7.2			
			1	14.000	3.000 1	0.150	6.30			
			1	13.000	2.000	0.200	5.20			
		CH-1.700 KM	1	8.000	3.000 1.5	0.300 0.2	7.20			
			1	30.000	3.000 2.5 1/2	0.150	16.65 12.487			
		CH-2.000 KM	1	15.000	1.500	0.300 0.15	6.75			
			1	21.000	3.000 1.0	0.200	12.60			
						Total	185.49	CUM	1939.93	225326.75

Add GST 12% Rs= 43180.51 27039.21
 Add Labour Cess 1% Rs= 3598.38 2253.26
 Add Signorage Fee (258.29x1032x10%) Rs= 19142.57 11986.88
 Total Rs= 425759.07 266606.1

JE
RWD HARLAKHI

AE
RWD HARLAKHI

EE
RWD BENIPATTI

check & verified for Qty = 116152 m³

20.12.2021
S.E.

20/12/2021
A.B.

20/12/21

T/S @ Back of the page

फाँक ५१२ दिनांक २८/०३/२२ कार्यपालक अभियंता दरभंगा-२
के जाँच के आधार पर

Technically sanctioned for Rs 2,66,606 = 80 (Rupees Two lacs
sixty six thousand six hundred six only)


Superintending Engineer
RWD Work Circle, Darbhanga
Abhinav
11/05/22