

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सासाराम-1

पत्रांक:- 1171 3/80 दिनांक:- 19.7.2022

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल सासाराम-1

सेवा में

नोडल पदाधिकारी,
3054 एम0 आर0 नई अनुरक्षण नीति-2018
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय:- शीर्ष 3054 एम0 आर0 नई अनुरक्षण नीति-2018 के तहत पूर्ण कराये गये पथों के अनुरक्षण कार्य का आवंटन उपलब्ध कराने के संबंध में।

प्रसंग:- विभागीय पत्रांक मु0 अ0-4(मु0) 3054-04-229/2021-97 अनु0/पटना
दिनांक:- 07.01.2022

महाशय

उपर्युक्त विषयक प्रासंगिक पत्र के माध्यम से दिये गये निर्देश के आलोक में कहना है कि जिन पथों का अनुरक्षण कार्य पूर्ण कराया गया है। उन पथों से संबंधित वांछित सुचनाएँ विहित प्रपत्र में तैयार कर आवश्यक कार्यार्थ समर्पित की जाती है।

सुचनार्थ एवं आवश्यक कारवाई हेतु सादर समर्पित।

अनु-यथोक्त।

विश्वासभाजन
N Kumar
19.07.22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल सासाराम-1

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name:-Sasaram-1

2nd Quarter From(13/07/2021 - 12/10/2021)

1	Name of the Road	Kotchhas Nuwan Road - Pulli Khairi		
2	Batch No.	RM/RO/SAS/19/0002		
3	Project ID	10301002173		
4	Total Length of Road (In Km)	1.02 km		
5	Length of Road to Meet Required Service Level [Completed Length] (in Km) [1]	1.02 km		
6	No. of Total Quarter (i.e. 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	9.47033		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.47352		
Compliance Criteria	Standard job Description	Non-Compliance		Reduction Payment [6] = [3]/[1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0.00000	60%	0.00000
II	SHOULDERS AND EMBANKMENTS	0.00000	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00000	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0.000000	10%	0.000000
V	VEGETATION	0.00000	5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh)			[5]	0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh)			[6]	0.47352

Date of inspection by E/I of his agent

Prepared by Contractor's self Control unit

Name and Designation of person inspection road

(Signature)

Date

Signature of person inspection road

Certify by E/I [signature] Date:-

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
20/5/22	10:2:0	53	0.1	330	0	3300	3881	G	25.257958	83.94513	Normal
20/5/22	10:2:0	53	0.1	250	30.3	2500	2972	G	25.258797	83.945318	Normal
20/5/22	10:2:30	53	0.1	260	30.3	2600	3086	G	25.259697	83.945622	Normal
20/5/22	10:3:5	53	0.1	340	10.1	3400	3994	G	25.26047	83.945387	Normal
20/5/22	10:3:5	53	0.1	330	20.2	3300	3881	G	25.261308	83.945202	Normal
20/5/22	10:3:5	53	0.1	340	20.2	3400	3994	G	25.2622	83.945453	Normal
20/5/22	10:4:0	53	0.1	330	10.1	3300	3881	G	25.263072	83.945538	Normal
20/5/22	10:4:0	53	0.1	340	30.3	3400	3994	G	25.264003	83.945707	Normal
20/5/22	10:4:15	53	0.1	320	10.1	3200	3767	G	25.264605	83.946295	Normal
20/5/22	10:4:51	53	0.1	300	10.1	3000	3540	G	25.264397	83.947205	Normal
20/5/22	10:5:0	53	0.1	340	20.2	3400	3994	G	25.264308	83.948265	Normal
Average IRI							3726				

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 3000$$

$$Y = 3540$$

(R) RURAL ROAD

Good
Average
4001-5000
Poor
>5001

Executive Engineer

Rural Work's Department

Work Division, Sasaram-1

12/10/22

19.07.22

12/10/22

Name of Customer :	OM CONSTRUCTION
Name of Work/ Road :	ALUWA ROAD SE PATI KHAIRI
Lab Job number :	53
Date :	20-05-2022
Section No. :	53

Test Date :	20-05-2022	Road Name :	ALUWA ROAD SE PATI KHAIRI
Machine No :	391	Road Type :	(R) RURAL ROAD
Start S No :	260	Side :	SHEOSAGAR
Start E No :	270	Interval :	
Weather :	NORMAL	UV Range :	1972 To 5000
Start Location :	25.257958	Dist Range :	0 To 0.336
End Location :	25.264308	Equation :	best

[Print](#) [Generate Report and Graph](#)[Redraw Graph](#)[Map View](#)

File : D:\FROM INDICATOR REPORT\20-5-22\MAIN.Xls, Section No. : 53, Egn : test
Name of Customer : OM CONSTRUCTION, Name of Work/ Road : KOCHAS NAUWA ROAD SE PATI KHAIRI, Lab

