

# Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, ~~Darbhanga~~: Bizaul

Name of Block/Road:- Bizaul / Sonebani To Mushtari

## A. For Road

1. Damage Location Chainage:-

2. Damage Length :- 18.0M

3. Nature of Damage :- Road cut

4. Details of Restoration Works

i. Material being used in Restoration work - Soil filling

ii. Equipment's / Tools being used in Restoration work:-

iii. Procedure taken up in Restoration work:- Soil filling

iv. Restored Length:- 18.0M.

## B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration work:-

ii. Equipment's / Tools being used in Restoration work:-

iii. Procedure taken up in Restoration work:-

iv. Restored Length:-

NA.

Remarks - Satisfactory,

Signature of JE/Asst JE

6/12/21  
AE

7.12.21  
EE

(Name of Inspection)

# **GENERAL ABSTRACT OF COST FOR EMERGENT REPAIR FOR RESTORATION OF TRAFFIC**

**NAME OF ROAD :**

DISTRICT

BLOCK

DIVISION

LENGTH OF ROAD (in M)

SONBEHAT TO MUSHAHARI  
DARBHANGHA  
BIRAUUL  
BIRAUUL  
18.000

| Sl. No. | DESCRIPTION                           | AMOUNT<br>(LAKHS) |
|---------|---------------------------------------|-------------------|
| PART-A  | RESTORATION COST                      |                   |
| 1       | Brick Bat Filling                     | 0.618             |
|         | SUB TOTAL OF Restoration              | 0.618             |
|         | LABOUR CESS 1% of cost                | 0.006             |
|         | GST 12 % of cost                      | 0.074             |
|         | SEIGNIORAGE FEE @ 10 % on Minor Mines | 0.010             |
|         | TOTAL OF Restoration                  | 0.707             |
| Part B  | Conigency 1 % on Restoration cost     | 0.007             |
|         | TOTAL COST OF PROJECT IN LACS =       | 0.715             |

JE  
RWD

*[Signature]*  
5/11/21

AE  
RWD

*[Signature]*  
JE  
RWD

Part facto T/S awarded for Rs 71500/-  
inwards Survey one thousands five hundred only  
in reference to letter No - 2187 dated 13/11/21.

Superintending Engineer  
RWD, Works Circle, Darbhanga

*[Signature]*  
21/11/21



NAME OF Road:-

SONBEHAT TO MUSHAHARI

| Sl. No.          | MORD Ref.No | Description                                                                                                                                                                                                                                                                                     | Unit | NO S | LENGTH                       | WIDT H                               | HEI GH | QUANTITY | RATE   | AMOUNT (in Rs.) |
|------------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------|------------------------------|--------------------------------------|--------|----------|--------|-----------------|
| 1                | 303.1       | Construction of Embankment with Material Obtained from Borrow Pits                                                                                                                                                                                                                              |      |      |                              |                                      |        |          |        |                 |
|                  |             | Construction of embankment with approved material obtained from borrow pits with a lift upto 1.5 m, transporting to site, spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 1000 m as per Technical Specification Clause 301.5 |      |      |                              |                                      |        |          |        |                 |
|                  |             | AT CH LHS                                                                                                                                                                                                                                                                                       | cum  |      | $18.00 \times (4.00 + 4.00)$ | $2.0 \times (2.0 + 2.5 + 2.0) / 3.0$ |        | 273.00   | 226.24 | 61,764.00       |
| 2                | 303.1       | Carriage of earth                                                                                                                                                                                                                                                                               |      |      |                              |                                      |        |          |        |                 |
|                  |             | Carriage of earth                                                                                                                                                                                                                                                                               |      |      |                              |                                      |        |          |        |                 |
|                  |             | Quantit                                                                                                                                                                                                                                                                                         |      |      |                              |                                      |        | 0.00     | 192.64 | 0.00            |
| TOTAL COST in Rs |             |                                                                                                                                                                                                                                                                                                 |      |      |                              |                                      |        |          |        | 61,764.00       |

JE  
RWD  
5/11/21

AE  
RWD  
5/11/21

EE  
RWD  
5/11/21

Damage length of d - (L.H.S) - m.

Restored quantity - 273 m<sup>3</sup>.

Agreed  
RWD  
AE

Indhi  
06/12/21  
S.E

20.12.21  
S.E

07/11/21  
7.12.21  
S.E



**कार्यपालक अभियंता का कार्यालय**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।**

पत्रांक:- 2187 / बेनीपट्टी

दिनांक:- 13-12-2021

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बेनीपट्टी।

सेवा में,

अधीक्षण अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य अंचल, दरभंगा।

**विषय:-** ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

**प्रसंग:-** भवदीय ज्ञापांक:- 2142 दिनांक:- 15.11.21  
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत निम्न वर्णित 30 अदद् प्राक्कलन समर्पित किया जाता है :-

| क्रम संख्या | प्रखंड का नाम | पथ का नाम                            | राशि (लाख में) |
|-------------|---------------|--------------------------------------|----------------|
| 1           | Biraul        | Rupnagar To Godam Tol.               | 0.20000        |
| 2           | Biraul        | Sonbehat To Mushahari                | 0.71500        |
| 3           | Biraul        | Hanuman Nagar To Sonpur              | 1.90300        |
| 4           | Biraul        | Bhadhar To Nadiyami ( MR )           | 0.28100        |
| 5           | Biraul        | Paghari To Paghari Purab             | 0.64000        |
| 6           | Biraul        | Bhadhar To Nadiyami ( PMGSY )        | 2.66700        |
| 7           | Biraul        | Afjala To Bharhi                     | 9.05100        |
| 8           | Biraul        | Pokhram REO Road To Chengwara        | 0.69900        |
| 9           | Biraul        | Pokhram To Kamlabadi                 | 0.15300        |
| 10          | Biraul        | Kataiya To Harijan Tola              | 0.23800        |
| 11          | Biraul        | Kataiya To Bhadharpatti              | 3.04800        |
| 12          | Biraul        | Bairiya Tola To Mahthaur             | 0.35500        |
| 13          | Biraul        | Badlu Sharma Ara Mil To Navdega      | 0.86900        |
| 14          | Biraul        | Ganesh Chaudhary Ke Ghar Se Dadokhar | 0.63100        |
| 15          | Biraul        | Sahasram To Jagdishpur               | 2.20700        |
| 16          | Biraul        | Pataniya To Jagannathpur             | 16.61300       |
| 17          | Biraul        | Bairampur To Amba                    | 3.45600        |



|    |             |                                |         |
|----|-------------|--------------------------------|---------|
| 18 | Biraul      | Banda Chauk Se Arjun Bijuliya  | 3.38100 |
| 19 | Biraul      | T04 To Khothi                  | 0.48900 |
| 20 | Biraul      | Arga Sahjani To Banduhli       | 0.11500 |
| 21 | Biraul      | Karpuri Chauk To Arga Usri     | 6.07300 |
| 22 | Biraul      | L029 To Rajbanni               | 0.56500 |
| 23 | Biraul      | Tarbana Pul To Kataiya Mushari | 6.80900 |
| 24 | Gaurabauram | Basauli To Maliah Tola         | 1.41337 |
| 25 | Gaurabauram | Mansara to Pharsahi            | 2.99855 |
| 26 | Gaurabauram | Parsarma To Sarauni            | 1.47935 |
| 27 | Gaurabauram | Ashiya To Palwa                | 0.77144 |
| 28 | Gaurabauram | Gaghnia Gachi To Bishanpur     | 0.25427 |
| 29 | Gaurabauram | Kunauni To Adharpur            | 9.20390 |
| 30 | Gaurabauram | Aashi To Bishunpur             | 3.31485 |

अनु०:- यथोक्त ।

विश्वासभाजन,

अ.नं०/मा.स.  
13-12-21

कार्यपालक अभियंता,

ग्रा०का०वि०, कार्य प्रमंडल, बेनीपट्टी ।