

कार्यालय अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सासाराम — 1

पत्रांक:— 19243190

सासाराम/दिनांक:— 28.07.22

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सासाराम—1

सेवा में,

नोडल पदाधिकारी,
3054 एम0आर0 नई अनुरक्षण नीति—2018
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय :— शीर्ष 3054 एम0आर0 नई अनुरक्षण नीति—2018 के तहत पूर्ण कराये गये पथों के अनुरक्षण कार्य का आवंटन उपलब्ध कराने के संबंध में।

प्रसंग :— विभागीय पत्रांक मु0अ0—4(मु0)3054—04—229/2021—97 अनु0/पटना दिनांक 07.01.2022

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के माध्यम से दिये गये निर्देश के आलोक में कहना है कि जिन पथों का अनुरक्षण कार्य पूर्ण कराया गया है। उन पथों से संबंधित वांछित सुचनाएँ विहित प्रपत्र में तैयार कर आवश्यक कार्यार्थ समर्पित की जाती है।

सुचनार्थ एवं आवश्यक कारवाई हेतु सादर समर्पित।

अनु0 :— यथोक्त।

विश्वासभाजन

NKumar
28.07.22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सासाराम—1

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name:-Sasaram-1

2nd Quarter From(25/09/2021 - 24/12/2021)

1	Name of the Road	L120 - SAKHUA KENAHARI TO KARUP HARIJAN TOLA (VR89)		
2	Batch No.	RM/RO/SAS/19/0005		
3	Project ID	10301002192		
4	Total Length of Road (In Km)	0.941 km		
5	Length of Road to Meet Required Service Level [Completed Length] (in Km) [1]	0.941		
6	No. of Total Quarter (i.e. 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	4.31959		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.21598		
Compliance Criteria	Standard job Description	Non-Compliance		Reduction Payment [6] = [3]/[1] * [2] * [4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0.00000	60%	0.00000
II	SHOULDERS AND EMBANKMENTS	0.00000	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00000	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0.000000	10%	0.000000
V	VEGETATION	0.00000	5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh)		[5]		0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh)		[6]		0.21598

Date of inspection by E/I of his agent

Prepared by Contractor's self Control unit

Name and Designation of person inspection road

(Signature)

Date

Signature of person inspection road

Certify by E/I [signature] Date:-

Name of Road:- L120 - SAKHUA KENAHARI TO KARUP HARIJAN TOLA (VR89)

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
6/7/22	7:24:9	87	0.1	310	10.1	3100	3515	G	25.50057	84.24393	Normal
6/7/22	7:24:44	87	0.1	340	20.2	3400	3815	G	25.509	84.24697	Normal
6/7/22	7:25:0	87	0.1	330	20.2	3300	3715	G	25.51785	84.24915	Normal
6/7/22	7:25:20	87	0.1	340	20.2	3400	3815	G	25.5266	84.2502	Curve
6/7/22	7:25:20	87	0.1	280	20.2	2800	3215	G	25.52943	84.24073	Normal
6/7/22	7:25:56	87	0.1	230	20.2	2300	2715	G	25.53295	84.23163	Curve
6/7/22	7:26:0	87	0.1	330	20.2	3300	3715	G	25.5409	84.2345	Normal
6/7/22	7:26:0	87	0.1	320	20.2	3200	3615	G	25.54962	84.2372	Speed Breaker
6/7/22	7:26:31	87	0.1	310	10.1	3100	3515	G	25.559	84.24073	Curve
6/7/22	7:28:0	87	0.1	290	10.1	2900	3315	G	25.5546	84.23872	Normal
Average IRI							3495				

$$Y = 0 * X^2 + 1.000 * X + 415.2$$

$$X = 3300$$

$$Y = 3715$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

Handwritten signature
25-07-22

Handwritten signature
28/07/22

AE

Executive Engineer
Rural Work's Department
Works Division, Sasaram-1

Handwritten signature
28.07.22

Name of Customer :

Name of Work/ Road :

Lab Job number :

Date :

Section No. :

Test Date :

Road Name :

Machine No :

Road Type :

Start S No :

Side :

Start E No :

Interval :

Weather :

U/V Range :

mm/km

Start Location :

Dist Range :

0.028 * 1000 m

End Location :

Equation :

Print

Generate Report and Graph

Redraw Graph

Map View

File : F:\Bomp Machine report\06-07-2022\06070957 - Copy.xls, Section No.: 87, Eqn: $Y = 0 * X^2 + 1.000 * X +$

Name of Customer : Rinki Devi, Name of Work/ Road : L120 - SAKHUA KENAHARI TO KARUP HARIJAN TOLA

