

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- ~~1045 - 1041 to Khairia~~ Jhanjharpur

Name of Road :- 1045 - 1041 to Khairia

A. For Road


1. Damage Location Chainage :- 800 - 1020 M
2. Damage Length :- 79 M
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Bitulk-bats
 - ii. Equipment's/Tools being used in Restoration works:- Tractor - Tolly
 - iii. Procedure taken up in Restoration works:- 106.56 m
 - iv. Restored Length:- 79 M

B. For Bridge


1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:- — 5' —


25/4/22

Signature of JE/AE/EE


20/4/22
RR


Signature
(Name of Inspection)

LOH5-LOH4 TO KHARAB (VROH5) (F.P.R.)

Schedule XLV-Form No. 134

Than Thanbu

DIVISION

Than Thanbu

SUB-DIVISION

3077

MEASUREMENT BOOK

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH- - F.P.R.					
Name of work - Mortable of flood damage					
road from L445-L441 to					
Klaing under F.P.R.					
Agency - Departmental					
Date of entry - 10.5.22					
work done					
Measurement as per T/E					
(1) Providing bridge batty w					
ditches and damaged					
embankment including					
cost of bridge batty and					
labour charge as per E/f					
1x 17.50x 1.50x 1.00					26.25 M ³
1x 30.00x 1.50x 1.00					45.00 M
1x 20.00x $\frac{1.50+1.00}{2}$ x 1.00					25.00 M
1x 2.00x $\frac{0.50+1.10}{2}$ x 0.85					1.36 M
1x 1.50x $\frac{0.80+1.20}{2}$ x 0.80					1.20 M
1x 2.00x $\frac{1.00+1.80}{2}$ x 0.85					2.38 M
1x 1.50x 1.50x 0.75					1.69 M
1x 3.50x $\frac{0.80+1.40}{2}$ x 0.80					3.08 M
1x 1.00x $\frac{0.80+1.20}{2}$ x 0.60					0.60 M
					106.56 M ³

10.5.22
Continuation
JE10.5.22
AE

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Providing and filling material batts in ditch and damaged embankment including cost of brick batts and labour etc as per Bill					
Qty vide T.M.B.P. - (11)					
106.56 m ³ @ 2004-36/m ³				6	213649=00
Add 12% GST.				6	25638=00
Add 1% L.C.				6	2136=00
Add 10% S.P.				6	10997=00 11327=00
(106.56 x 1032) x 10%				T. 6	252750=00
				R	252420=00
10.5.22					
Vijay					
10.05.20					