

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Madhepur

Name of Road :- Birtunpur To Masahore via Pachmaniya

A. For Road

1. Damage Location Chainage :- 0-750, 800, 1100, 1200, 1300, 1350
2. Damage Length :- 139.0m 237.00m
3. Nature of Damage :- Flood
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Brick Bats
 - ii. Equipment's/Tools being used in Restoration works:- Tractor
 - iii. Procedure taken up in Restoration works:- 528.28 cum
 - iv. Restored Length:- 139.0m 237.00m

B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:-

Signature of JE/AE/EE

2030
20/4/22
RR

12/05/2022
JE

Signature
(Name of Inspection)

Bishunpur to Musahari via Pachmaniya

Schedule XLV-Form No. 134

Thanjharpur

DIVISION

Madhepur

SUB-DIVISION


3092

MEASUREMENT BOOK

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Motorable of					
Road from Bishunpur					
To Mushari via					
Pachmaniya under FDR					
Agency:- Departmental Work					
Authority:- E.E. RWD, Jharkhand					
Block:- Madhepur					
Record measurement					
① providing and filling					

Brick bats					
1	1.50m	0.90m	1.00m	=	1.35 m ³
4	12.0m	3.0m	0.90m	=	129.60 "
1	7.0m	3.75m	0.90m	=	23.63 "
1	5.0m	1.0m	0.60m	=	3.00 "
1	6.0m	$\frac{3.0 + 1.5}{2}$	0.15m	=	2.03 "
2	30.0m	3.75m	0.45m	=	101.25 "
1	20.0m	3.75m	1.00m	=	75.00 "
2	30.00m	3.75m	0.60m	=	135.00 "
1	9.50m	1.20m	0.30m	=	3.42 "
1	20.0m	3.0m	0.90m	=	54.00 "
Total				=	528.28 m ³
 17/5/2022 AE					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① providing and filling					
brick bats					
528.28.7 Q.V.T.M.B.P-①					
② 2004.96/m ² - MS					1059180.27
					RS. 1059180.27
Add 12% GST ④					RS. 127101.63
Add 1% L-loss ④					RS. 10591.80
Add 10% S. fee ④					RS. 54518.50
					RS. 1251392.20
RS. 1251392.20					Say RS. 12,51,392.00
17/5/2022					AE