

| Road Details |            |           |                                                                                                                   |              |           |                    | Physical Progress Details |                 | Contractor Details       | Work Status | Actual Completion Date |
|--------------|------------|-----------|-------------------------------------------------------------------------------------------------------------------|--------------|-----------|--------------------|---------------------------|-----------------|--------------------------|-------------|------------------------|
| SI No.       | Block      | Scheme    | Road Name                                                                                                         | Total Length | Date      | Date Of Completion | Initial Rectification     | Surface Renewal | Name                     | Work Status | Date (re               |
| 1            | Kursakatta | MR        | Kamaldah to Shankarpur                                                                                            | 0.7          | 11-Aug-21 | 10-Aug-22          | 0.1                       | 0               | Chandra Construction,    | On-going    |                        |
| 2            | Araria     |           | ABM REO ROAD KANEN CHOWK TO BAHNGI (PART-A                                                                        | 1.5          | 21-Sep-19 | 21-Sep-21          | 1                         | 1               | Sathi Construction Prog  | On-going    | Surface comp.          |
| 3            | Sikti      | MMGSY OLD | Dainia to Dahipora Road                                                                                           | 2.9          | 11-Aug-21 | 10-Aug-22          | 2.9                       | 0               | Sanjay Kumar             | On-going    |                        |
| 4            | Kursakatta | MMGSY OLD | Kuwari to Bhimpokhar road                                                                                         | 1.5          | 24-Sep-20 | 23-Sep-21          | 1                         | 0.5             | SANJEEV KUMAR            | On-going    |                        |
| 5            | Araria     | MMGSY OLD | Construction of road from Dabhara P.W.D. road via D                                                               | 5.5          | 21-Sep-20 | 20-Sep-21          | 5.05                      | 5.05            | M/S SATHI CONSTRUC       | Complete    | 25-11-2021             |
| 6            | Kursakatta | MMGSY OLD | Kabilasha Musahri to Rahatmeena via Madantoli prim                                                                | 1.1          | 21-Sep-20 | 20-Sep-21          | 1.1                       | 1.1             | M/S SATHI CONSTRUC       | On-going    | Surface comp.          |
| 7            | Palasi     | PMGSY     | Batwa - Mahadeokol                                                                                                | 6.24         | 21-Sep-20 | 20-Sep-21          | 1                         | 1               | SHAILESH KUMAR SIN       | On-going    |                        |
| 8            | Jokihat    | PMGSY     | Dhobania - Baghmara                                                                                               | 1.43         | 07-Dec-21 | 06-Dec-22          | 0.2                       | 0               | Vts Projects Private Lin | On-going    |                        |
| 9            | Palasi     | PMGSY     | Garahara - Mainpur                                                                                                | 1.9          | 17-Apr-21 | 16-Apr-22          | 1.9                       | 1.9             | Bharat Ratna Pandey      | On-going    | Surface comp.          |
| 10           | Palasi     | PMGSY     | Kankhudia - Bhantabari                                                                                            | 5.39         | 15-Jan-21 | 14-Jan-22          | 0.2                       | 0               | SARWAR ALAM              | On-going    |                        |
| 11           | Palasi     | PMGSY     | Karor PWD Chowk - Kror Dighali                                                                                    | 1.18         | 11-Aug-21 | 10-Aug-22          | 0.2                       | 0               | Chandra Construction,    | On-going    |                        |
| 12           | Palasi     | PMGSY     | Near Garhara - Majalishpur                                                                                        | 7.84         | 15-Jan-21 | 14-Jan-22          | 0.4                       | 0               | SARWAR ALAM              | On-going    |                        |
| 13           | Sikti      | PMGSY     | PWD Ulrail Chowk - Majrakh                                                                                        | 3.54         | 21-Aug-21 | 20-Aug-22          | 0.1                       | 0               | Sanjay Kumar             | On-going    |                        |
| 14           | Palasi     | PMGSY     | REO Road Dehti to Bhikha                                                                                          | 2.6          | 17-Apr-21 | 16-Apr-22          | 2.6                       | 2.6             | Bharat Ratna Pandey      | On-going    | Surface comp.          |
| 15           | Araria     | PMGSY     | Damaili to Baswari                                                                                                | 1.8          | 21-Sep-20 | 20-Sep-21          | 0                         | 0               | M/S SATHI CONSTRUC       | On-going    |                        |
| 16           | Kursakatta | SCP       | Megra to Karahiya                                                                                                 | 2.5          | 21-Sep-20 | 20-Sep-21          | 0                         | 0               | M/S SATHI CONSTRUC       | On-going    |                        |
| 17           | Kursakatta | BADP      | Kuwari to Nepal Boarder                                                                                           | 2            | 21-Sep-20 | 20-Sep-21          | 1.8                       | 1.8             | M/S SATHI CONSTRUC       | On-going    | Surface comp.          |
| 18           | Kursakatta | BADP      | Rajola Ckawk to Dumaria                                                                                           | 1.9          | 24-Sep-20 | 23-Sep-21          | 1                         | 1               | SANJEEV KUMAR            | On-going    |                        |
| 19           | Kursakatta | BADP      | Raojla to Madhubani                                                                                               | 1.4          | 24-Sep-20 | 23-Sep-21          | 1                         | 1               | SANJEEV KUMAR            | On-going    |                        |
| 20           | Araria     | MR        | Construction of road karpuri chtrawas and bal sudha                                                               | 2.8          | 24-Sep-20 | 23-Sep-21          | 2                         | 2               | Sanjeev Kumar            | On-going    | Surface comp.          |
| 21           | Araria     | MR        | A.B.M. REO Road Kanen Chowk to Bahngi                                                                             | 1            | 21-Sep-20 | 20-Sep-21          | 1                         | 1               | Sathi Construction Prog  | Complete    | 25-11-2021             |
| 22           | Palasi     | MMGSY OLD | Kankhudia PWD road to Ganghali Baradbatta PM road                                                                 | 2.86         | 17-Apr-21 | 16-Apr-22          | 1.5                       | 1.5             | Bharat Ratna Pandey      | On-going    | Surface comp.          |
| 23           | Kursakatta | MMGSY OLD | Maheshkhut to Mehdipur Via Pararia                                                                                | 1.9          | 11-Aug-21 | 10-Aug-22          | 0.2                       | 0               | Chandra Construction,    | On-going    |                        |
| 24           | Palasi     | MMGSY OLD | PM Road Mohania of Palasi Block Mohania PWD road                                                                  | 1.85         | 17-Apr-21 | 16-Apr-22          | 1.5                       | 1.5             | Bharat Ratna Pandey      | On-going    | Surface comp.          |
| 25           | Jokihat    | MMGSY OLD | Construction of Road from kamat to kamat Village ro                                                               | 1.37         | 07-Dec-21 | 06-Dec-22          | 0.2                       | 0               | Vts Projects Private Lin | On-going    |                        |
| 26           | Kursakatta | MMGSY OLD | Construction of road Bagdera B.T road to Sonamani Dham Via Naya tola Sikatia and Sonamani Godown Under M.M.G.S.Y. | 3.4          | 21-Sep-20 | 20-Sep-21          | 3.3                       | 3.3             | M/S SATHI CONSTRUC       | On-going    | Surface comp.          |
| 27           | Araria     | MMGSY OLD | Construction of road form Sahasmal chowk Patengna                                                                 | 2.8          | 24-Sep-20 | 23-Sep-21          | 2.8                       | 2.8             | SANJEEV KUMAR            | On-going    | Surface comp.          |
| 28           | Araria     | PMGSY     | Pategana High School to Saguna Road                                                                               | 0.9          | 21-Sep-20 | 20-Sep-21          | 0.9                       | 0.9             | Sathi Construction Prog  | Complete    | 25-11-2021             |
| 29           | Araria     | PMGSY-NEA | Chatar - Mirzapur                                                                                                 | 2.1          | 21-Sep-20 | 20-Sep-21          | 2.1                       | 2.1             | M/S SATHI CONSTRUC       | Complete    | 25-11-2021             |
| 30           | Araria     | PMGSY-NEA | Rampur Makhtiarpur - Lahna                                                                                        | 4.3          | 21-Sep-20 | 21-Sep-21          | 4.3                       | 3               | Sathi Construction Prog  | On-going    |                        |

|    |         |           |                                                   |      |           |           |     |     |                                  |          |               |
|----|---------|-----------|---------------------------------------------------|------|-----------|-----------|-----|-----|----------------------------------|----------|---------------|
| 31 | Jokihat | PMGSY-NEA | Bhuna - Pachaili_Saidpur                          | 1.9  | 03-Sep-21 | 02-Sep-22 | 0.2 | 0   | Dev Brothers Construct           | On-going |               |
| 32 | Jokihat | PMGSY-NEA | Bhuna - Masuria via Majgawan Part A               | 3.25 | 03-Sep-21 | 02-Sep-22 | 0.2 | 0   | Dev Brothers Construct           | On-going |               |
| 33 | Araria  | PMGSY-NEA | REO Road Rampur - Kodarkatti                      | 6.4  | 04-Dec-20 | 03-Dec-21 | 6.4 | 6.4 | Graystone Infra Tech P           | On-going | Surface comp. |
| 34 | Jokihat | PMGSY-NEA | Main_Road - Dhurgaon_via_Marichgaon               | 2.7  | 07-Jul-21 | 06-Jul-22 | 0.1 | 0   | Narayani Technos Private Limited |          |               |
| 35 | Jokihat | PMGSY-NEA | Fatki Chowk Kakan - Dubba                         | 4.7  | 07-Jul-21 | 06-Jul-22 | 0.1 | 0   | Narayani Technos Priva           | On-going |               |
| 36 | Araria  | PMGSY-NEA | NH 57 - Paiktola via Kushiargaon Part B           | 6    | 04-Dec-20 | 03-Dec-21 | 6   | 6   | Graystone Infra Tech P           | On-going | Surface comp. |
| 37 | Palasi  | PMGSY-NEA | Kankhudiya - Miapur                               | 7.3  | 21-Sep-20 | 20-Sep-21 | 3   | 0   | SHAILESH KUMAR SIN               | On-going |               |
| 38 | Araria  | PMGSY-NEA | Gelhabari Premnagar - Rajokhar, Bhagmohabt Part B | 5    | 20-Sep-20 | 21-Sep-21 | 5   | 5   | M/S SATHI CONSTRUCT              | Complete | 25-11-2021    |
| 39 | Araria  | PMGSY-NEA | Hasanpur - Bhag Mohabat                           | 4    | 21-Sep-20 | 20-Sep-21 | 4   | 4   | M/S SATHI CONSTRUCT              | Complete | 25-11-2021    |
| 40 | Araria  | PMGSY-NEA | Matiyari - Chatar                                 | 5.5  | 04-Dec-20 | 03-Dec-21 | 5   | 3   | V B Buildcon Prop Diwa           | On-going |               |
| 41 | Araria  | PMGSY-NEA | Matiyari - Gaira                                  | 10   | 21-Sep-20 | 20-Sep-21 | 10  | 10  | Sathi Construction Prop          | Complete | 25-11-2021    |
| 42 | Araria  | PMGSY-NEA | T05-RAJOKHAR BAZAR TO PAIKTOLA (VR5)              | 5.5  | 04-Dec-20 | 03-Dec-21 | 2   | 0   | V B Buildcon Prop Diwa           | On-going |               |