

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दलसिंहसराय।

पत्रांक:- 1106 अतु.

दिनांक:- 09/06/2022

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
सचिव -सह- प्राधिकृत पदाधिकारी, बिहार
ग्रामीण पथ विकास एजेंसी पटना।

विषय- New Maintenance Policy 2018 योजनान्तर्गत 4 पथों का पॉचवर्षीय अनुरक्षण का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि New Maintenance Policy 2018 योजनान्तर्गत 4 पथों का पॉचवर्षीय अनुरक्षण के पथों का पथवार मॉगी जानेवाली आवंटन की सूची इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।


अतः अनुरोध है कि उक्त पथों में आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0- 1) अधियाचना प्रपत्र।

2) 19ए फॉर्म।

3½ IRI Report की छायाप्रति, संलग्न।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, दलसिंहसराय

FORM GFR -19 -A

(see Govt. of India's decision (i) below rule 150)
Form of Utilisation Certificate upto the Month of June 2022

New Maintenance Policy -2018

PIO:- R.W.D. Works, Division, Dalsinghsarai

Month : June 2022

Sl. No.	Name of Scheme	Sanction No.& Date with amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	2	3	4	5
1	Maintenance of Rural Road Under New Maintenance Policy - 2018 MR- 3054	0.00	0.00	Certified that out of Rs.0.00.00 lacs received during the year's 2022-23 in favour of Ex-Engineer, R.W.D. Works Division, Dalsinghsarai a sum of Rs.0.00 lacs has been utilized for the purpose of New Maintenance Policy -2018 as given in the margine for which it was sanctioned and that the balance of Rs 0.00 remaining unutilized at the end of the period under the time of completion.
		0.00	0.00	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have


Kind of Checks Exercised :-

- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- (iii) Construction materials have been tested.
- (iv) Measurments have been recorded in the MB's and test check conducted by the Assistant
- (v) All other codal formalities have overserved

3 Physical Progress Achieved.

- (i) Construction of Road Works
- (ii) Construction of CD Works.

SR. D.A.O
Rural Works Division
Works Division, Dalsinghsarai


09.06.2022
Executive Engineer
Rural Works Division
Works Division, Dalsinghsarai

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :-RWD,Works Divisin,Dalsinghsarai

1	Name of the Road	MDR - Ajnaul West		
2	Batch No.	RM/SA/DAL/19/0012		
3	Project ID	32010302048		
4	Total Length of Road (in Km)	2.28		
5	Length of Road to Meet Required Service Level [Completed length) (in Km) [1]	2.28		
6	No. of Total Quarter (ie 3 Months as a in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	17.83629		
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.8918145		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS	0	60%	0.000
II	SHOULDERS AND	0	10%	0.000
III	CROSS DRAINAGE	0	15%	0.000
IV	SIGNAGE AND ROAD	0	10%	0.000
V	VEGETATION	0	5%	0.000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				0.8918145

Date of inspection by E/I or his agent

Prepared by Contractor's Self Control Unit

Name and Designation of person inspecting road

Date

Signature of person inspecting road

(Signature)

Certify by E/I [signature] Date:-

Executive Engineer
Rural works Department
Works Division,Dalsinghsarai

3.5046

Name of Customer: Maa Shanti Infra Developers Private Limited, Machine no: 19190, Road: JOB9 MDR - Ajnaul West, Date: 29-05-22, Section No: 9, Equation: $Y=0.909X+125.0$

RE 0.1593

-3.186
100

1066.67

Distance*1000 m

2033.33

3000

Aruda
29/05/22
5.15

01/05/22

01/06/22

Name of the work: MDR - Ajnau West

Date	Time	Test No	Distance (meter)	Total Distance (meter)	BUMP (cm)	Speed (Km/Hr)	UI (mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
29-05-22	11:16:00	9	100	100	7.0 cm	7.8 Km/Hr	700.0 mm/Km	761.3	1.184	Good	25.6460085	N	85.858285	E	Normal
29-05-22	11:16:24	9	100	200	16.0 cm	15.4 Km/Hr	1600.0 mm/Km	1579.4	2.272	Good	25.6469011	N	85.8588191	E	Normal
29-05-22	11:16:47	9	100	300	12.0 cm	15.3 Km/Hr	1200.0 mm/Km	1215.8	1.799	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:17:11	9	100	400	13.0 cm	15.0 Km/Hr	1300.0 mm/Km	1306.7	1.918	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:17:38	9	100	500	14.0 cm	12.8 Km/Hr	1400.0 mm/Km	1397.6	2.037	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:17:59	9	100	600	21.0 cm	17.8 Km/Hr	2100.0 mm/Km	2033.9	2.847	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:18:19	9	100	700	13.0 cm	18.0 Km/Hr	1300.0 mm/Km	1306.7	1.918	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:18:39	9	100	800	23.0 cm	17.8 Km/Hr	2300.0 mm/Km	2215.7	3.074	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:18:59	9	100	900	8.0 cm	18.0 Km/Hr	800.0 mm/Km	852.2	1.31	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:19:24	9	100	1000	18.0 cm	13.9 Km/Hr	1800.0 mm/Km	1761.2	2.504	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:19:45	9	100	1100	17.0 cm	17.5 Km/Hr	1700.0 mm/Km	1670.3	2.388	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:20:04	9	100	1200	14.0 cm	18.8 Km/Hr	1400.0 mm/Km	1397.6	2.037	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:20:32	9	100	1300	9.0 cm	13.2 Km/Hr	900.0 mm/Km	943.1	1.434	Good	25.6475801	N	85.8589869	E	Normal
29-05-22	11:20:55	9	100	1400	15.0 cm	15.4 Km/Hr	1500.0 mm/Km	1488.5	2.155	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:21:38	9	100	1500	10.0 cm	8.1 Km/Hr	1000.0 mm/Km	1034	1.556	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:22:05	9	100	1600	12.0 cm	13.6 Km/Hr	1200.0 mm/Km	1215.8	1.799	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:22:28	9	100	1700	22.0 cm	14.8 Km/Hr	2200.0 mm/Km	2124.8	2.961	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:22:48	9	100	1800	11.0 cm	18.3 Km/Hr	1100.0 mm/Km	1124.9	1.678	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:23:07	9	100	1900	18.0 cm	18.9 Km/Hr	1800.0 mm/Km	1761.2	2.504	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:23:26	9	100	2000	24.0 cm	18.4 Km/Hr	2400.0 mm/Km	2306.6	3.186	Good	25.6511126	N	85.8650752	E	Normal
29-05-22	11:23:47	9	100	2100	21.0 cm	17.8 Km/Hr	2100.0 mm/Km	2033.9	2.847	Good	25.6524839	N	85.8702174	E	Normal
29-05-22	11:26:11	9	100	2200	9.0 cm	2.4 Km/Hr	900.0 mm/Km	943.1	1.434	Good	25.6524343	N	85.8714838	E	Normal

8.1. 32 एमने-एलवा जया

29/05/22
55

29/05/22

29/05/22

IRI VALUE
MACHINE ID
2129
19190