

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, ~~Darbhanga~~ Madhubani

Name of Block/Road:- Khajauli / Mangati Baba Chawk to Sharabe Road.

A. For Road

1. Damage Location Chainage:- 0.00 KM to 500 m.

2. Damage Length :- 357.00 m.

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick bats

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:- Brick bat filling.

iv. Restored Length:- 357.00 m.

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :- N/A

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

Satisfactory.

Signature of JE/AE/EE
02/11/24

Signature
(Name of Inspection)

GOVERNMENT OF BIHAR



RURAL WORKS DEPARTMENT

CIRCLE, Darbhanga

Name of Work:-

**Restoration of Mangati Baba Chowk
TO Sharabe Road**

Estimated Cost:-

Rs.

2,62,901 = ∞
5,12,000.00

Length :-

357.0 M

Block:-

Khajauli

Rural Works Division,

Madhubani

REPORT

1 Name of Road:-

RESTORATION OF MANGATI BABA CHOWK TO SHARABE ROAD

2 Name of Circle:-

R.W.D., Works Circle, Darbhanga

3 Name of Division:-

R.W.D., Works Division: Madhubani

4 Block :-

Khajauli

5 Estimated Cost:-

Rs. 5,12,000 /-

6 Administrative Approval:-

Rs. /-

Vide letter No.---35---Dt.-05-06-2021---Sl. --90--

7 Provisions:-


The following Provisions have been made :-


	Cutting at Ch 500 M	Re Cut at Ch 500m	
	<u>Amount</u>	<u>Amount</u>	<u>Length</u>
A LENGTH FOR TEMPORARY RESTORATION	357	0	357 Meter
1 EARTHWORK	0.00	0.00	
2 SAND BAG FOR PROTECTION	0.00	0.00	
3 HUME PIPE LAYING	0.00	0.00	
4 BAMBOO PILE	0.00	0.00	
5 BRICK BAT	4,86,901.00	0.00	
5 Others	0.00	0.00	
Total	4,86,901.00	0.00	
Seigniorage Fee	25,034.00	0.00	
Total	5,11,935.00	0.00	
COST (IN LACS) =		5.119	0.000
GRAND TOTAL		5.119 Lacs	


8 Rate:-

Rates for various item of works of the project have been derived from the "Schedule of Rates 2020 for Road works, Culvert works & Carriage etc. Standard Data Book of Rate Analysis for Rural Road and "Schedule of Rates" effective from 16/04/2020. Labour Rate revised on letter. पत्रांक -मु.नि.(पथ)53/2018-35(अनु) पटना / दिनांक- 11/05/2020.

The all Rates are excluding the Contractor Profit and Over head Charges, but including the Seigniorage Fee, GST & Labour cess etc. The payment will be made on actual work done.


29.10.21
Junior Engineer
RWD Works, Section
Khajauli


25/10/21
Assistant Engineer
RWD Works, Sub-Division
Khajauli


29/10/21
Executive Engineer
RWD Works, Division
Madhubani

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

- 1 Name of PIU:- Executive Engineer. RWD, (W) Division, ARARIA
2 Name of Block:- Khajauli
3 Name of Road:- Mangati Baba Chowk TO Sharabe

A FOR ROAD

- 1 Damage Location/ Chainage :- Cutting at Ch 500 M & Re Cut at Ch 500m & 0 & 0
2 Damage Length :- $357.3 + 0 + 0 + 0 = 357.3$ M
3 Nature of damage :- Crust and Flank washed out.
4 Details of Restoration work
i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
ii Equipments/ Tools being used in Restoration works:- Tractor with trolley & others.
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material
iv Restored Length 357 M

B FOR BRIDGE

- 1 Damage Location/ Chainage :-
2 Damage Length :-
3 Nature of damage :-
4 Details of Restoration work
i Material being in Restoration work :-
ii Equipments/ Tools being used in Restoration works
iii Procedure taken up in Restoration work
iv Restored Length

Not Applicable

J.E

AE

EE

Name of Inspector
EE, RWD, Madhubani

GENERAL ABSTRACT OF COST

NAME OF ROAD :

Mangati Baba Chowk TO Sharabe

DISTRICT Madhubani
BLOCK Khajauli
DIVISION Madhubani
LENGTH FOR TEMPORARY RESTORATION 357.30 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
PART-A	TEMPORARY RESTORATION	
5	BRICK BAT	4,30,886.00
	Others	-
	SUB TOTAL =	4,30,886.00
	GST @ 12 % =	51,706.00
	LABOUR CESS @ 1 % =	4,309.00
	10% — SEIGNIORAGE FEE =	25,034.00
	TOTAL =	5,11,935.00
	COST (IN LACS) =	5.119
	GRAND TOTAL (IN LACS) =	5.120

2,22,520 = 00

2,22,520 = 00

26,702 = 00

2,225 = 00

11,454 = 00

2,62,901 = 00

[Signature]
29-10-21

JE
RWD
Khajauli

AE
RWD
Khajauli

[Signature]
EE
RWD
Madhubani

कार्यपालक अभियन्ता, ग्रांट वार्ड वि० कार्यक्षेत्र - बिहार
के द्वारा समर्पित जॉय प्रोविजन के अन्तर्गत पर-

- Post-Feet T/S for Rs 2,62,901 = 00 (Rupees -
- two lacs sixty two thousand nine hundred one) only.

2020/171522
Superintending Engineer
R.W.D. (W) CIRCLE, DARBHANGA
[Signature]
ABHINAV
17/10/22