

GENERAL ABSTRACT

Name of Road	L025 - T06 Pirakhpur Athar Bansaman	
District	Muzaffarpur	
Block	Bochaha	
Division	Muzaffarpur East-2	
Length of Road	3.75 km	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Brick bats	0.000
2	Bamboo pile	0.141
3	Sand bag	7.002
4	Bamboo Chachari	0.535
	GRAND SUB TOTAL	7.680
TOTAL COST OF PROJECT IN LACS =		7.680

0.157
0.157
8.009
0.606
8.772
8.772
8.774
Lacs

25/11/21
JE

25/11/21
A/E

25/11/21

As Per S.E. Muzaffarpur Circle Muz
Letter No. 11/10/2021
Estimate has been inspected by Muz East-1
E.E. RWD. (10/11/21)

Technically Sanctioned for Rs. 8.772 lacs
(Rs. Eight lacs seventy seven thousand two
hundred) only (provisionally)

Superintending Engineer
Rural Works Department
Work Circle, Muzaffarpur

23/12/21

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTITY	RATE	AMOUNT (in Rs.)
1		WRD 5.7.7	Bamboo pile Labour for cutting and fixing of 62 mm to 75 mm dia. Bamboo pile to size and making shoes and driving etc. complete job as per specification and direction of E/I		294.00	535.2	15734.8896
			As per MB	RM	298.00		15948.26
				Total	298.00	47.37	14118.26
2		WRD 5.7.4	Sand Bag providing cement bag with sand and labour including carriage laying All complete job			37.37	800943.28
			As per MB	No	20344.000	34.42	700240.48
				Total	20344.00		
3		WRD 5.7.9	Bamboo pile Chachari Labour for fitting and fixing split bamboo woven Chachari inn position with 20 swa G.I Wire or 75 mm to 100mm long nails alternative including cost of G.I wire or nails complete job as per specification and direction of E/I			339.03	60618.56
			As per MB	Sqm	178.80		53845.36
				Total	178.80	300.03	768402.10

for 25/10/24

25/11/24

877296.72
877511.00
877511.00

for 25/10/24

Inspection Report for Flood Damage Work

Date

- 1 Name of PIUs : RWD works Division muzaffarpur East-2
- 2 Name of Block/Road : Bockah

A For Road : 1025-706 pirakhpur Athar Bansaman

- 1 Damage Location/Chainage : 0.025 km
- 2 Damage Length : 0.024 km
- 3 Nature of Damage Flood Damage.
- 4 Details of Restoration Works

- i Material being used in Restoration Works : sand bag, Bamboo pile, Bamboo runner, (chachari)
- ii Equipments/Tools being used in Restoration Works : Grabber (Sand Bag - 20,344 Nos. Bamboo pile - 298 m)
- iii Procedure Taken up in Restoration Works : Traffic Bamboo chachari - 178.8
- iv Restored Length 0.024 km

Immediate Restoration by S.M.
Traffic Regulation.
Work found Satisfactory.

B For Bridge

- 1 Damage Location/Chainage
- 2 Damage Length
- 3 Nature of Damage
- 4 Details of Restoration Works

- i Material being used in Restoration Works
- ii Equipments/Tools being used in Restoration Works
- iii Procedure Taken up in Restoration Works
- iv Restored Length

NA.

25/11/21
Signature of JE/AE/EE
Santosh Kumar
25/11/21
S-E

25/11/21

25/11/21
Signature
(Name of Inspector)