

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई।

पत्रांक ४९१/२०२०

जमुई, दिनांक २०.६.२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui

Block Name:- Sikandara

1	Name of the Road	Rupabel to Mahingro via Dipakarhar road		
2	Batch No.	RM/JA/JAM/20/0009		
3	Project ID	28411033594		
4	Total Lenth of Road (in KM)	1.80		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	1.80		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	20.42835		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.02142		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.02142

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

20/06/2022

(Signature)

Und 20/6/22

Signature of person inspecting road

Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												
	Grass Control												
OM401	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil	Nil						Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil	Nil						Not Required
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil	Nil						Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil	Nil						Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil	Nil						Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil	Nil						Not Required
OM500	Safety Signage and Road												
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil	Nil						Not Required
OM502	Guard Stones	Ln	N/A	N/A	N/A	N/A	N/A						Not Required
OM503	Distance Stones	No	N/A	N/A	N/A	N/A	N/A						Not Required
OM504	Road Marking	M ²	Nil	Nil	Nil	Nil	Nil						Not Required
	Other activities												

Bidder

Executive Engineer, R.W.D.Works Division-Jammu

Division, Jammu

20/6/22

of Work-Rupabel to Mahingro via Dipakarhar road

Name of Contractor-Ujhandi Construction Pvt.ltd

Project Report for Training GUV via Dipkalindri Road												
Date	Time	Section	Length	Bumps	Speed	OR	IRI	ATEGOR	Latitude	Longitude	Event	
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD				
20/6/22	13:23:11	10	0.1	370	0	3700	3405	G	24.81796	86.17727	Normal	
20/6/22	13:23:11	10	0.1	320	10.1	3200	2991	G	24.81832	86.1675	Normal	
20/6/22	13:24:0	10	0.1	360	10.1	3600	3322	G	24.81869	86.15558	Normal	
20/6/22	13:24:21	10	0.1	340	10.1	3400	3156	G	24.81918	86.14982	Normal	
20/6/22	13:24:21	10	0.1	390	10.1	3900	3570	G	24.82	86.15235	Speed Breaker	
20/6/22	13:25:0	10	0.1	370	10.1	3700	3405	G	24.8209	86.1542	Normal	
20/6/22	13:25:0	10	0.1	380	20.2	3800	3487	G	24.82178	86.15638	Normal	
20/6/22	13:25:32	10	0.1	390	10.1	3900	3570	G	24.82246	86.16295	Normal	
20/6/22	13:26:7	10	0.1	390	10.1	3900	3570	G	24.823	86.16598	Normal	
20/6/22	13:26:7	10	0.1	390	10.1	3900	3570	G	24.823	86.16598	Normal	
20/6/22	13:26:7	10	0.1	320	10.1	3200	2991	G	24.82417	86.17003	Normal	
20/6/22	13:26:42	10	0.1	350	10.1	3500	3239	G	24.82492	86.16615	Normal	
20/6/22	13:27:18	10	0.1	340	10.1	3400	3156	G	24.82579	86.167	Normal	
20/6/22	13:27:18	10	0.1	380	10.1	3800	3487	G	24.82665	86.16447	Normal	
20/6/22	13:28:0	10	0.1	360	10.1	3600	3322	G	24.82702	86.15757	Normal	
20/6/22	13:28:28	10	0.1	390	10.1	3900	3570	G	24.82694	86.14763	Speed Breaker	
20/6/22	13:28:28	10	0.1	350	10.1	3500	3239	G	24.82709	86.13803	Normal	
20/6/22	13:29:3	10	0.1	310	10.1	3100	2908	G	24.82705	86.12793	Normal	
		Length	1.8			Total IRI	59958					

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3100$$

$$Y = 2908$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Wd 26/6/22

Executive Engineer
Rural Work Department
Works Division-Jamui

As Analyzer

Name of Customer : UJHANDI CONSTRUCTION P.
Name of Work/ Road : Rupabel to Mahingro via Dipak.
Lab Job number :
Date : 20-06-2022
Section No. 10

Test Date : 20-06-2022
Machine No : 399
Start S No : 0.000
Start E No : 1.800
Weather :
Start Location :
End Location :
Road Name : Rupabel to Mahingro via Dipak
Road Type : (R) RUPAL ROAD
Side :
Interval :
UV Range : 1908 To 5000 mm/km
Dist Range : 0 To 1.9
Equation : $Y = 0 * X^2 + 0.828 * X + 341.6$

Print

Generate Report and Graph

Redraw Graph

Map View

File : D:\RTTM\myr policy offline Requisition\Ashok\PIR VALU\Ujhandi\21.01.21\20011330.Xls. Section No. :10. Eqn :
Name of Customer : UJHANDI CONSTRUCTION PVT. LTD. Name of Work/ Road : Rupabel to Mahingro via

