

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दलसिंहसराय।

पत्रांक:- 1145

दिनांक:- 22-06-2022

प्रेषक,

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,

सचिव -सह- प्राधिकृत पदाधिकारी, बिहार

ग्रामीण पथ विकास एजेंसी पटना।

विषय-

New Maintenance Policy 2018 योजनान्तर्गत 4 पथों का पॉचवर्षीय अनुरक्षण का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि New Maintenance Policy 2018 योजनान्तर्गत पॉचवर्षीय अनुरक्षण के पथों का पथवार मॉगी जानेवाली आवंटन की सूची इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।


अतः अनुरोध है कि उक्त पथों में आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०- 1) अध्याचना प्रपत्र।

2) 19ए फॉर्म।

3½ IRI Report की छायाप्रति संलग्न।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, दलसिंहसराय

FORM GFR -19 -A

(see Govt. of India's decision (i) below rule 150)

Form of Utilisation Certificate upto the Month of June 2022

New Maintenance Policy -2018

PIO:- R.W.D. Works, Division , Dalsinghsarai

Month : June 2022

Sl. No.	Name of Scheme	Sanction No.& Date with amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	2	3	4	5
1	Maintenance of Rural Road Under New Maintenance Policy - 2018 MR- 3054	0.00	0.00	Certified that out of Rs.0.00.00 lacs received during the year's 2022-23 in favour of Ex-Engineer, R.W.D. Works Division, Dalsinghsarai a sum of Rs.0.00 lacs has been utilized for the purpose of New Maintenance Policy -2018 as given in the margine for which it was sanctioned and that the balance of Rs 0.00 remaining unutilized at the end of the period under the time of completion.
		0.00	0.00	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have

Kind of Checks Exercised :-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- (iii) Construction materials have been tested.
- (iv) Measurments have been recorded in the MB's and test check conducted by the Assistant
- (v) All other codal formalities have overserved

3 Physical Progress Achieved.

- (i) Construction of Road Works
- (ii) Construction of CD Works.


SR. D.A.O

Rural Works Division
Works Division, Dalsinghsarai


22-06-2022

Executive Engineer
Rural Works Division
Works Division, Dalsinghsarai

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :-RWD, Works Divisin, Dalsinghsarai

1	Name of the Road	Raipur Bazar se Bhalbhadrapur Meshi		
2	Batch No.	RM/SA/DAL/19/0001		
3	Project ID	10105082		
4	Total Length of Road (in Km)	3.5		
5	Length of Road to Meet Required Service Level [Completed length] (in Km)	3.5		
6	No. of Total Quarter (ie 3 Months as a in 5 years) [1]	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	34.29299		
8	Quarterly Payment :2/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.7146495		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS		60%	
II	SHOULDERS AND		10%	
III	CROSS DRAINAGE		15%	
IV	SIGNAGE AND ROAD		10%	
V	VEGETATION		5%	
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]		1.7146495		

Date of inspection by E/I or his agent

Prepared by Contractor's Self Control Unit

Name and Designation of person inspecting road

Date

Signature of person inspecting road

(Signature)

Certify by E/I [signature] Date:-

Executive Engineer
Rural works Department
Works Division, Dalsinghsarai

me of Customer: RATNESH CONSTRUCTION PRIVATE LIMITED, Machine no: 19190, Road: Raipur Bazar se Bhalbhadrapur Mesli Tak, Date: 29-05-22, Section No: 16, Equation: $Y=0.909X+$

36276

0.1649

-3.296
100

1075

2050

Distance 1000 m

3025

40

Shamsh
22/6/22
f.c

Shamsh
22/6/22
f.c

Shamsh
22/6/22

Name of the work: Raipur Bazar se Bhalbhadrapur Meshi Tak

Date	Time	Test No	Distance (meter)	Total Distance (meter)	BUMP (cm)	Speed (Km/Hr)	UI (mm/Km)	Corrected UI (mm/km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
29-05-22	17:17:33	16	100	100	35.0 cm	7.6 Km/Hr	3500.0 mm/Km	1488.5	2.155	Good	25.6940031	N	85.6647654	E	Normal
29-05-22	17:18:33	16	100	200	31.0 cm	5.9 Km/Hr	3100.0 mm/Km	1488.5	2.847	Good	25.6951342	N	85.6654825	E	Normal
29-05-22	17:19:08	16	100	300	34.0 cm	10.4 Km/Hr	3400.0 mm/Km	2033.9	2.037	Good	25.6950121	N	85.6665735	E	Normal
29-05-22	17:19:44	16	100	400	39.0 cm	10.1 Km/Hr	3900.0 mm/Km	1397.6	2.619	Good	25.6948538	N	85.6677408	E	Normal
29-05-22	17:20:14	16	100	500	33.0 cm	11.6 Km/Hr	3300.0 mm/Km	1852.1	1.918	Good	25.6948824	N	85.6685724	E	Normal
29-05-22	17:20:48	16	100	600	29.0 cm	10.6 Km/Hr	2900.0 mm/Km	1306.7	3.298	Good	25.6951094	N	85.6693048	E	Normal
29-05-22	17:21:19	16	100	700	35.0 cm	11.7 Km/Hr	3500.0 mm/Km	2397.5	2.155	Good	25.6959448	N	85.6702814	E	Normal
29-05-22	17:21:44	16	100	800	33.0 cm	14.2 Km/Hr	3300.0 mm/Km	1488.5	3.074	Good	25.6968279	N	85.6705408	E	Normal
29-05-22	17:22:16	16	100	900	35.0 cm	11.2 Km/Hr	3500.0 mm/Km	2215.7	2.155	Good	25.6975794	N	85.6708307	E	Normal
29-05-22	17:22:40	16	100	1000	38.0 cm	15.1 Km/Hr	3800.0 mm/Km	1488.5	1.31	Good	25.6980486	N	85.671731	E	Normal
29-05-22	17:23:07	16	100	1100	32.0 cm	13.1 Km/Hr	3200.0 mm/Km	852.2	1.799	Good	25.6989107	N	85.6719599	E	Normal
29-05-22	17:23:26	16	100	1200	38.0 cm	18.6 Km/Hr	3800.0 mm/Km	1215.8	1.31	Good	25.6995442	N	85.6719446	E	Normal
29-05-22	17:23:46	16	100	1300	35.0 cm	18.0 Km/Hr	3500.0 mm/Km	852.2	2.155	Good	25.7006445	N	85.6721506	E	Normal
29-05-22	17:24:08	16	100	1400	34.0 cm	16.6 Km/Hr	3400.0 mm/Km	1488.5	2.037	Good	25.7012262	N	85.6723795	E	Normal
29-05-22	17:24:27	16	100	1500	37.0 cm	18.5 Km/Hr	3700.0 mm/Km	1397.6	2.388	Good	25.7020273	N	85.6733561	E	Normal
29-05-22	17:24:47	16	100	1600	31.0 cm	18.1 Km/Hr	3100.0 mm/Km	1670.3	2.847	Good	25.7027559	N	85.6743021	E	Normal
29-05-22	17:25:08	16	100	1700	33.0 cm	17.4 Km/Hr	3300.0 mm/Km	2033.9	2.847	Good	25.7031546	N	85.6747065	E	Normal
29-05-22	17:25:28	16	100	1800	37.0 cm	18.1 Km/Hr	3700.0 mm/Km	2215.7	3.074	Good	25.7043066	N	85.6748514	E	Normal
29-05-22	17:25:54	16	100	1900	33.0 cm	13.7 Km/Hr	3300.0 mm/Km	1670.3	2.388	Good	25.7049074	N	85.6754923	E	Normal
29-05-22	17:26:17	16	100	2000	36.0 cm	15.7 Km/Hr	3600.0 mm/Km	2215.7	3.074	Good	25.7051001	N	85.6764994	E	Normal
29-05-22	17:26:40	16	100	2100	31.0 cm	15.3 Km/Hr	3000.0 mm/Km	1579.4	2.272	Good	25.7056398	N	85.6773767	E	Normal
29-05-22	17:27:06	16	100	2200	29.0 cm	13.7 Km/Hr	2900.0 mm/Km	1579.4	2.272	Good	25.7055426	N	85.677865	E	Normal
29-05-22	17:27:25	16	100	2300	35.0 cm	18.7 Km/Hr	3500.0 mm/Km	1852.1	2.619	Good	25.7059222	N	85.67865	E	Normal
29-05-22	17:27:51	16	100	2400	30.0 cm	14.4 Km/Hr	3000.0 mm/Km	1488.5	2.155	Good	25.7061415	N	85.6792002	E	Normal
29-05-22	17:28:25	16	100	2500	39.0 cm	10.5 Km/Hr	3900.0 mm/Km	1943	2.734	Good	25.706727	N	85.6800318	E	Normal
29-05-22	17:28:47	16	100	2600	37.0 cm	16.2 Km/Hr	3700.0 mm/Km	1943	2.734	Good	25.706954	N	85.6804666	E	Normal
29-05-22	17:29:05	16	100	2700	32.0 cm	19.4 Km/Hr	3200.0 mm/Km	1670.3	2.388	Good	25.7073336	N	85.6815424	E	Normal
29-05-22	17:29:26	16	100	2800	36.0 cm	17.8 Km/Hr	3600.0 mm/Km	1215.8	1.799	Good	25.7080088	N	85.6821604	E	Normal
29-05-22	17:29:45	16	100	2900	37.0 cm	18.5 Km/Hr	3700.0 mm/Km	1579.4	2.272	Good	25.7087984	N	85.6832666	E	Normal
29-05-22	17:30:02	16	100	3000	38.0 cm	20.7 Km/Hr	3800.0 mm/Km	1670.3	2.388	Good	25.7094622	N	85.6835642	E	Normal
29-05-22	17:30:02	16	100	3000	38.0 cm	20.7 Km/Hr	3800.0 mm/Km	1670.3	2.388	Good	25.7094622	N	85.6838236	E	Normal

29-05-22	17:30:24	16	100	3100	37.0 cm	17.1 Km/Hr	3700.0 mm/Km	1670.3	2.388	Good	25.7106695	N	85.6843424	E	Normal
29-05-22	17:30:51	16	100	3200	35.0 cm	13.3 Km/Hr	3500.0 mm/Km	1488.5	2.155	Good	25.7115316	N	85.6846018	E	Normal
29-05-22	17:31:20	16	100	3300	39.0 cm	12.7 Km/Hr	3900.0 mm/Km	1852.1	2.619	Good	25.7121019	N	85.6839685	E	Normal
29-05-22	17:31:43	16	100	3400	32.0 cm	14.8 Km/Hr	3200.0 mm/Km	2124.8	2.961	Good	25.7129641	N	85.6840677	E	Normal
29-05-22	17:34:47	16	100	3500	33.0 cm	1.9 Km/Hr	3300.0 mm/Km	1306.7	1.918	Good	25.7132254	N	85.6841516	E	Normal

Spent
22/6/22
f.c

Spent
22/6/22
f.c

Spent
22/6/22
f.c

IRI VALUE 2363
MACHINE ID 19190