

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/क

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।


विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग: अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेत्तर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-... 25.7.12/21

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- ROSERA.....

2. Name of Block:- Bithan

3. Name of Road/Bridge- Chaudauli Sikma

A. For Road.

1. Damage Location/Chainage :- $\frac{25.711205}{86.263713}$, $\frac{25.693112}{86.277298}$, $\frac{25.711205}{86.263713}$, $\frac{25.697375}{86.262707}$

2. Damage Length :- 0.300 Km

3. Nature of Damage :- Due to Heavy rain cuts

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.300 Km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

very close found Sak's factory.

[Signature]
7/12/21

J.E.

[Signature]
7/12/21

A.E.

[Signature]
7/12/21

Executive Engineer,

R.W.D Works Division,

ROSERA

[Signature]
7/12/21


Signature Engineer
R.W.D Works Division
Manjhaul Bakhari

पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लंबाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Bithan Larjhaghat to Darbhanga Jila ke Samaila Path	Brick Bat Filling	0.700	7.86	पूर्ण
Bithan Parkauli - Tetrahi	Brick Bat Filling	0.9	11.09	पूर्ण
Bithan Village Bardauni (T01) To Manorwa Khaira	Brick Bat Filling	0.3	4.93	पूर्ण
Bithan L023-L022 to Khota tilakpur (TRACK23)	Brick Bat Filling	0.25	7.68	पूर्ण
Bithan MDR - Laxminia	Brick Bat Filling	0.3	13.97	पूर्ण
Bithan Chardauli - Sihma	Brick Bat Filling	0.3	4.96	पूर्ण
Bithan L053-L038 Tetrahi to Shanichara	Brick Bat Filling	0.25	5.67	पूर्ण
Bithan L051-T01 Bardauni to Manorwa Khera	Brick Bat Filling	0.3	4.15	पूर्ण
Bithan L048-L037 To Khairakot	Brick Bat Filling	0.3	7.83	पूर्ण
Bithan PWD Road to Kelwari Dhala To Kelwari Village	Brick Bat Filling	0.3	3.76	पूर्ण
Bithan L034-T02 To Marthua (VR34)	Brick Bat Filling	0.3	4.85	पूर्ण
Bithan L028-T01 Tabolao Padri Near Pushaho (VR28)	Brick Bat Filling	0.3	19.71	पूर्ण
Bithan L047-T01 to Salhabujurg (TRACK47)	Brick Bat Filling	0.6	12.95	पूर्ण
Bithan L046-L045 To Salha Chandan (TRACK46)	Brick Bat Filling	0.3	5.46	पूर्ण
Bithan Bithan High School Phool Gachhi To Parri Vaya Batardiha Path	Brick Bat Filling	0.3	8.23	पूर्ण
Bithan To2 to Belsandi	Brick Bat Filling	0.2	2.75	पूर्ण
Bithan Bithan REO Road to Karanchi Sirsia	Brick Bat Filling	0.7	9.79	पूर्ण
Bithan Bithan- Jagmohra	Brick Bat Filling	0.3	3.35	पूर्ण
Bithan L045-T01 To Chirautana (TRACK45)	Brick Bat Filling	0.3	5.71	पूर्ण
Bithan L056-L045 to Salha chanda RCC Beidge at ch-900 m	Brick Bat Filling	0.6	6.25	पूर्ण

Rajni
2/12/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-बखड़ी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Bithan
Name of Road :	<u>Chandauli - sihma</u>		


SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

तकनीकी प्रतिवेदन

पथ का नाम:— Chardauli - sihma

प्राक्कलित राशि— 4.96
6.95 लाख

उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।




Junior Engineer

RWD (w)Section , Bithan



Assistant Engineer

RWD (w)Sub Division , Bithan



Executive Engineer
RWD (w)

Division,Rosera

FDR

Detailed Estimate for

Chardauli - sihma

Block : Bithan
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work	Amount (In Rs)	
		As per Estimate	
	Total Cost for Pavement Works		439047.34
	Total Cost of Project :	Rs -	439047.34
	Total Cost Including (GST + L.Cess) 13% :	Rs -	57076.15
	Total :	Rs -	496123.50
	Say (Lakh) :	Rs -	4.96

[Signature]
27/10/21
Junior Engineer
RWD (W) Section, Bithan

[Signature]
27/10/21
Asstt. Engineer
RWD (W) S. Div. Bithan

[Signature]
Executive Engineer
RWD (W) Div, Rosera

Sanctioned
Approved for Rs 4.96 Lac say four Lakh —
thousand and only including O.H. charge.

[Signature]
10/11/21
T.A

[Signature]
10/12/21
बिहार विधान
सभा काठं विभाग
काठं विभाग, प्रवर्तकी

①

FDR

Chardauli - silma


District : Samastipur
Block : Bithan

Total Length (Km): 0.30

SI No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			1	25.00	3.60	0.15	cum	13.50		
			1	40.00	3.75	0.75	cum	112.50		
			1	50.00	3.00	0.30	cum	45.00		
			5	25.00	1.39	0.30	cum	52.13		
			2	30.00	1.75	0.30	cum	31.50		
		Total Quantity :					cum	254.63	1724.29	439047.34
		Total Cost of Pavement in Rs :								
									4.39	


Junior Engineer
RWD (W) Section, Bithan


Asstt. Engineer
RWD (W) S. Div. Bithan


Executive Engineer
RWD (W) Div, Rosera