

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 14713160

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग: अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-.....7/12/21

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :-Rocera.....

2. Name of Block:-

:- Bithan

3. Name of Road/Bridge-

:- T02 to Belandri

A. For Road.

1. Damage Location/Chainage

:- $\frac{25.733508}{86.282732}$, $\frac{25.733433}{86.282692}$, $\frac{25.73342}{86.282662}$, $\frac{25.73379}{86.282775}$

2. Damage Length

:- 0.20 km

3. Nature of Damage

:- Due to flood crust and flank damage

4. Details of Restoration Works

:- Brick bat filling.

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.200 km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :


7/12/21

J.E.


7/12/21


A.E.



Executive Engineer,
R.W.D Works Division,

ROSERA

work done, found satisfactory.


8/12/21

Executive Engineer
Signature
RWD Works Division
(Name of Inspector)


प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लंबाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Bithan	Larjhaghat to Darbhanga Jila ke Samaila Path	Brick Bat Filling	0.700	7.86	पूर्ण
Bithan	Parkauli - Tetrahi	Brick Bat Filling	0.9	11.09	पूर्ण
Bithan	Village Bardauni (T01) To Manorwa Khaira	Brick Bat Filling	0.3	4.93	पूर्ण
Bithan	L023-L022 to Khota tilakpur (TRACK23)	Brick Bat Filling	0.25	7.68	पूर्ण
Bithan	MDR - Laxminia	Brick Bat Filling	0.3	13.97	पूर्ण
Bithan	Chardauli - Sihma	Brick Bat Filling	0.3	4.96	पूर्ण
Bithan	L053-L038 Tetrahi to Shanichara	Brick Bat Filling	0.25	5.67	पूर्ण
Bithan	L051-T01 Bardauni to Manorwa Khera	Brick Bat Filling	0.3	4.15	पूर्ण
Bithan	L048-L037 To Khairakot	Brick Bat Filling	0.3	7.83	पूर्ण
Bithan	PWD Road to Kelwari Dhaia To Kelwari Village	Brick Bat Filling	0.3	3.76	पूर्ण
Bithan	L034-T02 To Marthua (VR34)	Brick Bat Filling	0.3	4.85	पूर्ण
Bithan	L028-T01 Tabolao Padri Near Pushaho (VR28)	Brick Bat Filling	0.3	19.71	पूर्ण
Bithan	L047-T01 to Salhabujurg (TRACK47)	Brick Bat Filling	0.6	12.95	पूर्ण
Bithan	L046-L045 To Salha Chandan (TRACK46)	Brick Bat Filling	0.3	5.46	पूर्ण
Bithan	Bithan High School Phool Gachhi To Parri Vaya Batardiha Path	Brick Bat Filling	0.3	8.23	पूर्ण
Bithan	To2 to Belsandi	Brick Bat Filling	0.2	2.75	पूर्ण
Bithan	Bithan REO Road to Karanchi Sirsia	Brick Bat Filling	0.7	9.79	पूर्ण
Bithan	Bithan- Jagmohra	Brick Bat Filling	0.3	3.35	पूर्ण
Bithan	L045-T01 To Chirautana (TRACK45)	Brick Bat Filling	0.3	5.71	पूर्ण
Bithan	L056-L045 to Salha chanda RCC Beidge at ch-900 m	Brick Bat Filling	0.6	6.25	पूर्ण

Ravi
रासड़ा

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-बखड़ी

4



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Rosera Bithan
------------	------------	---------	--------------------------

Name of
Road :

T02 to Belsandi

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

T02 to Belsandi

Block : Bithan
District : Samastipur

ABSTRACT OF COST FOR ROAD

Sl No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		243491.30
	Total Cost of Project :	Rs -	243491.30
	Total Cost Including (GST + L.Cess) 13% :	Rs -	31653.87
	Total :	Rs -	275145.17
	Say (Lakh) :	Rs -	2.75

[Signature]
27/10/21
Junior Engineer
RWD (W) Section, Rosera
Bithan

[Signature]
27/10/21
Asstt. Engineer
RWD (W) S. Div. Rosera
Bithan

[Signature]
27/10/21
Executive Engineer
RWD (W) Div, Rosera

Sanctioned
Provisionally Technically Approved for Rs 2.75 Lakh say Two Lakh
Seventy five thousand only including O.H. charge.

[Signature]
10/11/21
T.A.

[Signature]
10/12/21
कमलेश्वर चौधरी
आवधिक कार्य विभाग
आवधिक कार्य, समस्तीपुर

तकनीकी प्रतिवेदन

पथ का नाम:— T02 To Belsandi

प्राक्कलित राशि—^{2.75}~~3.93~~ लाख

उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।




Junior Engineer

RWD (w)Section , Bithan



Assistant Engineer

RWD (w)Sub Division , Bithan



Executive Engineer
RWD (w)

Division, Rosera

District : Samastipur
Block : Bithan

FDR
T02 to Belandi

Total Length (Km): 0.20

SI No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			3	20.00	3.00	0.15	cum	27.00		
			1	20.00	3.10	0.20	cum	12.40		
			3	25.00	3.75	0.25	cum	70.31		
			3	15.00	3.50	0.20	cum	31.50		
		Total Quantity :					cum	141.21	1724.29	243491.30
		Total Cost of Pavement in Rs :								2.43

[Signature]
27/10/21
Junior Engineer
RWD (W) Section, Rosera
Patthar

[Signature]
27/10/21
Asstt. Engineer
RWD (W) S. Div. Rosera
Patthar

[Signature]
27/10/21
Executive Engineer
RWD (W) Div, Rosera