

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/20

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय:- जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेत्तर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-...7/12/21...

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- Rosera.....

2. Name of Block:- 1- Rosera

3. Name of Road/Bridge- :- 1058-T01 Vishwakarma Chowk to Dhattha
Purbi (VR40)

A. For Road.

1. Damage Location/Chainage :- 25.78208, 25.783262, 25.782178, 25.778865
86.052956, 86.051093, 86.053692, 86.054711

2. Damage Length :- 0.70 Km

3. Nature of Damage :- Heavy rain cuts and washed out crust.

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.700 Km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

[Signature]
7/12/21

J.E.

[Signature]
7/12/21

A.E.

[Signature]

Executive Engineer,
R.W.D Works Division,
ROSERA

Work done, found satisfactory.

[Signature]
7/12/21

Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/ Motorable कराए गये
पथों की जाँच की सूची।

7

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Rosera	Mabbi Railway Gumti to Hanuman Nagar Sihma Chowk	Brick Bat Filling	0.6	5.70	पूर्ण
Rosera	Udaipur Gaddi to Chakki Dhab	Brick Bat Filling	0.4	6.42	पूर्ण
Rosera	Sonupur Panchgama Motipur Path	Brick Bat Filling	0.6	10.40	पूर्ण
Rosera	Rosera Pachim Gumti se Sahiyar Dih	Brick Bat Filling	0.4	4.98	पूर्ण
Rosera	Panchwati chowk se bandh	Brick Bat Filling	0.4	4.00	पूर्ण
Rosera	Rosera Station Road to UR College	Brick Bat Filling	0.25	4.73	पूर्ण
Rosera	L058-T01 Vishwakarma chowk to Dhattha purbi (VR40)	Brick Bat Filling	0.7	9.52	पूर्ण
Rosera	REO Road to Pithadhobhi	Brick Bat Filling	0.04	5.93	पूर्ण
Rosera	SDO office se UR College	Brick Bat Filling	0.4	7.48	पूर्ण
Rosera	Mabbi Halt to Sagi PWD Road	Brick Bat Filling	1.25	6.81	पूर्ण
Rosera	PWD Road to Thatiya	Brick Bat Filling	0.25	5.63	पूर्ण
Rosera	Malikana Mushahari To Hanuman Nagar se Age	Brick Bat Filling	0.36	4.96	पूर्ण
Rosera	L059-T01 Bhabha Das To Purani Bhirha Harijan Tol (VR41)	Brick Bat Filling	0.1	1.96	पूर्ण
Rosera	Bhavadas Asthal to Bhorha Via Shahpur	Brick Bat Filling	0.4	2.83	पूर्ण


Total - 81.36 Km.

[Signature]
नाम

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-बखरी

27



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Rosera
Name of Road :	<u>L058-T01 Vishwakarma Chowk to Dhattha Purvi (VR40)</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

L058-T01 Vishwakarma Chowk to Dhattha Purvi (VR40)

Block : Rosera
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		842746.74
	Total Cost of Project :	Rs -	842746.74
	Total Cost Including (GST + L.Cess) 13% :	Rs -	109557.08
	Total :	Rs -	952303.81
	Say (Lakh) :	Rs -	9.52

[Signature]
27/10/21
Junior Engineer

RWD (W) Section, Rosera

[Signature]
27/10/21
Asstt. Engineer

RWD (W) S. Div. Shivajinagar

[Signature]
27/10/21
Executive Engineer
RWD (W) Div, Rosera

Sanctioned
from technical drawing approved for Rs 9.52 Lakh say nine lakh
As say two thousand only with only 0.11 charge only,

[Signature]
10/12/21
T. A


[Signature]
10/12/21
व्यक्तिगत कार्य
आवश्यक कार्य विभाग
कार्य संयोजक, प्रयोजनीय

तकनीकी प्रतिवेदन

पथ का नाम:- L058-T01 Vishwakarma Chowk to Dhattha Purvi (VR40)

प्राक्कलित राशि- 10.71 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w)Section , Rosera


Assistant Engineer

RWD (w)Sub Division , Rosera


Executive Engineer
RWD (w)
Division, Rosera

FDR

L058-T01 Vishwakarma Chowk to Dhattha Purvi (VR40)

District : Samastipur
Block : Rosera

Total Length (Km): 0.70

Sl No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			4	20.00	3.00	0.175	cum	42.00		
			6	20.00	2.75	0.10	cum	33.00		
			2	15.00	2.75	0.25	cum	20.63		
			2	10.00	2.75	0.30	cum	16.50		
			2	5.00	3.00	0.40	cum	12.00		
			3	24.00	3.75	0.25	cum	67.50		
			2	16.00	3.75	0.30	cum	36.00		
			2	8.00	3.75	0.30	cum	18.00		
			2	20.00	3.20	0.25	cum	32.00		
			2	35.00	3.75	0.20	cum	52.50		
			4	10.00	3.75	0.20	cum	30.00		
			1	15.00	3.30	0.25	cum	12.38		
			3	5.00	3.75	0.20	cum	11.25		
			4	35.00	3.00	0.25	cum	105.00		
		Total Quantity :					cum	488.75	1724.29	842746.74
		Total Cost of Pavement in Rs :								8.43

22/10/21

Junior Engineer

RWD (W) Section, Bithan

Asstt. Engineer

RWD (W) S. Div. Rosera

Executive Engineer

RWD (W) Div, Rosera