

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 14713140

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय-

जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:-

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेत्तर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



2/12/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :-

2. Name of Block:- *Bitham*

3. Name of Road/Bridge- *TO, Bardauni to Manorma Khara*

A. For Road.

1. Damage Location/Chainage :- $\frac{25.710341}{86.326373}, \frac{25.710856}{86.325647}, \frac{25.715309}{86.323793}, \frac{25.711797}{86.325395}$

2. Damage Length :- *0.300km*

3. Nature of Damage :- *Due to Heavy rain cuts*

4. Details of Restoration Works :- *Brick bat filling*

- Material being used in Restoration Works :
- Equipments/Tools being used in Restoration Works:
- Procedure taken up in Restoration Works :
- Restored Length : *0.300km*

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

- Material being used in Restoration Works :
- Equipments/Tools being used in Restoration works :
- Procedure taken up in Restoration Works :
- Restored Length :

Work done, found satisfactory.

[Signature]
7/12/21
J.E.

[Signature]
7/12/21
A.E.

[Signature]
Executive Engineer,
R.W.D Works Division,
ROSER A

[Signature]
8/12/21
Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari


प्रखंड	पथ का नाम	कराए गए कार्य	मरम्माति कराए जाने हेतु पथ की लम्बाई किलोमिटर	मरम्माति कराए जाने हेतु पथ की रीशी	अभियुक्ती
Bithan	Larjhaghat to Darbhanga Jila ke Samaila Path	Brick Bat Filling	0.700	7.86	पूर्ण
Bithan	Parkauli - Tetrahi	Brick Bat Filling	0.9	11.09	पूर्ण
Bithan	Village Bardauni (T01) To Manorwa Khaira	Brick Bat Filling	0.3	4.93	पूर्ण
Bithan	L023-L022 to Khota tilakpur (TRACK23)	Brick Bat Filling	0.25	7.68	पूर्ण
Bithan	MDR - Laxminia	Brick Bat Filling	0.3	13.97	पूर्ण
Bithan	Chardauli - Sihma	Brick Bat Filling	0.3	4.96	पूर्ण
Bithan	L053-L038 Tetrahi to Shanichara	Brick Bat Filling	0.25	5.67	पूर्ण
Bithan	L051-T01 Bardauni to Manorwa Khera	Brick Bat Filling	0.3	4.15	पूर्ण
Bithan	L048-L037 To Khairakot	Brick Bat Filling	0.3	7.83	पूर्ण
Bithan	PWD Road to Kelwari Dhala To Kelwari Village	Brick Bat Filling	0.3	3.76	पूर्ण
Bithan	L034-T02 To Marthua (VR34)	Brick Bat Filling	0.3	4.85	पूर्ण
Bithan	L028-T01 Tabolao Padri Near Pushaho (VR28)	Brick Bat Filling	0.3	19.71	पूर्ण
Bithan	L047-T01 to Salhabujurg (TRACK47)	Brick Bat Filling	0.6	12.95	पूर्ण
Bithan	L046-L045 To Salha Chandan (TRACK46)	Brick Bat Filling	0.3	5.46	पूर्ण
Bithan	Bithan High School Phool Gachhi To Parri Vaya Batardiha Path	Brick Bat Filling	0.3	8.23	पूर्ण
Bithan	To2 to Belsandi	Brick Bat Filling	0.2	2.75	पूर्ण
Bithan	Bithan REO Road to Karanchi Sirsia	Brick Bat Filling	0.7	9.79	पूर्ण
Bithan	Bithan- Jagmohra	Brick Bat Filling	0.3	3.35	पूर्ण
Bithan	L045-T01 To Chirautana (TRACK45)	Brick Bat Filling	0.3	5.71	पूर्ण
Bithan	L056-L045 to Salha chanda RCC Beidge at ch-900 m	Brick Bat Filling	0.6	6.25	पूर्ण

Ram
20/12/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रगडल-मझौल-बखडी

13



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Bithan
Name of Road :	<u>L051-T01 Bardauni to Manorwa Khera (VR51)</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

L051-T01 Bardauni To Manorwa Khera (VR51)

Block : Bithan
District : Samastipur

ABSTRACT OF COST FOR ROAD

Sl No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		367166.00
	Total Cost of Project :	Rs -	367166.00
	Total Cost Including (GST + L.Cess) 13% :	Rs -	47731.58
	Total :	Rs -	414897.58
	Say (Lakh) :	Rs -	4.15

Komman
27/10/21
Junior Engineer
RWD (W) Section, Bithan

Shivaji
10.10.21
Asstt. Engineer
RWD (W) S. Div. Shivajinagar
Bithan

Manoj
Executive Engineer
RWD (W) Div, Rosera

*Sanctioned for Rs 4.15 Lac say four lakhs
fifteen thousand and only including O.H. charges*

Manoj
10.12.21

Shivaji
10/12/21
T.A.

13

FDR

L051-T01 Bardauni To Manorwa Khera (VR51)

District : Samastipur
Block : Bithan

Total Length (Km): 0.30

SI No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			1	7.00	1.25	0.30	cum	2.63		
			2	15.00	3.70	0.10	cum	11.10		
			1	3.00	5.00	1.10	cum	16.50		
			3	5.00	1.50	0.25	cum	5.63		
			5	25.00	3.75	0.25	cum	117.19		
			1	15.00	3.10	0.20	cum	9.30		
			2	5.00	3.00	0.25	cum	7.50		
			2	2.50	3.20	0.35	cum	5.60		
			2	20.00	3.75	0.25	cum	37.50		
		Total Quantity :					cum	212.94	1724.29	367166.00
			Total Cost of Pavement in Rs :							3.67

25/10/21

Junior Engineer

RWD (W) Section, Bithan

Asst. Engineer

RWD (W) S. Div. Bithan

Executive Engineer

RWD (W) Div, Rosera